

ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : (267) 195
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಹೆಚ್.ಎಂ.ರಮೇಶ್‌ಗೌಡ
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 02-02-2021
4. ಉತ್ತರಿಸುವ ಸಚಿವರು : ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
(ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಹಣಕಾಸು ಸಂಸ್ಥೆ (ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ)ಯಲ್ಲಿ ಜಾಲಿಯಲ್ಲಿರುವ ಹಾಗೂ ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುವ ಯೋಜನೆಗಳಿಂದ ಕೈಗೆತ್ತಿಕೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; (ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	<p>ರಾಜ್ಯದಲ್ಲಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಮತ್ತು ಅಭಿವೃದ್ಧಿ ಹಣಕಾಸು ಸಂಸ್ಥೆ (ಕೆ.ಯು.ಐ.ಡಿ.ಎಫ್.ಸಿ) ಯಲ್ಲಿ ಜಾಲಿಯಲ್ಲಿರುವ ಹಾಗೂ ಪ್ರಾರಂಭಿಕ ಹಂತದಲ್ಲಿರುವ ಯೋಜನೆಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿರುತ್ತದೆ:</p> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನ</p> <p>ಕೇಂದ್ರ ಸರ್ಕಾರ ಪ್ರಾಯೋಜಿತ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಕರ್ನಾಟಕ ನಗರ ಮೂಲ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಹಣಕಾಸು ನಿಗಮ ನಿಯಮಿತ ಸಂಸ್ಥೆಯು ರಾಜ್ಯ ಮಟ್ಟದ ನೋಡಲ್ ಸಂಸ್ಥೆಯಾಗಿರುತ್ತದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ರಾಜ್ಯದಿಂದ 1) ಬೆಳಗಾವಿ 2) ದಾವಣಗೆರೆ 3) ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ 4) ಮಂಗಳೂರು 5) ಶಿವಮೊಗ್ಗ 6) ತುಮಕೂರು ಮತ್ತು 7) ಬೆಂಗಳೂರು ಈ 7-ನಗರಗಳು ಆಯ್ಕೆಯಾಗಿರುತ್ತವೆ.</p> <p>ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಆಯ್ಕೆಯಾದ ನಗರಕ್ಕೆ ರೂ.1000 ಕೋಟಿ ಅನುದಾನ (ಕೇಂದ್ರ ಮತ್ತು ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ತಲಾ ರೂ.500 ಕೋಟಿಯಂತೆ) ಪಡೆಯಲಿವೆ. ಮಾರ್ಗಸೂಚಿಯ ಅನುಸಾರ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಡಿ ಆಯ್ಕೆಯಾದ ನಗರಗಳಲ್ಲಿ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳನ್ನು (ಎಸ್.ಪಿ.ವಿ) ನೋಂದಾಯಿಸಲಾಗಿದ್ದು, ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು, ಈ ವಿಶೇಷ ಉದ್ದೇಶಿತ ವಾಹನಗಳ ಮುಖ್ಯಸ್ಥರಾಗಿದ್ದು, ಯೋಜನೆಗಳನ್ನು ಎಸ್.ಪಿ.ವಿಗಳ ಹಂತದಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿರುವ ಕ್ರಿಯಾ ಯೋಜನೆಗಳ ಘೋಷ್ವಾರೆ ಈ ಕೆಳಗಿನಂತಿದೆ;</p>

(ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)

ನಗರ	ಸ್ಟಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದ ಯೋಜನೆ ಮೊತ್ತ	ಪಿಪಿಪಿ ಯೋಜನೆ ಮೊತ್ತ	Convergence ಯೋಜನೆ ಮೊತ್ತ	ನಗರದ ಒಟ್ಟು ಕ್ರಿಯಾ ಯೋಜನೆ ಮೊತ್ತ
ಬೆಳಗಾವಿ	795.20	206.62	2517.95	3519.77
ದಾವಣಗೆರೆ	817.50	43.33	1041.26	1902.09
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	920.88	116.5	532.83	1570.21
ಮಂಗಳೂರು	995.31	707.79	248.61	1951.71
ಶಿವಮೊಗ್ಗ	860.21	187.63	333.23	1381.07
ತುಮಕೂರು	915.94	325.43	551.41	1792.78
ಬೆಂಗಳೂರು	902.75	955.00	54.04	1911.79
ಒಟ್ಟು	6207.79	2542.3	5279.33	14029.42

9 ಪಟ್ಟಣಗಳ ಯೋಜನೆ

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 14 ಪಿಆರ್‌ಜೆ 2012, ದಿನಾಂಕ:15.12.2017 ರಲ್ಲಿ 9 ಪಟ್ಟಣಗಳಿಗೆ ರೂ.205.87 ಕೋಟಿ ಅಂದಾಜು ವೆಚ್ಚದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ಅನುಷ್ಠಾನಕ್ಕೆ ಮಂಜೂರಾತಿ ನೀಡಿದೆ.

ನೀರು ಸರಬರಾಜು ಉನ್ನತೀಕರಣ ಯೋಜನೆಯ ಕಾಮಗಾರಿಯನ್ನು ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಶೇ. 50ರಷ್ಟು ಅನುದಾನ ಮತ್ತು ಶೇ. 50ರಷ್ಟು ಮಾರುಕಟ್ಟೆ ಸಾಲದಿಂದ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.

ಜಿಲ್ಲಾವಾರು ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-1 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್)

ಕೆಯುಐಡಿಎಫ್‌ಸಿ ವತಿಯಿಂದ ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್) ರಾಜ್ಯದ ಆಯ್ದ 8 ಪಟ್ಟಣ/ನಗರ/ ಮಹಾನಗರಪಾಲಿಕೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಮತ್ತು ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಕ್ವಿಮಿಪ್ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ 2 ವಲಯಗಳಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು ವಲಯ-1 (ದಾವಣಗೆರೆ) ರಲ್ಲಿ 4 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ದಾವಣಗೆರೆ, ಹರಿಹರ, ರಾಣಬೆನ್ನೂರು ಮತ್ತು ಬ್ಯಾಡಗಿ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-2 (ಮಂಗಳೂರು) ರಲ್ಲಿ 4 ಪಟ್ಟಣಗಳು ಮಂಗಳೂರು, ಪುತ್ತೂರು, ಉಡುಪಿ ಮತ್ತು ಕುಂದಾಪುರಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-1 ನಗರಗಳ ಒಟ್ಟು 12 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 02 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿದ 10 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. ವಲಯ-2 ನಗರಗಳ ಒಟ್ಟು 13 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 12 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ. 13ನೇ ಕಾಮಗಾರಿ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿದೆ.

ಜಿಲ್ಲಾವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಫ್‌ಎಸ್‌ಐಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ- (ಕೆಯುಡಬ್ಲ್ಯೂಎಫ್‌ಎಸ್‌ಐಪಿ) ಯಡಿಯಲ್ಲಿ 2008 ರಲ್ಲಿ ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರದ ಎರಡು, ಬೆಳಗಾವಿನಗರದ ಎರಡು ಹಾಗೂ ಕಲಬುರಗಿ ನಗರದ ಒಂದು ಪ್ರಾತ್ಯಕ್ಷಿಕೆ ವಲಯದಲ್ಲಿ ನಿರಂತರ (24x7) ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಖಾಸಗಿ ಸಂಸ್ಥೆಯಾದ ಮೆ. ವಿಯೋಲಿಯಾ ಇಂಡಿಯಾ ಪ್ರೈ.ಲಿ. ರವರಿಗೆ ಒಂದು ವರ್ಷದ ಅವಧಿಗೆ (30.5.2020 ರಿಂದ 29.05.2021) ರವರಿಗೆ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗಾಗಿ ರೂ.4.61 ಕೋಟಿ ಗಳಿಗೆ ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಯಶಸ್ವಿಯಾಗಿ ಕಾರ್ಯಾಚರಣೆ ಮಾಡಲಾಗುತ್ತಿದೆ.

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ- (ಕೆಯುಡಬ್ಲ್ಯೂಎಫ್‌ಎಐಪಿ) ಯಲ್ಲಿ ಬೆಳಗಾವಿ, ಕಲಬುರಗಿ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ವ್ಯಾಪ್ತಿ ಪ್ರದೇಶಗಳಿಗೆ ವಿನ್ಯಾಸ-ನಿರ್ಮಾಣ-ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ-ವರ್ಗಾವಣೆ (DBOT) ಮಾದರಿಯಲ್ಲಿ ಪರಿಣಾಮಕಾರಿ ವೆಚ್ಚದೊಳಗೆ ನಿರಂತರ (24x7) ಒತ್ತಡ ಸಹಿತ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಸುಸ್ಥಿರ ಉನ್ನತೀಕರಣ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲು ಮೆ||ಎಲ್‌&ಟಿ ಲಿಮಿಟೆಡ್, ಚೆನ್ನೈ ರವರಿಗೆ ಜೂನ್-2020 ರಲ್ಲಿ ಕಾರ್ಯಾದೇಶ ನೀಡಲಾಗಿರುತ್ತದೆ.

ಕಾಮಗಾರಿಯ ಅನುಷ್ಠಾನ ಅವಧಿ ಐದು ವರ್ಷವಾಗಿದ್ದು, ನಂತರದ 7 ವರ್ಷಗಳ ಅವಧಿಯ ಕಾರ್ಯಾಚರಣೆ ಹಾಗೂ ನಿರ್ವಹಣೆ ಜವಾಬ್ದಾರಿಯನ್ನೂ Design-Build-Operate-Transfer (DBOT) ಗುತ್ತಿಗೆದಾರರು ನಿರ್ವಹಿಸಬೇಕಿರುತ್ತದೆ:

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆ/ನಗರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ ರೂ. ಕೋಟಿಗಳಲ್ಲಿ
1	ಬೆಳಗಾವಿ	804.13
2	ಕಲಬುರಗಿ	837.43
3	ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	1206.97
	ಒಟ್ಟು	2848.53

ಐಷ್ಠಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ)

ಐಷ್ಠಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಸ್‌ಐಪಿ) 14 ಜಿಲ್ಲೆಗಳಲ್ಲಿ 130 ಪ್ರಾಂತ್ಯೀಕಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈಗಾಗಲೇ 119 ಪ್ರಾಂತ್ಯೀಕ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 2 ಪ್ರಾಂತ್ಯೀಕಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ. ಉಳಿದ 9 ಪ್ರಾಂತ್ಯೀಕಗಳ ಕಾಮಗಾರಿ ಹಾಗೂ 2 ಕಾಮಗಾರಿಯ ದೋಷ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಸದರಿ ಮಾಹಿತಿಯನ್ನು **ಅನುಬಂಧ-3** ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆ (ಕೆಎಂಆರ್‌ಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕೆಎಂಆರ್‌ಪಿ ಯೋಜನೆಯ ಪೌರ ಬಂಡವಾಳ ಹೂಡಿಕೆ ಘಟಕದಡಿ 30 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 90 ಮೂಲಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಅದರಲ್ಲಿ 88 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಂದು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಯು ಮಾಗಡಿ ಪಟ್ಟಣದಲ್ಲಿ ಅಂತಿಮ ಹಂತದಲ್ಲಿದ್ದು, ಜನವರಿ-2021 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ ಹಾಗೂ ಮತ್ತೊಂದು ಭದ್ರಾವತಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರ ಕಾರ್ಯ ವೈಫಲ್ಯತೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ.

ಮುಂದುವರೆದ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: ನಅಇ 211 ಪಿಆರ್‌ಜಿ 2015, ದಿನಾಂಕ 4.6.2016 ರಂತೆ

ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಲ್ಲಿ ತಿಪಟೂರು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ನಗರಗಳಲ್ಲಿ ಈ ಕೆಳಗಿನಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:

ಕ್ರ. ಸ.	ಯೋಜನಾ ಪಟ್ಟಣ	ಕೈಗೊಂಡ ಕಾಮಗಾರಿ	ಪ್ರಸ್ತುತ/ಪರಾ
1.	ತಿಪಟೂರು	ಹಂತ-2 ರ ಒಳ ಚರಂಡಿ ಯೋಜನೆ	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.2415 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ದಿನಾಂಕ: 13.10.2017 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2.	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ ನೀರು ಸರಬರಾಜು	ಯೋಜನೆಗೆ ರೂ.5400; ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ 5 ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96 ಕೋಟಿ ಹೊರತುಪಡಿಸಿ) (ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಸೇರಿ) ದಿನಾಂಕ: 25.4.2019 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಗುತ್ತಿಗೆ ಕರಾರಿನನ್ವಯ ದಿನಾಂಕ: 31.10.2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳುವ ನಿರೀಕ್ಷೆಯಿದೆ.

ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರ ಮಾಹಿತಿಯೊಂದಿಗೆ "ಅನುಬಂಧ-4" ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

(ಆ) ರಾಜ್ಯದ ಜಿಲ್ಲೆಗಳಲ್ಲಿ ಯಾವ ಯಾವ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೆತ್ತಿಕೊಂಡು ಪೂರ್ಣಗೊಳಿಸಲಾಗಿದೆ; ಎಷ್ಟು ಕಾಮಗಾರಿಗಳು ಬಾಕಿ ಇವೆ; ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚ-ವೆಷ್ಟು; (ಜಿಲ್ಲಾವಾರು ಗುತ್ತಿಗೆದಾರರ ವಿವರವಾದ ಮಾಹಿತಿ ನೀಡುವುದು)

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನ

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅಭಿಯಾನದಡಿ ಮೇಲೆ ತಿಳಿಸಿರುವ ರಾಜ್ಯದ 7 ನಗರಗಳಲ್ಲಿ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ.

ಪ್ರಸ್ತುತದಲ್ಲಿ, ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಂಡಿರುವ ಯೋಜನೆಗಳ ಪೈಕಿ ಪೂರ್ಣಗೊಂಡಿರುವ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಘೋಷ್ವಾರೆಯನ್ನು ಅನುಬಂಧ-5ರಲ್ಲಿ ಮತ್ತು ನಗರವಾರು ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-6 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

9 ಪಟ್ಟಣಗಳ ಯೋಜನೆ

ಕಾಮಗಾರಿ ವಿವರಗಳನ್ನು ಅನುಬಂಧ - 7 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್)

ಕೆಯುಐಡಿಎಫ್‌ಸಿ ವತಿಯಿಂದ ಏಷ್ಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ಮತ್ತು ಅಮೃತ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಸಮಗ್ರ ನಗರ ನೀರು ನಿರ್ವಹಣಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಕ್ವಿಮಿಪ್) ರಾಜ್ಯದ ಆಯ್ದ 8 ಪಟ್ಟಣ/ನಗರ/ ಮಹಾನಗರಪಾಲಿಕೆಗಳಲ್ಲಿ ಒಳಚರಂಡಿ ಮತ್ತು ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುತ್ತಿದೆ. ಕ್ವಿಮಿಪ್ ಕಾರ್ಯಕ್ರಮದಲ್ಲಿ 2 ವಲಯಗಳಾಗಿ ವಿಂಗಡಿಸಲಾಗಿದ್ದು, ವಲಯ-1 (ದಾವಣಗೆರೆ) ರಲ್ಲಿ 4 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಾದ ದಾವಣಗೆರೆ, ಹರಿಹರ, ರಾಣಬೆನ್ನೂರು ಮತ್ತು ಬ್ಯಾಡಗಿ ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-2 (ಮಂಗಳೂರು) ರಲ್ಲಿ 4 ಪಟ್ಟಣಗಳು ಮಂಗಳೂರು, ಪುತ್ತೂರು, ಉಡುಪಿ ಮತ್ತು ಕುಂದಾಪುರಗಳನ್ನು ಒಳಗೊಂಡಿರುತ್ತದೆ.

ವಲಯ-1 ನಗರಗಳ ಒಟ್ಟು 12 ಕಾಮಗಾರಿಗಳಲ್ಲಿ 02 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು ಉಳಿದ 10 ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತವೆ.

ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ)

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯೂಎಎಸ್‌ಐಪಿ) ಯಡಿಯಲ್ಲಿ 2008 ರಲ್ಲಿ ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ನಗರದ ಎರಡು, ಬೆಳಗಾವಿನಗರದ ಎರಡು ಹಾಗೂ ಕಲಬುರಗಿ ನಗರದ ಒಂದು ಪ್ರಾತ್ಯಕ್ಷಿಕೆ ವಲಯದಲ್ಲಿ ನಿರಂತರ (24x7) ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯನ್ನು ರೂ.237.04 ಕೋಟಿಗಳಲ್ಲಿ ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿರುತ್ತದೆ.

ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ(ಎನ್‌ಕೆಯುಎಎಸ್‌ಐಪಿ)

ಐಪ್ಸಿಯನ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮದಡಿ (ಎನ್‌ಕೆಯುಎಎಸ್‌ಐಪಿ) 14 ಜಿಲ್ಲೆಗಳಲ್ಲಿ 130 ಪ್ರಾಕ್ಟೀಜುಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಈಗಾಗಲೇ 119 ಪ್ರಾಕ್ಟೀಜು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ. 2 ಪ್ರಾಕ್ಟೀಜುಗಳನ್ನು ಕೈಬಿಡಲಾಗಿದೆ. ಉಳಿದ 9 ಪ್ರಾಕ್ಟೀಜುಗಳ ಕಾಮಗಾರಿ ಹಾಗೂ 2 ಕಾಮಗಾರಿಯ ದೋಷ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ. ಸದರಿ ಮಾಹಿತಿಯನ್ನು ಅನುಬಂಧ-8 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.

**ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆ
(ಕೆಎಂಆರ್‌ಪಿ)**

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕೆಎಂಆರ್‌ಪಿ ಯೋಜನೆಯ ಪೌರ ಬಂಡವಾಳ ಹೂಡಿಕೆ ಘಟಕದಡಿ 30 ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳಲ್ಲಿ 90 ಮೂಲಸೌಕರ್ಯ ಕಾಮಗಾರಿಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದ್ದು, ಅದರಲ್ಲಿ 88 ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಒಂದು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿಯು ಮಾಗಡಿ ಪಟ್ಟಣದಲ್ಲಿ ಅಂತಿಮ ಹಂತದಲ್ಲಿದ್ದು, ಜನವರಿ-2021 ರ ಅಂತ್ಯಕ್ಕೆ ಪೂರ್ಣಗೊಳ್ಳಲಿದೆ ಹಾಗೂ ಮತ್ತೊಂದು ಭದ್ರಾವತಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಯನ್ನು ಗುತ್ತಿಗೆದಾರರ ಕಾರ್ಯ ವೈಫಲ್ಯತೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ.

ಮುಂದುವರೆದ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯನ್ನು ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ ನಅಇ 211 ಪಿಆರ್‌ಜೆ 2015 ದಿನಾಂಕ:4.6.2016 ರಂತೆ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಲ್ಲಿ ತಿಪಟೂರು ಹಾಗೂ ಕೊಳ್ಳೇಗಾಲ ನಗರಗಳಲ್ಲಿ ಈ ಕೆಳಗಿನಂತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ:

ಕ್ರ. ಸ.	ಯೋಜನಾ ಪಟ್ಟಣ	ಕೈಗೊಂಡ ಕಾಮಗಾರಿ	ಪ್ರಸ್ತುತ/ಪರಾ
1.	ತಿಪಟೂರು	ಹಂತ-2 ರ ಒಳ ಚರಂಡಿ ಯೋಜನೆ	ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ರೂ.2415 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ ದಿನಾಂಕ: 13.10.2017 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಕಾಮಗಾರಿಯು ಭೌತಿಕವಾಗಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2.	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ ನೀರು ಸರಬರಾಜು	ಯೋಜನೆಗೆ ರೂ.5400 ಲಕ್ಷ ಮೊತ್ತಕ್ಕೆ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96ಕೋಟಿ ಹೊರತುಪಡಿಸಿ) 5

					<p>(ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಸೇರಿ) ದಿನಾಂಕ: 25.4.2019 ರಂದು ಗುತ್ತಿಗೆ ನೀಡಲಾಗಿದ್ದು, ಪ್ರಸ್ತುತ ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು ಗುತ್ತಿಗೆ ಕರಾರಿನನ್ವಯ ದಿನಾಂಕ: 31.10.2021 ರೊಳಗೆ ಪೂರ್ಣಗೊಳ್ಳುವ ನಿರೀಕ್ಷೆಯಿದೆ.</p>
					<p>ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರ ಮಾಹಿತಿಯೊಂದಿಗೆ "ಅನುಬಂಧ-4" ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.</p>
ಇ)	<p>ಪ್ರಸ್ತುತ ಸಾಲಿನಲ್ಲಿ ರಾಜ್ಯದಲ್ಲಿ ಸರ್ಕಾರದಿಂದ ಹಮ್ಮಿಕೊಂಡಿರುವ ಯೋಜನೆಗಳಾವುವು ಮತ್ತು ಅನುದಾನದ ಮೊತ್ತವೆಷ್ಟು; (ವಿಧಾನಸಭಾ ಕ್ಷೇತ್ರವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)</p>	<p>ಕರ್ನಾಟಕ ನಗರ ನೀರು ಮತ್ತು ನೈರ್ಮಲ್ಯ ವಲಯ ಸುಧಾರಣಾ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯುಎಸ್‌ಎಂಪಿ)</p> <p>ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ - ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಆಧುನೀಕರಣ ಯೋಜನೆ - (ಕೆಯುಡಬ್ಲ್ಯುಎಸ್‌ಎಂಪಿ) ಯಲ್ಲಿ ಬೆಳಗಾವಿ, ಕಲಬುರಗಿ ಮತ್ತು ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ ಮಹಾನಗರ ಪಾಲಿಕೆಗಳ ವ್ಯಾಪ್ತಿ ಪ್ರದೇಶಗಳಿಗೆ ವಿನ್ಯಾಸ-ನಿರ್ಮಾಣ-ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ-ವರ್ಗಾವಣೆ (DBOT) ಮಾದರಿಯಲ್ಲಿ ಪರಿಣಾಮಕಾರಿ ವೆಚ್ಚದೊಳಗೆ ನಿರಂತರ (24x7) ಒತ್ತಡ ಸಹಿತ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಸುಸ್ಥಿರ ಉನ್ನತೀಕರಣ ಯೋಜನೆಗಾಗಿ ಪ್ರಸಕ್ತ 2020-21ನೇ ಸಾಲಿನಲ್ಲಿ ರಾಜ್ಯ ಸರ್ಕಾರದಿಂದ ರೂ.80.00ಕೋಟಿ ಅನುದಾನದ ಮೊತ್ತ ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.</p>			

ಈ)

ಕೆಯು.ಐ.ಡಿ.ಎಫ್.ಸಿಯ
ವತಿಯಿಂದ ಕರ್ನಾಟಕ
ರಾಜ್ಯದ ಆಯ್ಕೆ ಪಟ್ಟಣಗಳಲ್ಲಿ
ಪಾರಂಪರಿಕ ಆಧಾರಿತ
ಅಭಿವೃದ್ಧಿ
ಕಾರ್ಯಕ್ರಮಗಳನ್ನು
ಹಮ್ಮಿಕೊಳ್ಳಲಾಗುತ್ತಿದೆಯೇ;
ಹಾಗಿದ್ದಲ್ಲಿ; ಯಾವ ಯಾವ
ಪಟ್ಟಣಗಳನ್ನು ಆಯ್ಕೆ
ಮಾಡಲಾಗಿದೆ; ಇದಕ್ಕಿರುವ
ಮಾನದಂಡಗಳೇನು?
(ವಿವರ ನೀಡುವುದು)

ಹೃದಯ ಯೋಜನೆ

ಕೆಯು.ಐ.ಡಿ.ಎಫ್.ಸಿಯ ವತಿಯಿಂದ ಕರ್ನಾಟಕ ರಾಜ್ಯದ
ಆಯ್ಕೆ ಪಟ್ಟಣಗಳಲ್ಲಿ ಪಾರಂಪರಿಕ ಆಧಾರಿತ ಯಾವುದೇ
ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಕ್ರಮಗಳನ್ನು ಹಮ್ಮಿಕೊಂಡಿರುವುದಿಲ್ಲ.

ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಹೃದಯ ಯೋಜನೆಯಡಿ ರಾಜ್ಯದಿಂದ
ಬಾದಾಮಿ ಪುರಸಭೆ ಆಯ್ಕೆಯಾಗಿದ್ದು, ರೂ.22.60 ಕೋಟಿ
ಕಾಮಗಾರಿ ಅನುಮೋದಿಸಲಾಗಿದೆ. ಯೋಜನೆಯಡಿ
ರೂ.18.76 ಕೋಟಿ ಮೊತ್ತದ ಅನುದಾನವು
ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ. ರೂ.10.74 ಕೋಟಿ ಮೊತ್ತದಲ್ಲಿ 4
ಕಾಮಗಾರಿಯು ಪುರಸಭೆ ವತಿಯಿಂದ
ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗಿದೆ.

ಪ್ರಸ್ತುತ ಕೇಂದ್ರ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯಿಂದ
ರೂ.8.02 ಕೋಟಿ ಮೊತ್ತದಲ್ಲಿ 3 ಕಾಮಗಾರಿ ಮುಕ್ತಾಯ
ಹಂತದಲ್ಲಿದ್ದು, ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು ಈ
ಕೆಳಕಂಡಂತಿರುತ್ತವೆ:

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ವಿವರ	ಮೊತ್ತ	ಪರಾ
ಬಾದಾಮಿ ಅನುಷ್ಠಾನಗೊಳಿಸಿರುವ ಕಾಮಗಾರಿಗಳು			
1	ತಟ್ಟೆಕೊಟ್ಟೆ -ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	10.74	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ.
2	ಬಾದಾಮಿ ರಸ್ತೆಗಳ ಸಮಗ್ರ ಅಭಿವೃದ್ಧಿ ಮತ್ತು ಸುಧಾರಣೆ, ಸಾರಿಗೆ ಮೂಲಸೌಕರ್ಯ ಮತ್ತು ಸಂಕೇತಗಳನ್ನು ಅಳವಡಿಸುವುದು.		
3	ಪಾದಚಾರಿ ಮಾರ್ಗಗಳು / ಹ್ಯಾಂಡ್ ರೈಲ್ ಮತ್ತು ರಸ್ತೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು		
4	ಘನತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ (ಶೂನ್ಯ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ)		

ಸಿಪಿಡಬ್ಲ್ಯೂಡಿ ವತಿಯಿಂದ ಅನುಷ್ಠಾನ -ಗೊಳಿಸುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳು

1	ಕಮಾನುಗಳು	8.02	ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
2	ನಾಮಫಲಕ ಮತ್ತು ಜಂಕ್ಷನ್ ಸುಧಾರಣೆ		ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.
3	ಆಧುನಿಕ ಶೌಚಾಲಯ		ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ


ಕಡತ ಸಂಖ್ಯೆ: ನಅಇ 17 ಪಿ.ಆರ್.ಜೆ 2021

(ಬಿ.ಎ. ಚಿವರಾಜ)

ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕರ್ನಾಟಕದ 9 ಪಟ್ಟಣಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಮಾಹಿತಿ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಪುರಸಭೆ / ನಗರ ಸಭೆ	ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಶೇ. 50ರಷ್ಟು ಅನುದಾನ ಮತ್ತು ಶೇ. 50ರಷ್ಟು ಮಾರುಕಟ್ಟೆ ಸಾಲ (ರೂ.ಕೋಟಿ)	ಕಾಮಗಾರಿಯ ಬೆಂಚರ್ ಮೊತ್ತ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)	ಬೆಂಚರ್ ಗುತ್ತಿಗೆ ನೀಡಿದ ದಿನಾಂಕ	ಪರಾ
1	ಗದಗ	ಮುಂಡರಗಿ	ಪುರಸಭೆ	19.56	17.43	02.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
2	ಬಳ್ಳಾರಿ	ತೆಕ್ಕಲಕೋಟೆ	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	27.52	21.73	08.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
3	ಬಳ್ಳಾರಿ	ಕೊಟ್ಟುರು	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	31.16	13.55	09.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
4	ಬಾಗಲಕೋಟೆ	ಮಹಾಲಿಂಗಪುರ	ಪುರಸಭೆ	11.07	10.84	05.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
5	ಬಾಗಲಕೋಟೆ	ತೆರೆದಾಳ	ಪುರಸಭೆ	17.72	16.18	05.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
6	ರಾಯಚೂರು	ಮುಪಗಲ್	ಪುರಸಭೆ	34.96	31.29	07.03.2018	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
7	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮುಲ್ಕಿ	ಪಟ್ಟಣ ಪಂಚಾಯತಿ	15.35	15.87	17.01.2018	ಟ್ರಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ. ಪೆಂಚೂರ್ ಡಬ್ಲ್ಯೂ.ಟಿ.ಪಿ ಯಿಂದ 3 ಎಂ.ಎಲ್.ಡಿ ನೀರನ್ನು ಎಂ.ಸಿ.ಸಿ ಒದಗಿಸಿದರೆ ಕಮಿಷನಿಂಗ್ ಮಾಡಬಹುದಾಗಿದೆ.
8	ಬಳ್ಳಾರಿ	ಕಂಪ್ಲಿ	ಪುರಸಭೆ	20.78	22.24	13.03.2018	ಟ್ರಯಲ್ ರನ್ ಪೂರ್ಣಗೊಂಡಿದೆ.
9	ಮಂಡ್ಯ	ಕೆ.ಆರ್.ಪೇಟೆ	ಪುರಸಭೆ	27.75	17.00	14.08.2019	ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ
ಒಟ್ಟು				205.87	166.13		


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕೆಯುವಿಡಿಎಫ್‌ಸಿ

ವಲಯ-1

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ
1	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ	ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	ಮೆ/ಸಿಂಫೆಕ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈವಿ	102.62	13.01.2015	31.03.2021	94.56	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 98.62% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
2			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ (20 MLD and 5 MLD) ತಾಜ್ವ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಹೆಚ್‌ಎನ್‌ಬಿ ಎಂಜಿನಿಯರ್ಸ್	37.74	21.08.2015	30.12.2018	37.74	ಕಾಮಗಾರಿಯು ಮೂರ್ಣಗೊಂಡಿದ್ದು ಕಾರ್ಯಾಚರಣೆ & ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
3			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಪ್ರೀರಾಮ್ ಇಂಪಿಸಿ-ಡಿಆರ್‌ಎಸ್ (ಜೆವಿ)	82.05	01.08.2017	30.06.2021	76.89	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 90.36% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
4			ದಾವಣಗೆರೆ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಗೋಮುಜ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈವಿ	472.20	18.05.2018	17.01.2022	243.75	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 58.98% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
5			ಹರಿಹರ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (18 MLD) ತಾಜ್ವ ನೀರು ಸಂಸ್ಕರಣಾ ಘಟಕ	ಮೆ/ಪ್ರೀರಾಮ್ ಇಂಪಿಸಿ ಪ್ರೈವಿ	65.47	09.01.2015	31.08.2020	64.74	ಕಾಮಗಾರಿಯು ಮೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ.
6			ಹರಿಹರ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇತನಸೂರ್‌ಪ್ರೈವಿ	25.95	18.05.2017	31.08.2020	25.95	ಕಾಮಗಾರಿಯು ಮೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ.

7		ಹರಿಹರ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿವೋಲಿಯ ಪ್ರೈಲಿ	45.52	01.09.2017	31.12.2020	45.52	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿದ್ದು Trial run ಹಂತದಲ್ಲಿರುತ್ತದೆ
8		ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಮತ್ತು (5 MLD)ಕಾಜು ನೀರು ಸಂಸ್ಕರಣಾ ಪಾಟಕ	ಮೆ/ಶ್ರೀರಾಮ್ ಇಪಿಸಿ -ಯೂರೋಟೆಕ್ ಪ್ರೈಲಿ(ಜೆವಿ)	61.52	16.04.2016	31.03.2021	56.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 92.10% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
9	ಹಾವೇರಿ	ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಕಾಮಗಾರಿ	ಮೆ/ಸೇತ&ಸೂರ್ ಪ್ರೈಲಿ	6.32	18.05.2017	17.11.2018	6.32	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
10		ಬ್ಯಾಡಗಿ ನಗರದಲ್ಲಿ 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಶ್ರೀರಾಮ್ ಇಪಿಸಿ ಪ್ರೈಲಿ	28.62	16.08.2017	31.03.2021	16.75	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 58.74% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
11	ಹಾವೇರಿ	ರಾಣೆಬನ್ನೂರು ನಗರದಲ್ಲಿ ಸಗಟು ನೀರು ಮತ್ತು 24/7 ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ವಿವೋಲಿಯ ಪ್ರೈಲಿ	121.50	06.10.2017	31.12.2020	109.29	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 93.73% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
12		ರಾಣೆಬನ್ನೂರು ನಗರದ ಗಂಗಾಜಲ ಮೊಡ್ಡಕೆರೆಯ ಪುನರುಜ್ಜೀವನ ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಷ್ಮೀ ಸಿವಿಲ್ ಎಂಜಿನೀಯರ್	29.83	05.09.2018	05.03.2021	17.37	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 75.44% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.

ವಲಯ-2

ಕ್ರಮ ಸಂಖ್ಯೆ	ಜಿಲ್ಲೆ	ನಗರ/ಪಟ್ಟಣ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಗುತ್ತಿಗೆಯ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಮುಕ್ತಾಯ ದಿನಾಂಕ	ಆರ್ಥಿಕ ಪ್ರಗತಿ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪರಾ
1	ಉಡುಪಿ	ಕುಂದಾಮರ	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಲಕ್ಷ್ಮಿ ಸಿವಿಲ್ ಇಂಜಿನಿಯರಿಂಗ್ ಪ್ರೈವಿ	26.94	19.12.2017	31.03.2021	2.35	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 80.70% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
2			24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟಿಕ್ ಪ್ರೈವಿ(ಜೆ.ಎ)	102.88	16.11.2018	10.10.2022	37.77	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 72.36% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
3	ಉಡುಪಿ	ಉಡುಪಿ	ಸಗಟು ನೀರು ಸರಬರಾಜು ಸುಧಾರಣಾ ಕಾಮಗಾರಿ (ವರಾಹ)	ಮೆ/ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟಿಕ್ ಪ್ರೈವಿ	119.51	23.08.2019	22.05.2022	58.89	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 48.93% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
4			45 MLD ನೀರು ರುದ್ದೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ		48.34	-		-	ಕಾಮಗಾರಿಗೆ ಟೆಂಡರ್ ಕರೆಯಲಾಗಿದ್ದು ಆರ್ಥಿಕ ವಿಡ್ ಪರಿಶೀಲನಾ ಹಂತದಲ್ಲಿರುತ್ತದೆ.
5	ದಕ್ಷಿಣ ಕನ್ನಡ	ಪುತ್ತೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟಿಕ್ ಪ್ರೈವಿ(ಜೆ.ಎ)	71.50	16.11.2018	10.04.2022	29.66	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 33.85% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
6	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮಂಗಳೂರು	24x7 ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಸೂಯಜ್ ಪ್ರಜೆಕ್ಟ್ ಪ್ರೈವಿ- ಸೂಯಜ್ ಇಂಡಿಯಾ ಪ್ರೈವಿ- ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟಿಕ್ ಪ್ರೈವಿ(ಜೆ.ಎ)	587.67	24.12.2019	24.08.2023	87.28	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 4.5% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
7			ಹಾಲಿ ಒಳಚರಂಡಿ ಪಂಪಿಂಗ್ ಮ್ಯಾನ್ ಪೈಪಲೈನ್ ಬದಲಿ	ಮೆ/ಡಿ.ಆರ್.ಎಸ್ ಇನ್ಸ್ಟಾಟಿಕ್ ಪ್ರೈವಿ	93.55	06.06.2018	05.03.2021	68.94	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 72.52% ರಷ್ಟು


	ಕಾಮಗಾರಿ						ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
8	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ 3&5)	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	41.10	28.01.2020	27.04.2022	-	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 1.52% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
9	ಮಂಗಳೂರು ನಗರದ ವಲಯ 9,12&13 ಕ್ಕೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	40.01	28.01.2020	27.04.2022	1.38	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 5.14% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
10	ಸುರತ್ಕಲ್ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಮಿಸ್ಸಿಂಗ್ ಲಿಂಕ್‌ಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯನ್ನು ಒದಗಿಸುವುದು.	ಮೆ/ಕೆ ಬಿ ಆರ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	59.73	06.06.2018	05.03.2021	27.40	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 45.50% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
11	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ 1,4&7) ಮಂಗಳೂರು-2	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	60.45	06.03.2019	06.12.2021	9.49	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 13.68% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
12	ಹಾಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಪುನರ್ವಸತಿ ಮತ್ತು ಪುನರ್ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ವಲಯ7) ಮಂಗಳೂರು-3	ಮೆ/ಸಿಂಪ್ಲೆಕ್ಸ್ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	40.00	06.03.2019	06.12.2021	5.68	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 12.37% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.
13	ಸಗಟು ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ	ಮೆ/ಎಸ್‌ಎಂ‌ಸಿ ಇನ್ಸ್ಟಾಟೆಕ್ ಪ್ರೈ.ಲಿ	35.51	05.03.2019	05.03.2021	9.09	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು 24.35% ರಷ್ಟು ಭೌತಿಕ ಪ್ರಗತಿ ಸಾಧಿಸಲಾಗಿರುತ್ತದೆ.

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಐಡಿಎಫ್‌ಸಿ

ಎಚ್ಚರ್ ಅಭಿವೃದ್ಧಿ ಬ್ಯಾಂಕ್ ನೆರವಿನ "ಉತ್ತರ ಕರ್ನಾಟಕ ನಗರ ವಲಯ ಬಂಡವಾಳ ಹೂಡಿಕಾ ಕಾರ್ಯಕ್ರಮ" ದಡಿ ಬಾಲ್ಕಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ.

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆ	ಕಾಮಗಾರಿ ಹೆಸರು	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	ಬರ್ಡರ್ ಮೊತ್ತ (ರೂ.ಕೋಟಿ)	ಪರ
1	ಗದಗ್	ಗದಗ್-ಟೆಟಗೇರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-04ಜಿಡಿಜಿ01)	72.21	ಮೆ//ಎಸ್.ವಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ	68.37	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
2	ಹಾವೇರಿ	ಹಾವೇರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-04ಹೆಚ್.ವಿ.ಆರ್.01)	47.24	ಮೆ//ಎಸ್.ವಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ	30.61	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
3	ಬಾಗಲಕೋಟೆ	ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕ್ಟೀಸು-02ಹೆಚ್.ವಿ.ಆರ್.02)	25.64	ಮೆ//ಗುರು ರಾಜೇಂದ್ರ	15.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷ ನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿರುತ್ತದೆ ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
4		ರಬಕವಿ-ಬಸವಟ್ಟ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ 92 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾಕ್ಟೀಸು-02ಅರ್.ಬಿ.ಕೆ.02)	42.64	ಮೆ//ಆರ್.ಟಿ.ಎಸ್. ಲಕ್ಷ್ಮಿ (ಜೆ.ಪಿ)	13.23	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಒಳಚರಂಡಿ ಮನೆ ಸಂವರ್ಧನವನ್ನು ನಗರಸಭೆಯವರು ಕೈಗೊಂಡಿರುತ್ತಾರೆ
5		ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ 8.01 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲದ ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾಕ್ಟೀಸು-02ಎ.ಎಲ್.ಕೆ.02)	42.71	ಮೆ//ಯು.ಪಿ.ಎಲ್ ಎನ್.ಪಿ.ಎಸ್.ಮೆಂಟಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	36.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷ ನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿರುತ್ತದೆ ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
6	ಯಾದಗಿರಿ	ಯಾದಗಿರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾಕ್ಟೀಸು-04ವೈ.ಜಿ.ಆರ್.01)	14.79	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ	14.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ

	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ	24\7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-01ಬಿಎಲ್‌ವೈ01)	68.77	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	49.46	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
5		ಹೊಸಪೇಟೆ	24\7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ಪಿಟಿ01)	46.01	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	44.12	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
9		ಹೂಸೇಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಸಿ)	11.18	ಮೆ//ಕೆ.ಎಸ್. ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
10	ರಾಯಚೂರು ಜಿಲ್ಲೆ	ರಾಯಚೂರು	24\7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಆರ್‌ಸಿಆರ್‌01)	79.93	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	66.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
11		ಸಿಂಧನೂರು	24\7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (04ಎಸ್‌ಎನ್‌ಡಿ01)	80.66	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	78.38	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
12		ಸಿಂಧನೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-03ಎಸ್‌ಎನ್‌ಡಿ02)	55.75	ಮೆ//ಯುಪಿಎಲ್ ಇಂಜಿನಿಯರ್ಸ್ ಲಿಮಿಟೆಡ್	54.03	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.


 ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
 ಕೆ.ಯು.ಎ.ಡಿ.ಎಫ್.ಸಿ

ವಿಶ್ವಬ್ಯಾಂಕ್ ನೆರವಿನ ಕರ್ನಾಟಕ ಪೌರ ಸುಧಾರಣಾ ಯೋಜನೆಯಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಅದಕ್ಕೆ ಮಂಜೂರಾದ ಅನುದಾನ ಹಾಗೂ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸುತ್ತಿರುವ ಏಜೆನ್ಸಿಯವರ ಹೆಸರು ವಿವರ:

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಶಬ್ದಕಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
1		ಚಕ್ಕಬಳ್ಳಾಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2784.00	ಮೆರಾಮ್ಸ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	9.3.2010	2711.00	31 / 2014	
2	ಚಕ್ಕಬಳ್ಳಾಪುರ ಜಿಲ್ಲೆ	ಬೆಂಗಳೂರು	ನೀರು ಸರಬರಾಜು ಪುನಃಚ್ಛೇತನ- ಪೈಪ್‌ಲೈನ್-10.14 ಕಿ.ಮೀ	135.00	ಮೆ.ಶ್ರೀ ಸುಭಾ ಸೆಲ್ಸ್	2.5.11	136.26	30.6.13	
			ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಮಿಸಿಂಗ್ ಲಿಂಕ್) 14.69 ಕಿ.ಮೀ	180.00	ಮೆ.ಶ್ರೀ ಸುಭಾ ಸೆಲ್ಸ್	22.3.11	151.00	10.7.13	
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ- ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ -11.91 ಕಿ.ಮೀ	988.46	ಮೆ. ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	29.09.10	906.71	31.03.13	
			ರಸ್ತೆ ಪುನಃಚ್ಛೇತನ (ಉಳಿತಾಯ)	193.00	ಶ್ರೀ.ಕೆ.ಕುಮಾರ್	30.8.13	176.00	30.9.14	
3	ಕೊಡಗು ಜಿಲ್ಲೆ	ಮಡಿಕೇರಿ	ಕಾಂಕ್ರೀಟ್ ತಡೆಗೋಡೆ ಅಭಿವೃದ್ಧಿ 596.41 (ಕ್ಯುಬಿಕ್ ಮಿ)	142.00	ವಿಜಯಲಕ್ಷ್ಮಿ, ಕನ್ನಡನೋ.	15.10.13	107.00	30.04.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಉಳಿತಾಯ ಹಣ-ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	362.38	ಶ್ರೀ ರಮೇಶ್ ಕುಮಾರ್, ಹಾಸನ	21.08.12	371.06	20.8.13	
			ನೀರು ಶುದ್ಧೀಕರಣ ಸ್ಥಾಪನೆ	150.00	ಮೆ.ಸಂಜಯ್ ಪಾಟೀಲ್, ಇಚಲಕರಂಜಿ	11.8.10	162.00	30.7.14	
			ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	441.00	ಹೆಚ್.ವಿ.ಕೃಷ್ಣ	17.06.08	328.00	30.04.11	
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	1859.00	ಶ್ರೀ ರಮೇಶ್ ಕುಮಾರ್, ಹಾಸನ	9.06.08	1473.00	25.12.09	
			ಮಳೆ ನೀರು ಚರಂಡಿ	672.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	09.06.08	572.00	20.01.11	
			ಕಾಂಕ್ರೀಟ್ ತಡೆಗೋಡೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	547.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	03.12.07	444.00	11.08.08	
			ಒವರ್ ಹೆಡ್ ಬ್ಯಾಂಕ್	108.00	ಮೆ.ಸುಜಲಾ ಸ್ಟ್ರಕ್ಚರ್, ಬೆಂಗಳೂರು	27.10.10	107.00	23.12.11	
5		ಹೊಳೆನರಸೀಪುರ	ನೀರು ಸರಬರಾಜು ಪುನಃಚ್ಛೇತನ	283.00	ಎಸ್.ನಾರಾಯಣ ರೆಡ್ಡಿ	20.1.14	339.00	31.1.16	
6	ತುಮಕೂರು ಜಿಲ್ಲೆ	ತಿಪಟೂರು	(ಎ) ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ	1795.00	ಮೆ. ಕೆ.ಬಿ.ಆರ್. ಇನ್ಫ್ರಾಟೆಕ್	28.05.10	1795.00	21.11.11	

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಷರಾ
					ಬೆಂಗಳೂರು				
			(ಬಿ) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ-ರೋಚ್ಚು ಸಂಸ್ಕರಣಾ ಘಟಕಕ್ಕೆ-6 ಎಂಎಲ್‌ಡಿ ಎಸ್‌ಬಿಆರ್ ಚೆಕ್ಕಾಲಜಿ (12 ಎಂಎಲ್‌ಡಿಗೆ ಆಪ್‌ಗ್ರೇಡುಲಿ)	1830.00	ಮೆ/ಕೆಲಾರಿ ಇನ್ಸ್ಟಾಟೆಕ್ ಲಿ.ಬೆಂಗಳೂರು	15.10.15	1872.00	31.5.2017	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			(ಸಿ) ಒಳಚರಂಡಿ ಹಂತ-2	2415	ಮೆ/ಕೆ.ಬಿ ಆರ್ ಇನ್‌ಫ್ರಾಟೆಕ್, ಬೆಂಗಳೂರು	13.10.17	2198.00	31.12.2020	ಸದರಿ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ.
		ಸಿರಾ	ಕುಡಿಯುವ ನೀರು ಪುನಃಶ್ಚೇತನ ಕಾಮಗಾರಿ	69.00	ರವೀಂದ್ರಕುಮಾರ್ ಎಂ.	27.4.12	66.00	13.5.13	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	9.00	ಪಿ ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	30.4.12	9.00	13.9.12	
			ಮಳೆ ನೀರು ಚರಂಡಿ	396.00		17.01.13	396.00	30.8.14	
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶುಚಾಲಯ ನಿರ್ಮಾಣ 175 ಘಟಕಗಳು	35.00	-	-	18.00	-	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
8	ಬೆಂಗಳೂರು ಗ್ರಾಮಾಂತರ	ದೊಡ್ಡಬಳ್ಳಾಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	3601.00	ಮೆ/ರಾವ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಪ್ರೈ.ಲಿ	14.9.09	2877.00	28.2.2017	
			ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ನಿರ್ಮಾಣ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ	670.00	ಶ್ರೀ ಎನ್.ಮಂಜುನಾಥ, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಶಿವಮೊಗ್ಗ	25.10.12	721.00	31.1.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
9	ಶಿವಮೊಗ್ಗ ಜಿಲ್ಲೆ	ಶಿವಮೊಗ್ಗ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ	646.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಟ್ರಾಕ್ಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	21.11.12	613.00	31.1.15	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶುಚಾಲಯ ನಿರ್ಮಾಣ- 802 ಘಟಕಗಳು	160.00	-	-	124.00	-	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
10.		ಭದ್ರಾವತಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2330.00	ಮೆ. ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ. ಲಿ. ಹೈದರಾಬಾದ್	4.10.12	1660.00	25.10.2018	ಗುತ್ತಿಗೆದಾರರ ವ್ಯವಸ್ಥೆಯಿಂದ ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಗೊಳಿಸಲಾಗಿರುತ್ತದೆ
11	ಕೋಲಾರ ಜಿಲ್ಲೆ	ಕೋಲಾರ	ರಸ್ತೆ ಪುನಃಶ್ಚೇತನ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಬದಿ ಚರಂಡಿ	929.00	ಆರ್.ಎಸ್.ಡೆವಲಪ್ ಮೆಂಟ್ & ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಇಂಡಿಯಾ ಪ್ರೈ. ಲಿ. ಎರೋಡ್ ತಮಿಳುನಾಡು	21.9.10	835.34	20.8.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಉಳಿತಾಯ) (ಜೈನಲಿಂಕ್ ಫ್ಲಿಂಗ್)	553.00		21.4.14	355.00	20.7.15	
			ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ಪುನಃಶ್ಚೇತನ (ಉಳಿತಾಯ)	336.00		21.4.14	286.00	25.12.15	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	64.00		20.05.11	65.00	19.01.12	
			ಉಳಿತಾಯ ಮೊತ್ತ- ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	354.00		21.04.14	325.00	20.07.15	
			ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಉಳಿತಾಯ) (ಜೈನಲಿಂಕ್ ಫ್ಲಿಂಗ್)	553.00		21.04.14	553.00	25.12.15	
12.		ರಾಬರ್ಟ್‌ಸನ್‌ಪೇಟೆ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	1161.66	ಆರ್.ಎಸ್.ಡೆವಲಪ್ ಮೆಂಟ್ & ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಇಂಡಿಯಾ ಪ್ರೈ. ಲಿ. ಎರೋಡ್ ತಮಿಳುನಾಡು	01.01.11	895.82	05.05.13	
			ಮಳೆ ನೀರು ಚರಂಡಿ	329.00		25.01.11	259.00	02.06.12	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	86.00		01.01.11	84.00	07.05.12	
13.	ಚಿತ್ರದುರ್ಗ ಜಿಲ್ಲೆ	ಚಿತ್ರದುರ್ಗ	ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಪುನಃಶ್ಚೇತನ	23.00	ಮೆ. ಸುರೇಶ್ ಇಲೆಕ್ಟ್ರಿಕಲ್ ಬೆಂಗಳೂರು	26.04.10	24.01	30.08.11	
			ಮೀಟರ್ ಅಳವಡಿಕೆ	173.00	ಮೆ. ಚೇತಾನ್ ಕಂಪ್ಯೂಟ್ ಸಿಸ್ಟಮ್	29.11.13	125.00	31.12.15	

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
14	ರಾಮನಗರ ಜಿಲ್ಲೆ	ಹಿರಿಯೂರು	ಮಳೆ ನೀರು ಚರಂಡಿ	540.00	ಮೆ.ಜೇತಾಸ್ ಕಂಪ್ಯೂಟ್, ಸಿಸ್ಟಮ್	18.11.10	420.30	30.8.13	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	1608.00	ಶ್ರೀಗುರುನಾಥ ಬೀದರ್	25.04.10	1550.00	24.10.11	
			ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ	594.00	ಮೆ. ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದರಾಬಾದ್	18.11.10	564.00	17.05.12	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	09.00	ಮೆ.ಟೆಕ್‌ಲೈಟ್ ಗ್ರೀನ್ ಬೆಂಗಳೂರು	26.04.10	90.00	13.01.12	
			ಭಸ್ಮ ತ್ಯಾಜ್ಯ ನಿರ್ವಹಣೆ	156.00	ಮಿ.ಉದಯಕುಮಾರ್ ಶೆಟ್ಟಿ ಕುಂದಾಪುರ	24.01.11	156.00	20.1.12	
		ಹಿರಿಯೂರು	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	397.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಪ್ಯೂಟರ್, ಮಲ್ಲೇಶ್ವರಂ, ಬೆಂಗಳೂರು	3.12.12	348.00	30.08.14	
			ಕೊಳಚೆ ಪ್ರದೇಶಗಳ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ						
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	32.00	ಮೆ. ಪಾರ್ಮಲ್ಯಾಂಡ್	20.10.12	22.00	19.08.13	
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ-150 ಘಟಕಗಳು	30.00		-	22.00	-	
15	ರಾಮನಗರ ಜಿಲ್ಲೆ	ಕನಕಪುರ	ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಬದಿ ಚರಂಡಿ ಹಾಗೂ ಕಾಂಕ್ರೀಟ್ ರಸ್ತೆ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ-577 ಕಿ.ಮೀ	580.53	ಮೆ. ಸೂಪರ್ ಹೈ-ಟೆಕ್ ಇಂಜಿನಿಯರ್ಸ್ & ಕಂಪ್ಯೂಟರ್ಸ್	16.12.11	495.00	13.10.13	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ರಸ್ತೆ ಕಾಮಗಾರಿ (ಉಳಿತಾಯ)	252.00		19.12.14	237.00	31.6.15	
16		ಮಾಗಡಿ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	2040.00	ಮೆ.ವಿಶ್ವರಾಜ್ ಯನವ್ವೇರನಮಂಟ್ ಪ್ರೈ.ಲಿ ನಾಗಪುರ	4.4.14	2264.00	31.1.21	
17	ಮಂಡ್ಯ ಜಿಲ್ಲೆ	ನಾಗಮಂಗಲ	ರಸ್ತೆ ಪುನಃಪ್ರೇತನ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ರಸ್ತೆ ಬದಿ ಚರಂಡಿ-115	168.07	ಶ್ರೀ.ಸಿ. ಕರೀಗೌಡ, ಮೈಸೂರು	2.7.12	150.00	10.8.13	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು (ಸರ್ಕಾರ/ಸಾರ್ವಜನಿಕ ಕಟ್ಟಡಗಳು)- 9	10.00		28.9.12	10.00	30.10.13	
18	ಚಿಕ್ಕಮಗಳೂರು	ಚಿಕ್ಕಮಗಳೂರು	ನೀರು ಸರಬರಾಜು ಪುನಃಪ್ರೇತನ	279.00	ಎ.ನರಸಿಂಹನ್	10.12.12	76.00	28.1.2017	ಗುತ್ತಿಗೆ

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
	ಜಿಲ್ಲೆ								ರದ್ದಪಡಿಸಲಾಗಿ, ಬಾಕಿ ಕಾಮಗಾರಿಯನ್ನು ಅಮೃತ್ ಯೋಜನೆಯಡಿ ತೆಗೆದು ಕೊಳ್ಳಲು ಪ್ರಸ್ತಾವಿಸಲಾಗಿದೆ
			ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಹಾಗೂ ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ-36.118 ಮೀ	1647.00	ಶ್ರೀ ಅಬ್ದುಲ್ ರಹಮಾನ್, ಉರುಪಿ	10.12.12	1599.00	31.7.15	
			ಮಳೆ ನೀರು ಚರಂಡಿ-6.35 ಕಿ.ಮೀ	568.00	ಪಿ.ಗಿರಿರಾಜು, ಕ್ಲಾಸ್-1 ಕಂಪ್ಯೂಟರ್, ಮಲ್ಟಿಮೀಡಿಯಾ, ಬೆಂಗಳೂರು	07.12.12	399.00	30.6.2016	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
19.		ಶೃಂಗೇರಿ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	104.00	ಸುರೇಶ್‌ಕುಮಾರ್ ಹಾಸನ	06.02.09	102.00	30.03.10	
			ಮಳೆ ನೀರು ಚರಂಡಿ	100.00		06.02.09	99.00	27.05.10	
20.		ನಂಜನಗೂಡು	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	2855	ಮೆ.ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ & ಶಾರದ (ಪಿ.ವಿ.)	26.2.14	2583.00	31.3.2018	
21.	ಮೈಸೂರು ಜಿಲ್ಲೆ	ಟಿ.ನರಸೀಪುರ	ಮಳೆ ನೀರು ಚರಂಡಿ ಹೀರಿಕೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	190.00	ಶ್ರೀ ಟಿ.ಶಿವಕುಮಾರ್, ಕ್ಲಾಸ್-1 ಕಂಪ್ಯೂಟರ್, ಹೊಳೆನರಸೀಪುರ	1.2.12	160.00	30.9.14	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶುಶಾಲೆಯ ನಿರ್ಮಾಣ-155 ಘಟಕಗಳು	20.00	-	-	20.00	-	
22.	ಚಾಮರಾಜನಗರ ಜಿಲ್ಲೆ	ಕೊಳ್ಳೇಗಾಲ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	5400.00*	ಮೆ. ಮಾಲು ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ ಎ-204/205, 2ನೇ ಮಹಡಿ, ಟ್ರೇಗಡ್, ಮೆಚ್ಚಿಕ್, ಬೆಂಗಳೂರು	25.4.219	1835.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ	ಸದರಿ ಯೋಜನೆಯನ್ನು ರಾಜ್ಯ ಸರ್ಕಾರದ ಅನುದಾನದಡಿ ಕೈಗೊಳ್ಳಲಾಗಿರುತ್ತದೆ *ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಮೂಲಕ 5

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
									ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆಗೆ ರೂ.11.96 ಕೋಟಿ ಹೊರತುಪಡಿಸಿ
23.	ಬೆಳಗಾಂ ಜಿಲ್ಲೆ	ಹುಕ್ಕೇರಿ	ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ	190.20	ಶ್ರೀ ಎಸ್.ಬಿ. ಕೆ.ಪ್ಲಾಸ್ಟರ್,ಕಬ್ಬೂರ್, ಚಿಕ್ಕೋಡಿ ತಾಲ್ಲೂಕು, ಬೆಳಗಾವಿಜಿಲ್ಲೆ	14.10.11	207.00	31.03.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ -160 ಘಟಕಗಳು	28.00	-	-	29.00	-	
24.	ಬೀದರ್ ಜಿಲ್ಲೆ	ಹುಮ್ಮಾಬಾದ್	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	2866.00	ಮೆ.ಗೋರುರು ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ. ಮುಂಬೈ	29.1.13	2866.00	15.10.19	
25.	ಉತ್ತರ ಕನ್ನಡ ಜಿಲ್ಲೆ	ಹಳಿಯಾಳ	ನಿರಂತರ (24/7) ನೀರು ಸರಬರಾಜು	1349.00	ಮೆ.ಜೈನ್ ಇರಿಗೇಷನ್ ಸಿಸ್ಟಮ್ ಲಿ.	14.2.14	1281.00	ಕಾಮಗಾರಿಯು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ	
			ಎಕ್ಸ್‌ಪ್ರೆಸ್ ಫಿಡರ್ ಮೈನ್ -22.00 ಕಿ.ಮೀ	212.00	ಮೆ.ಪ್ರವೀಣ ಇಲಕ್ಟ್ರಿಕಲ್ಸ್, ಗದಗ	19.12.14	233.00		
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ-400 ಘಟಕಗಳು	80.00	-	-	54.00		
26.	ಯಾದಗಿರಿ ಜಿಲ್ಲೆ	ಗುರುಮಿಟ್ಟಲ್	ಮಳೆ ನೀರು ಚರಂಡಿ ರಸ್ತೆ ಮತ್ತು ಚರಂಡಿ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ 0.800 ಕಿ.ಮೀ,2 ಸಂಖ್ಯೆ ಆರ್‌ಡಬ್ಲ್ಯುಹೆಚ್	209.73	ಮೆ. ರಾಜಾನಂದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಕಂಪನಿ, ರಾಜಾನಂದ ನಿವಾಸ, ನಂ.1-31/1ಎ	22.3.12	142.00	30.10.13	
27.	ದಾವಣಗೆರೆ ಜಿಲ್ಲೆ	ಹರಿಹರ	(ಎ) ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ	1869.00	ಮೆ. ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈ.ಲಿ. ಹೈದ್ರಾಬಾದ್	29.1.13	539.00	27.1.16	ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿದೆ
			(ಬಿ)ಒಳಚರಂಡಿ ಯೋಜನೆ-ಉಳಿಕೆ ಕಾಮಗಾರಿ	2440.00	ಮೆ. ವಿಫೀಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಪ್ರೈ.ಲಿ.	9.11.16	2365.00	30.6.18	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
28.	ಹಾವೇರಿ ಜಿಲ್ಲೆ	ಸವಣೂರು	ಕುಡಿಯುವ ನೀರು ಪುನಃಪ್ರೇತನ ಕಾಮಗಾರಿ	49.00	ಎಸ್.ಕೆ.ತಂಗಲ್	29.03.11	47.00	26.09.11	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ

ಕ್ರ. ಸಂ	ಜಿಲ್ಲೆಯ ಹೆಸರು	ಯೋಜನಾ ಪಟ್ಟಣಗಳು	ಕಾಮಗಾರಿಗಳ ವಿವರ	ಗುತ್ತಿಗೆ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಗುತ್ತಿಗೆದಾರರು ಮತ್ತು ಸಂಸ್ಥೆಯ ಹೆಸರು, ವಿವರ	ಗುತ್ತಿಗೆ ಕರಾರಿನಂತೆ ಯೋಜನೆಯ ಪ್ರಾರಂಭ ದಿನಾಂಕ	ಈವರೆಗೂ ಖರ್ಚಾಗಿರುವ ಮೊತ್ತ (ರೂ. ಲಕ್ಷ)	ಕಾಮಗಾರಿ ಮುಕ್ತಾಯವಾದ ದಿನಾಂಕ	ಪರಾ
			ಮಳೆನೀರು ಚರಂಡಿ	221.00	ಪಿ.ಗಿರಿರಾಜು ಬೆಂಗಳೂರು	30.04.11	220.00	10.02.12	
			ರಸ್ತೆ ಕಾಮಗಾರಿ	140.00	ಕೆ.ಎಂ.ಮುರುಳಿ ಬೆಂಗಳೂರು	2.09.11	128.00	30.07.11	
			ಮಳೆ ನೀರು ಕೊಯ್ಲು	31.00		26.04.11	25.00	25.10.11	
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ-51 ಘಟಕಗಳು	12.00		-	05.00	-	
29.	ಕಲಬುರಗಿ ಜಿಲ್ಲೆ	ಬೇವರ್ಗಿ	ನೀರು ಸರಬರಾಜು ಮನುಷ್ಯೇತನ- ಓಹೆಚ್‌ಟಿ-1 ಎಲ್‌ಎಲ್-1ನಂ.	71.00		17.11.11	51.00	20.8.13	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ನೀರು ಸರಬರಾಜು (ಓಹೆಚ್‌ಟಿ) (ಉಳಿತಾಯ- ಓಹೆಚ್‌ಟಿ -2 ಎಲ್‌ಎಲ್-1ನಂ, ಪೈಪ್‌ಲೈನ್-2 75 ಕಿ.ಮೀ	52.00	ಮಿ.ಗೋಲಯ್ಯ ಸಿ. ಹೀರಮಠ್	6.2.14	48.00	30.11.14	
30.		ಚಿತ್ತಾಪುರ	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	254.00					
			ಕೊಳೆತ ಪ್ರದೇಶಗಳಲ್ಲಿ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ	100.00	ಜ್ಯೋತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್, ಮುಂಬೈ	5.7.08	354.00	24.01.11	ಕಾಮಗಾರಿಯು ಪೂರ್ಣಗೊಂಡಿರುತ್ತದೆ
			ಕಡಿಮೆ ವೆಚ್ಚದ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ 183 ಘಟಕಗಳು	24.00		-	24.00	-	

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಐಡಿಎಫ್‌ಸಿ

ಅನುಬಂಧ-5

ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಅನುದಾನದಡಿ, ಪಿಪಿಪಿ ಮಾದರಿಯಡಿ ಹಾಗೂ ಇತರೆ ಇಲಾಖೆಗಳ ಸಮನ್ವಯದೊಂದಿಗೆ (Convergence) ಕೈಗೊಂಡಿರುವ ಯೋಜನೆಗಳ ಪೈಕಿ ಪೂರ್ಣಗೊಂಡಿರುವ, ಪ್ರಗತಿಯಲ್ಲಿರುವ ಹಾಗೂ ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳ ಫೋಷ್ವಾರ

ನಗರ	ಒಟ್ಟು ಕಾಮಗಾರಿಗಳು		ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು		ಪ್ರಗತಿಯಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು		ಟೆಂಡರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು		ಡಿ.ಪಿ.ಆರ್ ಹಂತದಲ್ಲಿರುವ ಕಾಮಗಾರಿಗಳು	
	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ	ಸಂಖ್ಯೆ	ಮೊತ್ತ
ಬೆಳಗಾವಿ	222	3519.8	124	1166.08	83	1494.04	14	841.45	1	18.20
ದಾವಣಗೆರೆ	108	1902.1	32	172.72	69	1668.61	7	60.76	0	0
ಹುಬ್ಬಳ್ಳಿ-ಧಾರವಾಡ	73	1570.2	20	240.76	48	1057.95	4	121.5	1	150
ಮಂಗಳೂರು	70	1951.7	25	95.75	40	1199.92	3	476.04	2	180
ಶಿವಮೊಗ್ಗ	88	1381.07	41	77.04	43	1157.63	4	146.4	0	0
ತುಮಕೂರು	168	1792.8	90	225.853	67	1360.6	9	83.33	2	123
ಬೆಂಗಳೂರು	43	1911.8	4	10.67	30	1508.73	6	237.39	3	155
ಒಟ್ಟು	772	14029.4	336	1988.87	380	9447.48	47	1966.87	9	626.20

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಎಡಿಎಫ್‌ಸಿ

SCM Project

1. Completed Projects

11. Ongoing Stage

[illegible]

3	City Bus Terminal CBT	33.50	12.23	09.10.2018	09.10.2020	30.12.2021	<p>80% of excavation works completed</p> <p>91/103 footings completed</p> <p>100% of retaining wall up to LCF level completed</p> <p>110/141 Columns up to slab beam bottom completed</p> <p>LGF slab concreting completed up to 1st expansion joint (except defence area).</p> <p>Subway concreting completed. Subway extension works under progress.</p> <p>Substructure works in progress, exit ramp works under progress. LGF & UGF slab reinforcement and shuttering works in progress beyond 2nd expansion joint.</p> <p>PHYSICAL PROGRESS: 29%</p> <p>FINANCIAL PROGRESS: 22%</p>	M/s Apoorva Const. Co. Tumkur.
4	Ambargi Lake rejuvenation & recreational spaces	5.00	4.47	15.10.2018	14.07.2019	15.02.2021	<p>1. Construction of Compound wall-Completed up to plastering works</p> <p>2. Ghats and Key wall-Ghats RCC Works Complete. Key wall construction is in progress.</p> <p>3. Pathway - Earth work for pathway in progress.</p> <p>4. Watch Towers Amphitheatre Gazeboes Structural works completed</p> <p>5. Food kiosks Public Toilets Block Building Finishing works in progress</p> <p>6. Guard Room, Storerooms-RCC Structural works complete Masonry work in progress</p> <p>PHYSICAL PROGRESS: 80%</p> <p>FINANCIAL PROGRESS: 41.54%</p>	M/s Souharda InfraTech, Bangalore
5	Smart Roads at Srinagar Area (Package II) (a)A Type (with Ducting) 1.85Km (b)B Type (without Ducting) 1.57Km	47.3	43.58	04.10.2018	24.05.2020	25.05.2021	<p>TSWT 6754 (100%) completed</p> <p>SWD 3950/6754 (88.1%)</p> <p>Median 5900/6754 (95.71%)</p> <p>UGD 1800/3700 (66.7%)</p> <p>HDPE 2700/3700 (71.8%)</p> <p>PHYSICAL PROGRESS 87%</p> <p>FINANCIAL PROGRESS 59%</p>	M/s Sudey Shrikumar Davangere
6	Smart Roads at Shahpur Area (Package IV) (RTO to Yamata Circle, Veg Market Road, Kapilashwar Colony SPM Road, Mahatma Phule Road, Shukrawar Peth Road) B Type (without Ducting) 5.43 Km	37.39	34.05	31.12.2018	23.01.2020	28.06.2021	<p>White Topping (4.945 km) 4.5 km completed</p> <p>SWD (9.6 km) 7.5 km completed</p> <p>Footpath 5.5 km/8.07Km progress</p> <p>PHYSICAL PROGRESS: 70%</p> <p>FINANCIAL PROGRESS: 41%</p>	M/s Sudey Shrikumar, Davangere
7	Smart Roads at Tinkwadi Area (Package V) (Congress Road, Mandoli road to 1st gate, Mandoli road to 2nd gate, Nanavadi Road) A Type (with Ducting) 5.65 km	47.50	57.90	31.12.2018	23.01.2020	31.03.2021	<p>Congress Rd. White topping completed on either side, 200m of SWD works pending, cycle track completed on LHS. 800m of footpath works pending, ducting works completed</p> <p>Mandoli Rd to 1st gate Rd. White topping & drain works completed.</p> <p>Mandoli Rd to 2nd gate Rd. White topping & drain works completed, footpath works completed.</p> <p>Nanavadi Rd. White topping completed, drain works completed, paved shoulder works completed.</p> <p>Electrical works Road marking & signage works pending</p> <p>PHYSICAL PROGRESS: 82%</p> <p>FINANCIAL PROGRESS: 65%</p>	M/s KKB Engineering Construction and Pvt Ltd, Shahpur Dist Vadga
8	UG - LT Cabling Package I (Srinagar Nagar)	7.75	7.19	31.12.2018	25.01.2020	30.03.2021	<p>195 Nos. Feeder Pillar are installed out of 195 Nos.</p> <p>Single Span Pole Transformer erection on site is 17 Nos. out of 17 Nos.</p> <p>UG LT cable laid is 128 kms out of 144.2 kms.</p> <p>Street light installed 210/400</p> <p>Street Light foundation completed</p> <p>PHYSICAL PROGRESS: 98%</p> <p>FINANCIAL PROGRESS: 90%</p>	M/s Jagan Electricals, Belagavi
9	UG - LT Cabling Package II (Mahantesh Nagar)	7.22	6.76	31.12.2018	25.01.2020	30.03.2021	<p>200 Nos. Feeder Pillar are installed out of 200 Nos.</p> <p>Single Span Pole Transformer erection on site is 21 Nos. out of 21 Nos.</p> <p>UG LT cable laid is 109 kms out of 115.2 kms</p> <p>Street light installed 250/416</p> <p>Street Light foundation completed</p> <p>PHYSICAL PROGRESS: 80%</p> <p>FINANCIAL PROGRESS: 70%</p>	M/s Jagan Electricals, Belagavi
10	UG - LT Cabling Package III (Anand Nagar)	8.20	8.27	31.12.2018	25.01.2020	30.03.2021	<p>250 Nos. Feeder Pillar are installed out of 250 Nos.</p> <p>Single Span Pole Transformer erection on site is 19 Nos. out of 19 Nos.</p> <p>UG LT cable laid is 147 kms out of 162.43 kms.</p> <p>Street light installed 170/422</p> <p>Street Light foundation completed</p> <p>PHYSICAL PROGRESS: 75%</p> <p>FINANCIAL PROGRESS: 70%</p>	M/s Jagan Electricals, Belagavi
11	Construction of Cycle Track and Footpath from Ashoka Circle to Surabhi Hotel (BHV Package I)	6.90	6.71	28.01.2019	20.02.2020	31.01.2021	<p>Cycle track (5.07 km) 5.07 km completed</p> <p>Footpath (5.07 km) 5.07 km completed</p> <p>Paving Work in progress</p> <p>PHYSICAL PROGRESS: 95%</p> <p>FINANCIAL PROGRESS: 85%</p>	M/s Muskan, Kalburgi
12	Heritage Park - Phase II	18.55	16.62	20.02.2019	27.08.2020	10.12.2021	<p>1. Development of Path ways and Refectology Pathways-SSM works for the Pathways completed for 2100M, pathways sub grade works in progress.</p> <p>2. Construction Open Air Theatre Site Clearance completed.</p> <p>3. Toilet Block works in progress</p> <p>4. Pavement works in progress</p> <p>5. Foot bridge in progress</p> <p>6. Fencing works in progress</p> <p>Development of Pathways and Refectology Pathways-SSM works for the Pathways completed for 2100M</p> <p>7. Pavement Sub-grade works in progress</p> <p>Construction Open Air Theatre Site Clearance completed</p> <p>PHYSICAL PROGRESS: 40%</p> <p>FINANCIAL PROGRESS: 40%</p>	M/s Dev Engineers Mumbai
13	Development of Main						<p>1. Excavation works completed</p> <p>2. Retaining wall up to LCF level completed</p> <p>3. Columns up to slab beam bottom completed</p> <p>4. LGF slab concreting completed up to 1st expansion joint (except defence area).</p> <p>5. Subway concreting completed. Subway extension works under progress.</p> <p>6. Substructure works in progress, exit ramp works under progress. LGF & UGF slab reinforcement and shuttering works in progress beyond 2nd expansion joint.</p> <p>7. PHYSICAL PROGRESS: 29%</p> <p>8. FINANCIAL PROGRESS: 22%</p>	M/s Apoorva Const. Co. Tumkur.

15	White Topping of Roads Package-1 [NH (Near KLE Hospital) to Kolhapur Circle, Kolhapur Circle to Ram Chennamma Circle, Kolhapur Circle to Sangoli Rayanna Circle]	39.8	31.20	18.07.2019	16.08.2020	31.05.2021	TWT-8 km completed out of 8.0km. Median 2.0km Completed out of 2.0km SAD 3.0 km completed out of 3.0km UGD 0.1 km completed out of 0.30km completed Footpath 3.0/8.6km completed PHYSICAL PROGRESS 75% FINANCIAL PROGRESS 65%	M/s K.E.B Engineering Construction and Pvt Ltd, Sangapur East, Yadga
16	White Topping of Roads Package-5 [Road from APMC Junction to Kanganahalli KHI]	12.74	11.22	12.07.2019	11.07.2020	11.06.2021	SWD 1260/2550 completed TWT 1120/1120m completed PQC 1840/1840m completed Cycle track - 560m/1120m formation completed Footpath 1760/3120m formation completed UGLT Not yet started Avenue plantation: Not yet started PQC Formation completed for 1280m, 1840m PQC completed for 640m Physical Progress: 55% Financial progress: 30%	M/s Santosh Buddhad Intra Bangalore
17	Construction Foot path and Cycle Track (NMV) Package-2 [Bawate Road to Ganesh Temple via Hanuman Nagar Circle and KLE School road]	34.85	35.99	12.07.2019	11.07.2020	11.09.2021	SWD 7000 m/7850 m completed Street light footing work completed Cycle track 1770m/8000m completed Footpath formation Work started Avenue plantation Formation work started Bus Shelter: 04/04 frame work completed Physical Progress: 30% Financial progress: 15%	M/s Samangouda S.Pati Vijayapur
18	Construction Foot path and Cycle Track (NMV) Package-3 [APMC Junction to Azam Nagar Junction and Azam Nagar Circle to Immari, Shewroom]	7.51	6.57	12.07.2019	27.07.2020	20.02.2021	Cycle Track 1.1km/1.1km completed SWD 1.5km/1.79km completed Footpath 1.66km/1.95km completed PHYSICAL PROGRESS: 55% FINANCIAL PROGRESS: 25%	M/s Pradeep Constructions Hubballi
19	Development of Mahatma Phule Garden, Tilakwadi	2.85	1.70	12.07.2019	12.04.2020	17.01.2021	1. Construction of Therapy Building 2. Construction of Amphitheatre, Gazebo 3. Special needs Children play Area 4. Special needs Children sensory garden area 5. Landscape area, Chain link Fencing 6. Development of Pathway for Morning walkers 7. Landscaping and plantation 8. Play equipments for children's 9. Gym equipments of adults 10. Animal court 11. Guard room and compound wall rectification 12. Granite with grass at food court PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 70%	M/s Pradeep Constructions Hubballi
20	Battery Operated Auto Rickshaw	1.05	0.95	02.08.2019	06.11.2019	28.02.2021	Beneficiary identification in progress 18 application received 139 applications shortlisted Notification issued upto 13.11.2020 FINANCIAL PROGRESS: 00%	M/s Kinetic Greens
21	Construction of 10 Bed Hospital at Vadagaon	2.25	2.04	30.07.2019	30.04.2020	21.03.2021	Main structure frame (Columns, Beams, Slab, Staircase, DHT etc) concreting completed RFM works completed Electrical conduits work completed. Internal plastering works completed. 90% of external plastering works completed 90% of flooring works completed. PHYSICAL PROGRESS: 75% FINANCIAL PROGRESS: 26%	M/s BB Pati, Hubballi
22	White Topping of Roads Package-2 [1. Ashoka Circle - Sangoli Rayanna Circle-Kittur Channamma Circle - Jagarves Circle-Tungte Circle] [2. SP Office to Dharmannath Circle]	44.62	51.94	18.07.2019	11.07.2020	31.05.2021	TWT 3.8 km completed out of 4.7km PQC-0.82km (RHS) out of 0.82 km (BHS) Median 3.4km Completed out of 4.7km SWD 0.75 km completed out of 2km UGD 0.6 km completed out of 0.82km completed Footpath 1.2km/4.7km completed PHYSICAL PROGRESS: 64% FINANCIAL PROGRESS: 60%	M/s K.E.B Engineering Construction and Pvt Ltd, Sangapur East, Yadga
23	UGLT (Package-4) Channamma Nagar & Tilakwadi Area	6.86	7.24	27.08.2019	26.08.2020	30.05.2021	142 Nos. Feeder Pillar are installed out of 165 Nos. Single Spun Pole Transformer erection on site is 26 Nos. out of 26 Nos. UGLT cable layed is 85 kms out of 88.24 kms. Street light installed are out of 19 Nos of 7mtr and 176 Nos of 9mtr street light pole PHYSICAL PROGRESS: 73.32% FINANCIAL PROGRESS: 67.26%	M/s Arvind Electricals Bangalore
24	UGLT (Package-5) Shanti Nagar & Shivaji Colony Area	6.53	6.93	27.08.2019	26.08.2020	30.05.2021	94 Nos. Feeder Pillar are installed out of 173 Nos. Single Spun Pole Transformer erection on site is 24 Nos. out of 25 Nos. UGLT cable layed is 53 kms out of 90.25 kms. Street light installed are out of 47 Nos of 7mtr and 136 Nos of 9mtr street light pole PHYSICAL PROGRESS: 57.55% FINANCIAL PROGRESS: 57.46%	M/s Arvind Electricals Bangalore
25	UGLT (Package-6) Maratha Colony & Hanawadi	7.25	7.66	27.08.2019	26.08.2020	30.05.2021	127 Nos. Feeder Pillar are installed out of 212 Nos. Single Spun Pole Transformer erection on site is 24 Nos. out of 26 Nos. UGLT cable layed is 68 kms out of 96.4 kms. Street light installed are out of 26 Nos of 7mtr and 264 Nos of 9mtr street light pole PHYSICAL PROGRESS: 65% FINANCIAL PROGRESS: 61%	M/s Arvind Electricals Bangalore
26	UGLT (Package-7) 3rd Railway Gate to 1st Karwanwala Area	6.04	6.31	27.08.2019	26.08.2020	30.05.2021	90 Nos. Feeder Pillar are installed out of 160 Nos. Single Spun Pole Transformer erection on site is 26 Nos. out of 25 Nos. UGLT cable layed is 52 kms out of 77.69 kms. Street light installed are out of 26 Nos of 7mtr and 244 Nos of 9mtr street light pole PHYSICAL PROGRESS: 64.83% FINANCIAL PROGRESS: 65.63%	M/s Arvind Electricals Bangalore
27	UGLT (Package-8) Shivaji Park to Bawate Road, Mahatma Phule Garden Area	7.20	7.61	27.08.2019	26.08.2020	30.05.2021	180 Nos. Feeder Pillar are installed out of 203 Nos. Single Spun Pole Transformer erection on site is 16 Nos. out of 24 Nos. UGLT cable layed is 86 kms out of 98.51 kms. Street light installed are out of 96 Nos of 7mtr and 216 Nos of 9mtr street light pole PHYSICAL PROGRESS: 64.83% FINANCIAL PROGRESS: 64%	M/s Arvind Electricals Bangalore
28	UGLT (Package-9) 1st Karwanwala to 1st Karwanwala Area	7.11	7.68	27.08.2019	26.08.2020	30.05.2021	174 Nos. Feeder Pillar are installed out of 268 Nos. Single Spun Pole Transformer erection on site is 19 Nos. out of 18 Nos. UGLT cable layed is 113 kms out of 129.8 kms. Street light installed are out of 121 Nos of 7mtr and 121 Nos of 9mtr street light pole PHYSICAL PROGRESS: 57.55% FINANCIAL PROGRESS: 57.46%	M/s Arvind Electricals Bangalore

29	UG - LT Cabling with Decorative Poles (PAN) Package 10 - Bank of India to Basveshwari Circle (Khasbag)	7.27	7.27	27/08/2019	26/09/2020	30/05/2021	170 Nos. Feeder Pillar are installed out of 191 Nos. Single Span Pole Transformer erection on site is 05 Nos. out of 15 Nos. UG LT cable laid is 98 kms out of 124.61 kms. Street light installed are all out of 118 Nos of 7mtr and 116 Nos of 9mtr street light pole. PHYSICAL PROGRESS 57.49% FINANCIAL PROGRESS 61%	M/s Arvind Electricals Bangalore
30	UG LT Cabling with Decorative Poles (PAN) Package 11 - Basveshwari Circle (Khasbag) to Paton Ford Hosur	6.48	6.74	27/08/2019	26/09/2020	30/05/2021	168 Nos. Feeder Pillar are installed out of 168 Nos. Single Span Pole Transformer erection on site is 05 Nos. out of 20 Nos. UG LT cable laid is 85 kms out of 97.03 kms. Street light installed are all out of 120 Nos of 7mtr and 133 Nos of 9mtr street light pole. PHYSICAL PROGRESS 62.80% FINANCIAL PROGRESS 69.60%	M/s Arvind Electricals Bangalore
31	Smart Road with Paver Blocks at Shanti Nagar (Package 8)	10.01	8.30	01/10/2019	05/09/2020	31/03/2021	Carriage way - 1905/3165mtr completed SWD - 6234/6234 mtr completed PHYSICAL PROGRESS 80% FINANCIAL PROGRESS 55%	M/s J M Construction Hubballi
32	Construction of Cycle track and Footpath NMV Package IV - Railway 4th Gate to Bemko Factory - 1km	6.00	4.49	30/09/2019	29/09/2020	28/02/2021	Cycle track & Footpath: Constructing for cycle track completed 700m/750m Footpath: Laying of Kerb stone completed, Laying of Pavers in progress. SWD Completed No of Chambers 85/85 PHYSICAL PROGRESS 75% FINANCIAL PROGRESS 45%	M/s B G Godre, Belagavi
33	Heritage Park - Phase III	3.18	1.86	04/11/2019	03/11/2020	03/12/2021	1 Preparation of Sculptures - Preparation of Sculptures is in progress. 2 Building Renovation - Site clearing complete, Building interior cleaning in progress. 3 Structural Repair works commenced for ground floor roof slab. PHYSICAL PROGRESS 10% FINANCIAL PROGRESS 0%	Shreehar Nagaraha
34	Smart Road with White Topping at Anagol road (Big Bazar To Medical Shop (Package 9) - 1.146km	12.15	10.43	09/10/2019	18/10/2020	30/04/2021	White Topping 1.146/1.146km Completed Finishing work is in progress. SWD - Raising of the existing drain to PQL Top is in progress. UGD - RHS Completed, LHS is in progress. PHYSICAL PROGRESS 55% FINANCIAL PROGRESS 10.31%	M/s Dev Engineers Mumbai
35	Smart Road with White Topping at Vadgaon Road to Mahaveer Bhawan (Package 11) - 1.290km	12.03	11.02	15/10/2019	18/10/2020	30/04/2021	Carriage way - White topping 1.245/1.248km Completed SWD Completed UGD In progress WATER SUPPLY completed UGET work is in progress PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 20%	M/s Dev Engineers Mumbai
36	Smart Road with Paver Blocks at Tilakwadi - Varkanand Colony and Marathi Colony (Pkg-7)	10.75	8.98	19/11/2019	19/11/2020	17/12/2021	Carriage way - 20232/35836 sq mtr completed SWD - 4100/4607 mtr completed PHYSICAL PROGRESS 73% FINANCIAL PROGRESS 55%	M/s B G Godre Belagavi
37	White Topping of Roads Package 3 [1 B01 Circle - Nath Par Circle Vadgaon Circle-Narhind Society-RPD Cross-Tilakwadi First Railway gate] [2 Nath Par-Kasturba-Balikashram-Gaon Circle]	32.74	28.11	21/11/2019	21/11/2020	20/08/2021	Carriage way - 3400m/4690m completed SWD - 1900 M/4580 M completed Median construction - 1200 M/1420 M Footpath work: fixing of kerb stones & Laying of WHM is in progress PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 42%	M/s Ldaj Shikumar Bangalore
38	White Topping of Roads Package-4 [Bank of India to Old PB Road]	6.7	5.88	13/11/2019	14/11/2020	30/11/2021	White Topping (560 m) SWD (560 m) 100m RHS completed, 350m RHS 250m LHS In any Ducts, Construction of Utility Ducts under progress Laying of 600mm dia NP3 pipes under progress PHYSICAL PROGRESS 25% FINANCIAL PROGRESS 5%	M/s S Channurhal
39	Smart Road with Paver Blocks at Shastri Nagar, Kapreshwar Colony and Mahadva Road No 5 (Package 6) - 9.5 km	9.44	8.14	19/11/2019	19/11/2020	29/03/2021	Carriage way (Paver Block 50919 sq mtr) completed PHYSICAL PROGRESS 73% FINANCIAL PROGRESS 37%	M/s B G Godre Belagavi
40	Smart Road with White Topping at Hotel Miland to Gandhi Statue Harsha Showroom (Package 10) - 1.73km	17.38	15.05	31/01/2020	30/01/2021	06/06/2021	SWD - 850/3080m completed TWT - 1603mtr/3140mtr completed Cycle track - formation work started UGD - Not yet started Footpath - formation work started UGET - Not yet started PHYSICAL PROGRESS 15% FINANCIAL PROGRESS 9%	M/s Komm Chand Ashwath
41	Construction of Roads with Paver Blocks at Raghunendra Colony (R.C. Nagar) in Belagavi City Package-15	4.74	3.51	23/01/2020	22/10/2020	03/03/2021	SWD - 2220/2349mtr completed Pavers 5247/5913 sq mtr completed PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 17%	M/s B G Godre Belagavi
42	Construction of Roads with Paver Blocks at Arjun Colony (R.C. Nagar) in Belagavi City Package-17	3.60	2.90	01/01/2020	30/01/2020	31/01/2021	200/200 mtr drain completed 935/1125 mtr Pavers completed PHYSICAL PROGRESS 47% FINANCIAL PROGRESS 14%	M/s B G Godre Belagavi
43	Construction of Roads with Paver Blocks at Shastri Nagar - Balance Roads (North side of Mahatma Phule Road till Nalla) in Belagavi City Package-18	4.80	3.99	23/01/2020	27/09/2020	01/01/2021	Drain work 2700/2840mtr completed Carriage way 2720/3040mtr completed PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 20%	M/s B G Godre Belagavi
44	Construction of Roads with Paver Blocks at Shastri Nagar - Balance Roads (Behind Marathi Theatre & Godse colony area) in Belagavi City Package-19	4.82	3.94	23/01/2020	27/09/2020	01/01/2021	Drain work 2700/2840mtr completed Carriage way 2720/3040mtr completed PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 20%	M/s B G Godre Belagavi
45	Construction of Roads with Paver Blocks at Shastri Nagar - Balance Roads (Behind Marathi Theatre & Godse colony area) in Belagavi City Package-20	4.82	3.94	23/01/2020	27/09/2020	01/01/2021	Drain work 2700/2840mtr completed Carriage way 2720/3040mtr completed PHYSICAL PROGRESS 60% FINANCIAL PROGRESS 20%	M/s B G Godre Belagavi

47	Construction of Roads with Paver Blocks in SV Road- Chidambhar Nagar in Belagavi City Package-20	3.51	3.77	03-03-2020	07-12-2020	02-05-2021	1120/1260mts SWD completed LGLT 1078/1260m completed Pavers 180m/630m completed PHYSICAL PROGRESS- 60% FINANCIAL PROGRESS- 14%	M/s Kanke Construction Bangalore
48	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-III in Belagavi City Package-21	2.97	2.31	02-04-2020	01-03-2021	31-03-2021	SWD 2064/2064m completed UGLT 1641/2064m completed PHYSICAL PROGRESS- 60% FINANCIAL PROGRESS- 10%	M/s Mukherjee Kolburg
49	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-III in Belagavi City Package-24	3.61	2.79	17-03-2020	16-12-2020	16-05-2021	Carriageway 105/1019m completed 1778/1778 mts SWD completed LGLT 1104/1778m completed PHYSICAL PROGRESS- 66% FINANCIAL PROGRESS- 23%	M/s Manganur, Rathod, Vijayapur
50	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part-1 in Belagavi City Package-26	3.69	2.39	04-05-2020	03-02-2021	30-06-2021	Paver road 7118.44/7118.44 Sq.m Completed Drain Construction- 812/1912m Completed Edge Confinement work is in progress PHYSICAL PROGRESS- 90% FINANCIAL PROGRESS- 51%	M/s B J Budavi
51	Construction of Roads with Paver Blocks in Mrityunjaya Nagar in Belagavi City Package-21	2.91	3.05	16-05-2020	17-02-2021	17-06-2021	1974/2324mts SWD completed PHYSICAL PROGRESS- 28% FINANCIAL PROGRESS- NIL	M, S Pavan Earth Movers
52	Construction of Roads with Paver Blocks in Chidambhar Nagar Part-I in Belagavi City Package-22	4.83	3.91	24-06-2020	23-01-2021	23-03-2021	Carriageway 200/1173m completed 2074/2346mts SWD completed UGLT 1641/2064m completed PHYSICAL PROGRESS- 60% FINANCIAL PROGRESS- 10%	R Nagaraj Belagavi
52	Construction of Roads with Paver Blocks at Rani Channamma Nagar 2nd Stage part-I in Belagavi City Package-26	4.56	3.75	21-06-2020	21-05-2021	21-05-2021	Drain work in progress 1763/3313m Pavers laid- 2339/10688 90 Sq.mts Completed PHYSICAL PROGRESS- 35% FINANCIAL PROGRESS- NIL	R Nagaraj Belagavi
54	NMT Zone & Hawkers Zone-Mahila Market	1.50	1.19	21-05-2020	21-03-2021	31-05-2021	Retaining wall works completed. Base preparation for laying paver blocks in progress. Electrical works pending. PHYSICAL PROGRESS- 75% FINANCIAL PROGRESS- 34.43%	M/s B J Budavi
55	Upgradation of Govt city library into Hitech of Digital Library (Phase II ICT)	1.63	1.63	17-07-2020	17-03-2022	17-04-2022	15 months for the completion of building and 6 months after the building is completed for ICT work. PHYSICAL PROGRESS- NIL FINANCIAL PROGRESS- NIL	Shree 8
56	Smart Road with White Topping at Ashoka Circle to NH in Belagavi City Package-32	4.31	2.45	03-03-2020	03-09-2021	03-09-2021	650/750m (BHS) white topping completed 600/700m (BHS) Drain work completed 600/700m (LGS) finish work completed PHYSICAL PROGRESS- 50% FINANCIAL PROGRESS- 35%	M/s B J Budavi
57	NMT Zone & Hawkers zone-(PAN)	8.20	5.45	07-10-2020	08-07-2021	30-12-2021	Work order issued on 07-10-2020 Site Survey completed PHYSICAL PROGRESS- 02% FINANCIAL PROGRESS- NIL	M/s B J Budavi
58	Providing basic facility and upgrading infrastructure to the newly developed smart schools in Belagavi City**	5.31	2.76	07-10-2020	07-10-2021	07-10-2021	Work order issued on 07-10-2020 External painting to 10 schools.Cultural Stage at Kanaharasi foundation completed to foundation for toilets at 3 schools completed PHYSICAL PROGRESS- 13% FINANCIAL PROGRESS- NIL	M/s Sridhar Kumar & C Hiragunda Bijapur
59	Parking for Private Buses**	1.11	1.11	07-10-2020	06-07-2021	06-07-2021	Dismantling of existing structures completed to nos. of footing concreting for bus stop completed. PHYSICAL PROGRESS- 05% FINANCIAL PROGRESS- NIL	Shree 8
60	Development of Anganwadi at Belagavi Part-A**	2.11	1.33	07-10-2020	06-07-2021	06-07-2021	Work order issued on 07-10-2020 Site Survey completed Procurement of Material in progress	Shree 8
61	Improvement of BIMS Hospital**	1.11	1.11	21-12-2020	17-04-2021	30-04-2021	Work order issued on 21-12-2020	Mahamudshammur
62	Development of Art Gallery	6.00	6.00	19-01-2021	19-07-2022	19-07-2022	Work order issued on 19-01-2021	NDA Art World Pvt Ltd
63	Development of Aviation School	8.00	8.00	19-01-2021	19-07-2022	19-07-2022	Work order issued on 19-01-2021	NDA Art World Pvt Ltd
64	Construction of villages depicting the rural culture of India	12.00	12.00				LOA issued on 16-12-2020	NDA Art World Pvt Ltd
65	Slum Development at Rukmini Nagar**	1.11	1.11				LOA issued on 20-01-2021	Mahamudshammur
66	Development of Anganwadi at Belagavi Part-B	2.20	0.71				LOA issued on 22-01-2021	Shree 8
67	Improvement of Gardens and Parks at Belagavi	3.29	2.9				LOA issued on 22-01-2021	Shree 8
Total		785.64	698.64					

** Projects exceeding 930 crores which will be taken up from the savings amount

III. Tendering Stage							
Sl.No	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status
1	Procurement of mechanical sweeper machine	1.12	1.12	03-09-2020	10-09-2020	5	To be retendered by corporation.
2	Smart Classroom Phase IV**	1.12	1.12	15-01-2021	11-02-2021	2	NIT issued on 11-01-2021 Last date submission bid 11-02-2021 Technical Bid opening date 11-02-2021 Financial Bid opening date 25-02-2021
3	ICT Phase 02: CCTV based Surveillance	4.04	4.04	16-12-2020	28-01-2021	1	NIT issued on 17-12-2020 Last date submission on bid 21-01-2021 Technical Bid opening date 25-01-2021 Financial Bid opening date 10-02-2021
Total		5.20	5.75				

** Projects exceeding 930 crores which will be taken up from the savings amount

IV. DPR Stage/ER Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Final Date of Tendering	Present Status
Total		0.00	0.00			
Grand Total SCM		919.67	795.20			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects							
Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
II. Ongoing Projects							
Sl.No	Name of the Project	SCP Cost	WD Cost	Work Order date	Date of Completion as per contract	Probable Date of Completion	Present Status

1	Energy Efficiency LED Street Lighting	63.91	58.9			LOA issued on 04.11.2020	M/S South India Projects
Total		63.91	58.9				
III Tendering Stage							
SLNo	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	
1	Multi Utility Facility Centres at Dharmath Circle	148.4	98.25	10-12-2020	15-01-2021	Tender cum E-auction NIT issued on 10-12-2020 Last Date for submission: 15-01-2021 Technical Bid Opening: 18-01-2021 No Bids Received - To be retendered	
2	Solar Roof Top - Phase I	3.3	1.66	03-01-2021	03-02-2021	Call 4 NIT issued on 02-01-2021 Last Date for submission: 03-02-2021 Technical Bid Opening: 05-02-2021 Financial Bid open: 15-02-2021	
3	Multi Utility Facility Centres at Mahantesh Nagar	29.00	16.3	11-12-2020	19-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission: 19-01-2021 Technical Bid Opening: 20-01-2021 No Bids Received - To be retendered	
4	Multi Level Car Parking at First Rwy gate opposite Kalamandir	8.00	15.51	11-12-2020	19-01-2021	Tender cum E-auction NIT issued on 11-12-2020 Last Date for submission: 19-01-2021 Technical Bid Opening: 20-01-2021 No Bids Received - To be retendered	
5	Public Bike Sharing Services	9.00	9.30	17-12-2020	25-01-2021	NIT issued on 17-12-2020 Last date submission bid: 25-01-2021 Technical Bid opening date: 27-01-2021	
6	Multi Level Car Parking at Bapat Galli	7.00	7.00	17-12-2020	25-01-2021	NIT issued on 17-12-2020 Last date submission bid: 25-01-2021 Technical Bid opening date: 27-01-2021	
Total		204.70	147.72				
IV. DPR/FR Stage							
SLNo	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
Total		0.00					
Grand Total PPP		269.61					
Convergence Projects							
I Work Completed							
SLNo	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)			Status	
1	UG HT Line	316.27	416.27			Work Completed	
2	Swimming Pool	2.75	2.75			Work Completed	
3	Badminton Court	1	1			Work Completed	
4	Gymnasium	1.5	1.5			Work Completed	
5	Neighborhood Park Development	7	7			Work Completed	
6	Over Bridge on Kapilwar Road	19.5	19.5			Work Completed	
7	Over Bridge on Old Pk Road	24.05	24.05			Work Completed	
8	Rail Over Bridge at Old Gange Road	18.25	18.25			Work Completed	
9	Primary Camp Secondary Drains	14.3	14.3			Work Completed	
10	Public Toilets & Camp Toilets	1.5	1.5			Work Completed	
11	Pedestrian Friendly Pathway	10.65	10.65			Work Completed	
12	Cartage Way Improvement	70	70			Work Completed	
13	Providing Pavers in Shivaji Gardens in GYM Area and providing fountain in Mahatma Gandhi Garden	0.35	0.35			Work Completed	
14	Construction of Gymnasium Development of steps in Lale Ground and Development of sandhya Sports Ground in Mahadwar Road	0.35	0.35			Work Completed	
15	Construction of Toilet and Gymnasium in near shivaji Garden	0.3	0.3			Work Completed	
16	Development of Garden in Kamthartha Nagar	0.95	0.95			Work Completed	
17	Development of Garden in Mahantesh Nagar Sector No 8	0.45	0.45			Work Completed	
18	Providing Play Game materials in shivaji nagar park	0.5	0.5			Work Completed	
19	Development of Garden in Ardhya Nagar - near Market	0.4	0.4			Work Completed	
20	Construction of Play Ground in Sector No 9 Mahantesh Nagar	0.4	0.4			Work Completed	
21	Construction of Play Ground in Sector No 2 Mahantesh Nagar	0.4	0.4			Work Completed	
22	Construction of Play Ground in open space near shivaji Dweepad Road Side	0.5	0.5			Work Completed	
23	Construction of Grass Sports at Mahantesh Nagar Garden	0.3	0.3			Work Completed	
24	Construction of Children's Garden in Samudra Colony (NEW) and Anand Nagar in Vadgaon	0.3	0.3			Work Completed	
25	Development of Sport Ground in Shanti Colony and Development of Mahatma Phule garden in T. Bawadi	0.3	0.3			Work Completed	
26	Construction of Samudra Colony in ward No 15 near shivaji Nagar	0.25	0.25			Work Completed	
27	Development of Garden near kamthartha siddheshwar temple	0.3	0.3			Work Completed	
28	Development of Garden in Kamthartha Nagar	0.2	0.25			Work Completed	
29	Development of Garden in Sadashiva Nagar near panpati temple and shivaji	0.4	0.4			Work Completed	
30	Development of Garden near Sunil Nayak house in adarsh Nagar	0.95	0.95			Work Completed	
31	Development of open space garden near Bhate house in Hanuman Nagar	0.95	0.95			Work Completed	
32	BUDA scheme No 13 Development of open space in open space	0.5	0.5			Work Completed	
33	BUDA scheme No 51 Development of open space near Bhande House	0.95	0.95			Work Completed	
34	Development of Garden in open space in Sector No 511	0.5	0.5			Work Completed	
35	Development of Garden in open space in open space in open space	0.5	0.55			Work Completed	
36	Development of Garden in open space in open space	0.5	0.5			Work Completed	
37	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
38	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
39	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
40	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
41	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
42	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
43	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
44	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
45	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
46	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
47	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
48	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
49	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
50	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
51	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
52	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
53	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
54	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
55	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
56	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
57	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
58	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
59	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
60	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
61	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
62	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
63	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
64	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
65	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
66	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
67	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
68	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
69	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
70	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
71	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
72	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
73	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
74	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
75	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
76	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
77	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
78	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
79	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
80	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
81	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
82	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
83	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
84	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
85	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
86	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
87	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
88	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
89	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
90	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
91	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
92	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
93	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
94	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
95	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
96	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
97	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
98	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
99	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	
100	Construction of Play Ground in open space in open space	0.5	0.5			Work Completed	

45	Renovation of well in camp CEO house back side and fixing of filter unit in Belagavi	0.25	0.25	Work Completed
46	Providing Kamp fixing Electrical Poles at Middle of road from corporation Border to project no 47, Bauxite Road to Hanuman Nagar, APMC cross.	4.26	4.26	Work Completed
47	Providing and fixing UG cables LCTV, and street light arrangement at Uga at Nagar, Jadar Nagar, Ambali, Gangadhi Nagar, Belagavi.	5.7	5.7	Work Completed
48	Providing Kamp fixing light poles Flood lights to play ground in (Shulakaradi 1) Ie ground 2) Vaccine Dept ground 3) vaccine Ground 1) Main road sambhal road	1.10	1.10	Work Completed
49	Construction of RCC Drain in Sambhal Galli Belagavi, Kaphilewar colony improvement of footpaths chennappa circle, Kopalpur circle	2.74	2.74	Work Completed
50	Construction of Drain from Meenakshi bhavan Chokke girls school Bharath Nagar ward no 13 Mahantesh Nagar Ramahitha Galli, Khanaburg	8.71	8.71	Work Completed
51	Storm Water construction of CD at 2nd cross New Goodshed Vadagar, Kaphilewar road, Mahaveer Nagar, Annapuranna wadi Belagavi	8.95	8.95	Work Completed
52	Lake Development improvement of Mala near zopad pati, Khanavalli Galli, Shrinagar	0.9	0.9	Work Completed
53	Barudal Ground improvement to Road and constructions of foot path from Mahantesh bhavan to High way	0.75	0.75	Work Completed
54	Park improvement of open space in gokak road to datta mandir cross TC line under constructions of new children park in samrudhi colony	0.62	0.62	Work Completed
55	Roads improvements of roads and construction of gutter in Kalamath Road, Jadar Road, Raj Nagar, Chikku bagh road, Marudadeya road vidya Nagar	92.91	92.91	Work Completed
56	Others construction walls at CTC no 9674 in place of constructions of swimming pool area, Ashok Nagar, Installation of Effluent in fish market Mutton market, Providing electrical supply at cricket stadium, installation of national flag at Kotgeri lake.	11.39	11.39	Work Completed
57	Others work construction of swimming Pool at open space in sector no 37, provision of water supply in new house Mahantesh Nagar, Construction of glass house in Mahantesh Nagar, Commercial shops at APMC road, PMU for urban infrastructure Development of Zou in Rukamath Nagar	11.99	11.99	Work Completed
58	Under ground drainage construction of CC in ashwarya colony of Rukmin Nagar, Jabb at Kalamath road	2.77	2.77	Work Completed
59	Park improvement of Park Ramamath Nagar, Mahantesh Nagar, improvement of roads in Nagar Ashwarya Nagar	5.1	5.1	Work Completed
60	Roads improvements of Roads and providing decorative street lights in fort area, Bungalow area, Vijapur colony, Chikhetartha colony	20	20	Work Completed
61	Streets and widening in Kanapur Road, 4th rain water	1.81	1.81	Work Completed
62	Construction of Minorities Moulana Arad Abdul Kalam Bhavan Minorities Moulana Arad Model School Part 1 and Part 2, Minorities Girls P.U. College, Minorities staff Quarters	3.84	3.84	Work Completed
63	Improvement of Road at Mannata Nagar and Ge Road at, Gadashu Nagar, CC Road at Atad Nagar and Atad Galli and at Desraj arasa colony, Bogar Colony and Mahaveer Colony and CC Drain at Jagadur Galli, at Jagat Gali and Aman Nagar, Anjananand Galli of New Gandhi Nagar at Gular Galli and Pavers at Atad Nagar and UGD at Aman Nagar, Improvement of Road at Pranavadi at Machhe Gram Panchayat	3.98	3.98	Work Completed
64	Minorities Girls P.U. College and Hostel Building, Post Matric Girls Hostel, Post Matric Boys Hostel, Ramamath Nagar at Swami Jayant Machhe Ramamath Nagar, New Veer Bhadrannagar, Rukmin Nagar, Vihannagar, Gandhi Nagar HUG S-1, Khanwar Galli, Belagavi	19.77	19.77	Work Completed
65	Avenue plantation	3	0.92	Work Completed
66	Police Housing Corporation, Construction of police station (Grade 2) at Khanapur in Belagavi under DC Mode of execution, Construction of Barracks/Multipurpose hall with infrastructure facilities for KSRP 2nd Battalion at APMC Khanapur in Belagavi District under 2017-18 state Budget Scheme, Construction of 72 Police Quarters (60 PC Camp, 12 SI) including External infrastructure works for DPAR at Police Head Quarters in Belagavi and 70 quarters	35.14	35.14	Work Completed
67	Drinking Water supply to Khanderi, Boodestee, Lumb LTD Mahantesh Nagar, Belagavi	0.3	0.3	Work Completed
68	Design and Supply of 3 ton per hour capacity, multi fuel boiler and related works for thermal data center	1.87	1.87	Work Completed
69	KRM Food Park Project at Belagavi	21	21	Work Completed
70	Civil works for Petrol station, Upgradation of Main Dairy AMF	0.26	0.26	Work Completed
71	Improvement Works in Deenabai 3 at Belagavi	1.5	1.19	Work Completed
72	Construction of Commercial shops at vaccine Depot, Corporation Open Space at APMC road widening of road in Belagavi	4.12	4.11	Work Completed
73	Provisioning of Solar panel (SRTHV System) under IDPS Project	1.55	1.5	Work Completed
74	Improvement of Khanapur Road (NH 4A) from 5.5 to 6.60 km in Belagavi	4.98	3.32	Work Completed
75	Construction of Khanapur Road (NH 4A) 3rd Railway Gate to RPD Cross CH 220 to 440m in Belagavi	6.61	6	Work Completed
76	Construction of Khanapur Road (NH 4A) Belagavi, Parapur road Chikhetar 143 to 440m in Belagavi	3.75	3	Work Completed
77	Construction of Khanapur Road (NH 4A) Belagavi, Parapur road Chikhetar 220 to 660 km in Belagavi	3.45	5	Work Completed
78	Construction of Khanapur Road, Belagavi, Parapur Road, (NH 4A) 3rd Railway Gate to RPD Cross Chikhetar 220 to 660 km in Belagavi	8.76	8	Work Completed
79	Construction of Khanapur Road, Belagavi, Parapur Road, (NH 4A) 3rd Railway Gate to RPD Cross Chikhetar 220 to 660 km in Belagavi	4.95	4.7	Work Completed
80	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	5.45	5	Work Completed
81	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	5.76	5	Work Completed
82	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
83	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
84	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
85	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
86	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
87	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
88	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
89	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
90	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
91	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
92	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
93	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
94	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
95	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
96	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
97	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
98	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
99	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed
100	Construction of Khanapur Road (NH 4A) Chikhetar 220 to 660 km in Belagavi	4.85	4.7	Work Completed

84	Smart Bus Shelter	0.3	0.3	Work Completed
85	Construction of 32.50 MLD capacity WTP at Pasavanakola, under Belgaum Water Supply System.	35.94	30.37	Work Completed
86	Recycling of Back Wash Water of filter of WTP at Laamutek Belgaum under RWSS	0.89	0.86	Work Completed
87	Construction of 10 lakh litre capacity Over head Tank in under Water Supply to Ujyambhag area in Belgaum City	2.13	1.66	Work Completed
88	Construction of 50 LL capacity Over head Tank in Kanabargi area in Belgaum city	0.86	0.82	Work Completed
89	Construction of Gallery type lecturer hall building in the premises of BIMS at Belgaum City	2.55	2.87	Work Completed
90	Construction of 1st floor OBG Dept Balance work and 2nd floor 90 Bedded pediatric dept over existing labour block in the premises of BIMS at Belgaum	7.5	8.65	Work Completed
91	Gas insulated substations 33 kv (gis)	45.58	45.58	Work Completed
92	Construction of Kanabargi Road (NH 54) 32 to 33.40km drainage Compound wall. Asphalt to 29.10 to 30.06km road in Belgaum	2	1.65	Work Completed
93	Construction of Bauxite Road (NH141), Location of CH 18.11 to 19.50 km in Belgaum	6.36	6	Work Completed
Total		1075.27	1063.78	

II. Ongoing Stage				
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	Super Speciality Hospital at BIMS	194.27	164.2	Work order issued
2	Sewerage System with O&M for 3 Yrs	180.05	176.6	Work order issued
3	Central Bus Terminal (KSRTC)	32.4	32.4	Work order issued
4	Urban afforestation n/ block plantation (Forest Dept)	1	1	Work order issued
5	ROB Gate 3	27.3	24.9	Work order issued
6	Selection of master system integrator MSI	50	50	Work order issued
7	Improvement of Bauxite Road (NH 141) of CH 16.35 to 17.5 km in Belgaum	1.35	3.08	Work order issued
8	Construction of Kanabargi Road (NH-54) 32 to 35 km lighting, median landscaping and 34 to 35 km road expansion in Belgaum	4.25	4.25	Work order issued
9	Construction of Kanabargi Road (NH 54) 32 to 33.40 km drainage compound wall. Asphalt to 29.10 to 30.06 km road in Belgaum	2	1.65	Work order issued
10	City Gas Distribution Phase-I	210	210	Work order issued
11	Construction of Veterinary speciality hospital at Belgaum	3	2.78	Work order issued
12	Construction of 1st floor & 2nd floor over existing OPD dept for providing additional 200 Beds accommodation in the premises BIMS at Belgaum City	9.25	10.91	Work order issued
13	Construction of Kitchen block & first floor 31 rooms Girls hostel in the premises of BIMS at Belgaum city	8.25	9.43	Work order issued
14	Construction of Nursing college in the premises of BIMS at Belgaum city	7.88	5.62	Work order issued
15	Construction of Nursing Hostel in the premises of BIMS at Belgaum city	3.5	4.93	Work order issued
Total		736.5	700.78	

III. Tendering Stage				
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	Effective and Sustainable upscaling to continuous water supply (24 hrs)	571.35	-	Tendered on 22.02.2019
2	Construction of RCC Drain in H. D. Kumaraswamy Layout, Belgaum	4.78	-	Tendered on 23.03.2019
3	Renovation work on Govt pre-post matrix Hostel in Nehru Nagar, sangameshwar Nagar sadhasiv nagar in belgaum	2.75	-	Tendered issued
4	Affordable housing (EWS)	307	-	DPR submitted to BIMA Approval awaited
5	Solid Waste Management and RDF Plant	2.1	-	DPR under preparation
Total		607.90		

IV. DPR/FR Stage				
Sl.No	Name of the work	DPR Cost (Rs Cr)	Work Order Cost (Rs Cr)	Status
1	ROB	10.2	-	To be conceptualised after completion of flyover at 3rd gate
Total		10.2		
Grand Total Convergence		2517.95		

Davanagere Smart City Limited								
SCM Project								
Rs. In Cr								
I. Completed Projects								
Sl.no	Name of the Project	SCP Cost	W.O Cost	W.O Date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (with Address details)
1	Pilot Project 1-B. Civil works for Retrofitting with Gasifier and Heat Recovery unit on Pilot bans at Mandakki Bhatti, Davanagere	0.03	0.03	21.05.2018	19.06.2018	19.06.2018	Work Completed	M/s Harith Avani Technologies Bengaluru
2	Pilot project 1-A- Providing installation and commissioning 5 numbers of Gasifier unit for puffed rice manufacturing at Mandakki Bhatti, Davanagere	0.19	0.19	28.12.2017	27.01.2018	30.05.2018	Work Completed	M/s Harith Avani Technologies, Bengaluru
3	Construction of two new public toilets and renovation of two existing toilets in Mandakki Bhatti Area	0.46	0.45	04.11.2017	03.05.2018	30.09.2018	Work Completed	Sri G N Vijay Kumar Malebennur Davanagere
4	Pilot project -2 Providing, Installation and Commissioning of Gasifier model based puffed rice manufacturing unit with all the necessary machineries and equipments at Mandakki Bhatti, Davanagere	0.14	0.16	26.01.2018	24.06.2018	01.10.2018	Work Completed	M/s Harith Avani Technologies, Bengaluru
5	Pilot project 3-A - Construction of Puffed Rice Manufacturing Unit (Working shed) at Mandakki Bhatti, Davanagere for Pilot Project - Civil Works	0.25	0.21	23.09.2018	23.02.2019	23.02.2019	Work Completed	Jayaraj Shetty, M/S Srushti Engineers, Udipi
6	Providing compound wall and gate to the new public toilet at Mandakki Bhatti (including Borewell)	0.18	0.15	27.12.2018	27.03.2019	27.03.2019	Work Completed	CM Abdul Raheem, Chitradurga
7	Providing Gym equipment in Mandakki Bhatti Layout Park	0.08	0.08	06.12.2018	05.02.2019	05.02.2019	Work Completed	Yuvaraj Ballary, Shivaji Nagar, Haven
8	Relocation of Old Bus stand	2.50	2.19	05.01.2019	05.01.2019	05.06.2019	Work Completed	Sri K J Viswanath, Bengaluru
9	Provision for satellite command control center at SP office	0.25	0.21	16.01.2010	16.04.2019	16.01.2019	Work Completed	Sri K G Manjunath, Class-1 Contractor, Compound 4th Cross, K B Extn, Davanagere
10	Supply and Installation of sanitary napkin vending machine and Sanitary Napkin Incinerator	0.25	0.16	01.03.2019	30.04.2019	30.04.2019	Work Completed	EVA Traders, # 40, 84th Street K K Nagar, Chennai
11	Construction of Public L. toilets in Parks at 9 Locations in Davanagere	1.44	1.39	29.06.2018	26.12.2018	15.04.2019	Work Completed	M/S Eram Scientific Solutions Pvt. Ltd., Thiruvananthapuram, Kerala
12	Pilot 3-B Providing & Installation of Gasifier, Machineries and Equipments in newly constructed Working Shed at Mandakki Bhatti Davanagere	0.19	0.19	23.08.2018	23.07.2018	15.06.2019	Work Completed	Sri Ravi Kumar M/s Harith Avani Technologies Bengaluru
13	Gym & Play equipment in Davanagere City phase 1	3.00	1.94	22.02.2019	21.08.2019	21.08.2019	Work Completed	P Sreenivas, Class-I Contractor Chitradurga
14	Improvement to Urdu School in Maganahalli, Road	0.60	0.55	21.12.2018	19.06.2019	24.08.2019	Work Completed	Abdul Majid K Harapanahalli, Davanagere
15	Renovelling of storm water drains in ABD area - Kondaji Road Drain - Drain Nos. D4A & D4B	17.12	14.98	11.06.2018	08.03.2019	05.10.2019	Work Completed	R K Infra (India) Pvt Ltd, Bangalore
16	Supply, Installation, commissioning, operation & maintenance of Digital Display Boards	3.00	2.42	08.03.2019	25.05.2019	01.01.2020	Work Completed	M/s Zhenkar Advertising, Rajanagar, Bangalore
17	Afforestation along Smart Roads	1.00	0.82	18.07.2019	18.07.2020	11.11.2020	Work Completed	Sri N Ramesh, Class-I Contractor, Bangalore
18	Smart school project (Phase-2)	2.00	1.64	23.06.2020	22.08.2020	22.08.2020	Work Completed	M/s Vidwath Innovative Solutions Pvt. Ltd. Mysore
19	Improvement of Drains & Foot path in NR Road	1.73	1.38	06.10.2018	04.04.2019	10.07.2020	Work Completed	A G Panchappa, Class-I Contractor, Vidyanagar, Davanagere
20	Remodelling of storm water drains in ABD area - SPS Nagar drain	6.14	5.58	04.06.2018	02.12.2018	13.07.2020	Work Completed	M/s KVR Constructions Davanagere
21	Establishment of Smart School in Davanagere - Phase-I	5.03	3.01	21.12.2019	18.07.2020	00.07.2020	Work Completed	Ankur Parika, Takkur JVT Containers, Hubli
22	Improvement of Drains & Foot path in KR to HC Road	2.20	1.99	20.12.2018	19.06.2019	5.09.2020	Work Completed	Madiwala Mahadevappa Mundevadagi
23	Improvement of Mandappa Road in Davanagere City	7.82	7.16	03.01.2018	02.07.2018	31.12.2020	Work Completed	Sri K J Viswanath, Class-I Contractor, Bengaluru
24	Improvement of MG Road	6.36	5.91	14.02.2019	07.11.2019	31.12.2020	Work Completed	M/s KVR Constructions, Davanagere
Total		61.77	53.36					
II. Ongoing Projects								
Sl.no	Name of the Project	SCP Cost in Cr	W.O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status	

1	Improvement of Chamarajpet Road in Davanagere City	6.98	6.66	19.01.2018	19.07.2018	30-05-2021	Total length of proposed Road - 470m. 689 mtr Storm water drain completed out of 940mtr. PQC laying completed for 295 m. Electrical chambers & utility ducts for 150mtrs under progress. Electrical pole shifting & Telecom Chambers work is under progress.	Sri R. Paramesh, Class-I Contractor, Nalluru, Chennarayana Taluk
2	Improvement of Chowkipet Road in Davanagere City	14.03	14.27	03.01.2018	02.07.2018	28-02-2021	Total length of road : 1050 mtrs, Out of which 680 mtrs of PQC is laid & balance of 325 mtrs CC road which is in good condition has been retained and foot path development work completed. Construction of SWD, UGD, inspection chambers has been completed. 850 mtrs footpath work completed. Electrical cable laying is under progress.	M/s KVR Constructions, Davanagere
3	Remodelling of storm water drains in ABD area - Kondajji Road Drain - Drain Nos. D1, D1A, D2, D3, D5 & D6	18.34	16.04	11.06.2018	08.03.2019	20-02-2021	Total length of drain is 4585 mtrs; Out of which 4085 mtrs drain work is completed. Chain link fencing for a length of 2000mtrs is completed. Remaining drain works is under Progress.	Sri. Mohan Kumar G, RK Infra (India) Pvt. Ltd, Bangalore
4	Remodelling of storm water drains in ABD area - Basha Nagar main Road drains - Drain Nos. D7 & D8	5.30	4.89	14.06.2018	11.12.2018	30-04-2021	Total length of drain is 2571 mtrs; Out of which 2450 mtrs of drain work has been completed. Footpath work is to be started.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
5	Remodelling of storm water drains in ABD area - In front of Fish market to Maganahalli Halla drains - Drain Nos. D13, D14 & D15	10.66	9.88	14.06.2018	11.12.2018	31.03.2021	Total length of drain is 2628mtrs; Out of which 2300 mtrs drain work is completed. Chain link fencing is completed for 1100mtrs and 200mtrs cover slab casted. 18 no's box culvert work completed and remaining work is under progress.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
6	Remodelling of storm water drains in ABD area - K.R. Road & Razaul Mustafa Nagar 2nd Main road drain - Drain Nos. D9, D10, D11 & D12	6.22	5.60	04.06.2018	02.12.2018	31.01.2021	Drain work completed, footpath work 95% completed.	M/s KVR Constructions, Davanagere
7	E-Tollets in Davanagere City (Phase 2)	6.61	5.05	22.02.2019	21.08.2019	31-05-2021	Total No. of Units - 37, Out of which 16 units are installed, 15 units are commissioned. Balance 1 unit to be commissioned. Remaining work is in progress to complete the CCD.	M/s N K Sheet Metal Works Pvt. Ltd,
8	Implementation of ICT Project in Davanagere	82.41	74.84	10.10.2018	10.10.2019	31.03.2021	City Surveillance system, Infrastructure Smart Pole, Helpdesk, One city - One website with mobile application & Kiosk, Intelligent Traffic Management system (ITMS), E-Learning Centres, Public address system (PAS), is in Progress.	M/s Terasoft Ltd, Hyderabad
9	E Rickshaw (phase 1)	0.42	0.42	12.12.2018	11.04.2019	-	There is issue in maintenance of E-rickshaws by the beneficiaries they have given letters to the Company to take back the vehicles and refund of the money. The DSCL is under process to resolve the issues.	M/s Kinetic Green Energy and Power solutions, Pune
10	Improvement of KR Market Road	3.65	3.66	21.12.2018	19.06.2018	31-03-2021	Total length of 620 mtrs Storm water drain and footpath work are completed. 230 mtrs of Smart road work Completed. Foot path work and electrical works under progress.	Sri. Madhwa Mahadevappa Mundevaragi, Santeshwara road Sindagi
11	Improvement of secondary drains at Basavaraipete, Basha Nagar, Mandipete & Managahalli road in ABD area	14.26	13.48	16.01.2019	13.10.2019	31-03-2021	Total length of drain- 8390 mtrs, Out of which 5100 mtrs is completed. Remaining drain work is in progress along with footpath work.	Sri. Uday Shivakumar, Class-I Contractor, Davanagere
12	Redevelopment of Kalyani at Hondada Circle and Clock Tower in ABD Area	3.10	2.83	11.02.2019	10.08.2019	10-04-2021	Clock tower civil work completed. Kalyani concrete steps work completed and PCC work in progress. Stone pillar making, sculpture and architectural work in progress.	Sri L. Dayanandha, Sri Main, Vijay nagar, Bangalore
13	Remodelling of Storm Water Drains around Durgambika temple in ABD Area	7.94	7.05	21.12.2018	15.07.2019	31-05-2021	Total length of drain - 4900 mtrs Out of 2150 mtrs drain work, cover slab laying for existing drain and 5 no's box culvert are completed. Footpath and halinace drain work is under progress.	Anu constructions, Ginnagar, Bangalore
14	Command and Control Centre (Construction of Building)	15.85	12.60	18.01.2019	15.10.2019	31-05-2021	Basement & Ground floor roof slab concreting completed. Terrace roof slab work completed. Recreational area slab work in progress.	R K Infra (India) Pvt Ltd, Bangalore
15	E Rickshaw (phase 2)	1.58	1.44	27.05.2019	-	-	Due to issues in Quality and maintenance of E-rickshaws in Phase-1. The Board taken the decision to drop the project.	M/s Kinetic Green Energy and Power solutions, Pune
16	Improvement of 9 Junctions in Davanagere City Phase 1	10.00	8.03	22.02.2019	19.11.2019	18-02-2021	Footpath work at Ram & Co is in progress and Ganeshwara junction & drain work at Rajput Samadhi & Bhavan is in progress.	Anu constructions, Ginnagar, Bangalore
17	Install and erect Signages & Road Safety measures Phase 1	7.00	4.36	22.02.2019	23.05.2019	31-01-2021	Installation of traffic sign markers at FF Road and Madad road are completed. Marking of Study Road marking and T-junctions, double arrow and single arrow sign boards next to T-junction in progress.	M/s Sanjay Marketing Public Service, 4th T Block Jayanagar, Bangalore
18	Redevelopment of Old City Bus Stand	28.53	25.11	01.01.2019	01.09.2020	01-03-2021	Foundation and concrete wall upto 10' height & 5th floor work is in progress.	Sri. Sujay Kumar S, 25, Maragalli Road, Bengaluru
19	Construction of Electric Compressor	2.46	2.83	12.06.2019	11.03.2020	31-03-2021	Work completed. The machine is installed and the work is in progress.	SRS - RUSTPUC, 4th Block Jayanagar, Bangalore
20	MSI (Municipal Solid Waste) (RMDS)	26.90	12.5	-	-	-	Work completed. The machine is installed and the work is in progress.	SRS - RUSTPUC, 4th Block Jayanagar, Bangalore

21	Improvement of Binny Company Road	6.50	5.60	08.03.2019	07.09.2019	30.01.2021	Total Road Length: 530mts; Electrical and telecom chambers Completed, SWD & DWG pipe laying, UCD Chambers, PQC work is completed for 365 mtrs. Balance road work is under progress.	Anu constructions, Ginnagar, Bangalore
22	Improvement of basic Infrastructure in Mandakki Bhatti Area	18.00	12.93	06.03.2019	05.03.2020	31.03.2021	Total Road Length: 4500 mts; Out of which 3500 mts road work completed. Drain works - 7500 mts is completed out of 9100mtr drain length. Balance work is under progress.	M/s A Kondiah & Co, Davanagere
23	Basic Infrastructure in Ashraya Layouts	37.50	34.36	07.03.2019	06.03.2020	31-05-2021	Total Road Length: 21000mts & Drain Length 37060 mts; Out of which 8800 mts road work & 21000 mts drain work is completed. Balance work is under progress.	Sri G S Kuberappa, Class I Contractor Davanagere
24	Construction of Barrage across Tungabhadra River near Rajanahalli village	98.16	76.11	14.08.2019	05.05.2021	05.05.2021	Foundation concreting for 264 mts out of 555 mt upto level 520RL including 18 piers and 2 sluice gates. Dewatering is under progress.	Sri K.Dodda Hanumanthappa, Class I Contractor (JV with M/s HES Infra Pvt.), Hosapete
25	Heritage Block- Durgambika Temple	3.50	3.29	31.05.2019	31.05.2020	31-03-2021	Ground & First floor work is completed. First floor & Second floor plastering is completed. Flooring, cladding work and painting work is in progress.	Sri P Srinivas, Class I Contractor Chitradurga
26	Development of Pedestrian Foot path in ABD area Phase 1	20.00	15.53	10.07.2019	10.07.2020	31.05.2021	Total length of drain is 3650mts; out of which 2080 mtrs completed. Hindu Rudra Bhumi drain work and road widening is under progress. Seebara road drain work completed & footpath work is under progress.	M/s A Kondiah & Co Davanagere
27	Improvements to Maternity Hospital in Basha nagar in ABD Area	1.50	1.35	31.05.2019	31.05.2020	31-03-2021	Ground & first floor roof work completed. G.F plastering work completed, wall cladding, flooring, plumbing work in progress.	Sri P Srinivas, Class I Contractor Chitradurga -577501
28	Redevelopment of Jagalur Bus stand	3.00	3.21	26.06.2019	10.12.2019	31.05.2021	Column upto roof level completed. Steel fabrication work in progress.	M/s Sanjay Marketing Public Service Bengaluru
29	Improvements of Major storm water drains in PAN City	25.00	18.79	25.05.2019	25.05.2020	31.05.2021	Total length of drain: 10100 mts. Out of which 4500 mts drain work is completed. Balance work at APMC Vidyanagar, LIC colony, BLET polytechnic, saraswathi nagar area, Bhagirathi circle work is in progress.	M/s Poorna Enterprises, Bangalore
30	Improvements of Schools in ABD Area	3.00	2.11	11.08.2019	08.06.2020	31-05-2021	Total No of Schools: 05. At SPS Nagar primary school Parapet and Yelanka Tiles laying work is completed. Repair work is under progress. At SPS Nagar High school Parapet wall work is completed repair work is in progress. At School near Durgambika temple granite flooring work, parapet wall toilet civil work completed. Balance work is in progress. At Chowkipet school Wall & Ceiling plastering work is in progress. At Beedi layout, repair work is in progress.	Sri Madwalayya G Hiremath Class-I Contractor, Bidar
31	Improvement of Junctions in Davanagere City Phase 2	4.00	3.63	27.06.2019	27.06.2020	31-04-2021	Footpath work at DRR & RTO junction completed. Mandakki Bhatti footpath work is in progress.	Sri R Venkata Reddy, Class-I Contractor Srinankateshwara Temple Road, M C C B Block, Davanagere
32	Installation of Signages & Road Safety Measures (Phase2)	9.00	8.14	16.08.2019	12.02.2020	30-06-2021	The DSCL directed the agency to start the work after completion of Phase 1.	Sri Revanna Nagaraj, M/s Sanjay Marketing Public Service Bangalore
33	Cycle track around Kundwada lake with bund improvements	15.00	13.56	11.09.2019	10.09.2020	02.01.2022	The Corporation has to empty the water to start the work. Hence the work is not started.	M/s Southdurga Infra Tech. Pvt Ltd Bangalore
34	Basic Infrastructure to 7 roads	25.00	18.82	18.11.2019	18.11.2020	30-06-2021	Total Length Road: 4850 mtrs. Drain & Foot Path: 2770 mtrs. Streetlights: 260 Nos. Road work of 1910 mtr Road work and Drain 2065 mtr completed. Remaining work is in Progress.	Sri Uday Shivakumar, Class I Contractor, Davanagere
35	Afforestation along Roads Phase -II	5.00	3.77	18.12.2019	15.06.2020	31.03.2021	Plant: 6500 Plant, 2500 plants have been planted. Balance work under progress.	Sri J Rav. Prakash Suresh Nursery Nagasandra, Yamalur Post Bengaluru
36	Construction of Skew bridge across outer ring road and other culverts across storm water drain	5.00	3.77	19.12.2019	14.09.2020	14.01.2021	Size of 80 mtr x 40 mtr culvert & slab completed. Balance work is under progress.	Sri Uday Shivakumar, Class I Contractor Davanagere
37	Improvement of pedestrian footpath Phase II	20.00	11.83	15.02.2020	14.02.2021	10.02.2021	Total length: 8140mtr-7000 mtrs. Curb, shivan road, Gated, circle in Bapu, Ramudra, channur work in progress.	Sri Uday Shivakumar, Class I Contractor Davanagere
38	Development of Ring road & its approach roads	65.00	16.31	20.02.2020	19.02.2021	19.02.2021	Total Road Length: 5753 mtr - 4000 mtr. Bridge: 1 ppc completed. Left side of 240 mtr IQC completed. Right side of 240 mtr IQC completed. Footpath work is under progress.	Sri Uday Shivakumar, Class I Contractor, Davanagere

39	Major storm water drain from Matrikal to Bethur Halla	3.00	2.34	18.03.2020	17.12.2020	17-06-2021	Total drain length is 1497mtrs - out of which 500 mtrs completed, balance drain work is under progress	Sri. Khandobaray Bhuray Patil Class-I Contractor Vijayapur
40	Major Storm Water Drains in ABD area Koracharatti to Bethur.	3.00	2.41	18.03.2020	17.12.2020	17-06-2021	Total drain length is 610mtrs 170 mtr drain work completed, balance work is under progress	M/s Goldenize Groups Bangalore
41	Installation of Gym & Play equipments in parks - phase II	5.00	3.23	02.05.2020	02.05.2021	02-05-2021	Total no of parks 14 nos 13 location civil work completed, 12 location installation completed. Balance work is under progress.	Sri P S Rajanna J P Nagar, Bangalore
42	ICCC Building & Smart City office Interior & Furniture	5.00	1.88	02.05.2020	01.11.2020	01-11-2021	The work will start after completion of the Building.	M/s Sanjay Marketing Public Service, Bangalore
43	Redevelopment of Tennis Court situated in High School Ground, Maintained by District Tennis Club Association and Land leased out from Education Department.	1.50	1.25	01-07-2020	31.03.2021	31-03-2021	Dismantling, foundation & plinth Beam work completed. Block work under progress	Sri Gurappa S Kurthakoti Class-I contractor, Halligudi post, Mundargi taluk Gadaga
44	Construction of Research and Development Building in UBDT College of Engineering affiliated to VTU (Govt Engineering College)	4.50	3.64	26-06-2020	26-06-2021	25-06-2021	Excavation and foundation work completed. Column raised upto Plinth level. Balance work is under progress	Sri Rajasab Alisab nadaf, Engineer & Contractor, Hubli.
45	Basic Infrastructure development works in SSM Nagar, Beedi Layout, ParavathammaNagara of ABD area	10.00	7.57	20-08-2020	19-08-2021	19-08-2021	Beedi layout drain work is under progress.	ASM Brothers, Nayanadahalli, Bangalore
46	Major storm water drain from Shamanur Rudra bhoomi to Kundawada WTP 2km length	16.00	12.04	20-08-2020	19-01-2021	19-04-2021	300 mtrs NP3 pipelaying completed for UGD Balance work is under progress.	Sri P Srinivas, Chitradurga
47	Redevelopment of Road from Govt. Employees Samudaya bhavana (New clock circle) to Saptagiri School - Corporation Road	10.00	7.71	20-08-2020	19-02-2021	31-05-2021	Total length of road is 660mtr - DLC completed one side, PQC under progress.	Sri. K Srinivas Reddy (Raju), Class-I Contractor, Davanagere
48	Mini water tender with mist Technology Vehicle and other necessary equipments for Fire and Emergency Services Department.	1.00	0.57	31-08-2020	30-01-2021	30-03-2021	1 Mahendra Bolero Jeep and other Fire Extinguishing Items received Min. Mist Vehicle order placed Yet to received.	M/s Brijbasi Fire safety systems pvt ltd, Vishweshwar Nagar, Mumbai
49	Rejuvenation of Swimming pool in Devaraj Urs Layout under the ownership of Department of Youth and Sport Services.	5.00	2.24	17-11-2020	16-05-2021	16-05-2021	W.O issued on 17-11-2020	Sri Ravitheja, Sri Radhakrishna Constructions, Gangavathi, Koppal (D)
50	Construction of Approach Bridge At SSM Nagar in Davanagere	2.00	1.52	17-11-2020	16-05-2021	16-05-2021	W.O issued on 17-11-2020, Marking and Bore lock testing is under progress	Sri Khandobaray Bhuray Patil, Class-I Contractor, Baradol, Indi Taluk, Vijayapur
51	Laser show @ Kundawada Lake and Musical Fountain Installation of lights and improvements in Glass house	5.00	4.92	17-11-2020	16-05-2021	16-05-2021	Layout marking is under progress	M/s BNA Technologies Consulting Ltd., Malleshwaram, Bangalore
52	Redevelopment of KSRTC Bus stand	120.00	109.85	31-12-2020	31-12-2022	31-12-2022	W.O issued on 31-12-2020	M/S R. K. Infra (India) Pvt Ltd Hoskote Town, Bangalore Rural District
53	Improvement of Government School Buildings in North zone of Davanagere City	4.00	3.09	21-12-2020	20-12-2021	20-12-2021	W.O issued on 21-12-2020	M/s Goldenize Groups BTM Layout, Bangalore
54	Improvement of Government School Buildings in South zone of Davanagere City.	4.00	3.11	21-12-2020	20-12-2021	20-12-2021	W.O issued on 21-12-2020	M/s Goldenize Group, Bangalore
55	Improvements of Government high school building in Davanagere City	2.00	2.00	16-12-2020	15-06-2021	15-06-2021	W.O issued on 16-12-2020	Nurmit, Kendra Davanagere
56	Establishment of Smart Schools in Davanagere city Phase-	1.64	3.70				W.O issued on 18-12-2020	M/s Sahara Hassan
57	Establishment of Smart Colleges in Davanagere city	1.92	3.90				W.O issued on 18-12-2020	M/s Vidvath Innovative Solution Pvt. Ltd Mysuru
58	Implementation of Blood Separation unit in Red cross society, Davanagere	0.66	0.62				W.O issued on 16-01-2021	Sri Tumkur K Keraiah Girish, M/s Aditya Surgicals Co, Bangalore
59	Stadium near SSM Nagar B Block (Corporation Owned Property)	16.00	7.23				W.O issued on 22-01-2021	M/s Janardhan Babu Construction Mangalore
Total		802.62	703.38					

III. Tendering stage

Sr No	Name of the project	SCP cost	Tender Cost	Tender date	Last date of bid submission	No of tender calls	Present Status
1	GPS & Real Time Based Intelligent Solid waste Management System	6	22	23-01-2021	07-02-2021	1	SCCP & EMD for the approval on 31-12-2020
2	RFID Based Smart City - Phase II	17.00	7.07	28-02-2020	11-03-2020	1	SCCP & EMD for the approval on 31-12-2020

3	Bus stand in Bethur Road	10.00	10.00	12-11-2020	05-01-2021	1	Bid evaluation is under progress
4	Trauma centre and other development works in Chigateri General Hospital (Govt. District Hospital).	12.00	15.50	02-11-2020	02-12-2020	1	Technical bid evaluation meeting is held on 18-01-2021
5	Procurement of E-Fogger & E-Sprayer vehicle, Davanagere	0.24	0.24	24-12-2020	08-01-2021	2	Evaluation is under progress.
6	Open Air Theatre at Visual Arts College affiliated to Davanagere University Campus (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	Bid evaluation is under progress
7	Theme Park in Visual Art College premises affiliated Davanagere University (Govt. College)	3.00	3.00	05-12-2020	18-01-2021	1	Bid evaluation is under progress
TOTAL		54.40	60.76				

IV. DPR/FR Stage

Sl. No.	Name of the project	SCP cost	DPR Cost	DPR approval date	Tentative date of Tendering	Present Status
Nil						
Grand Total SCM		978.79	817.50			

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Project

Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Actual Completion Date	Present Status
Nil							
Total							

II. Ongoing Stage

Sl. No.	Name of the project	SCP cost	W/O Cost	Work order date	Date of completion as per contract	Probable date of completion	Present Status
1	Selection of Developer to Design, Finance, Manufacture, Supply, Install, Test, Commission, Operate and Maintain for Roof top Solar PV systems for 25 years on Tarnil bas on selected Eight Government Buildings	2.21	2.20	15.11.2018	04.09.2019	31-03-2021	Work started in DC Office Building
2	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 1	3.53	2.82	08.03.2019	04.01.2020	31.01.2021	Out of 52 bus shelters, 31 are completed. Renovation work at one location is in progress.
3	Public Bicycle Sharing System	2.44	2.44	08.07.2019	04.12.2019	31-03-2021	Out of 20 Locations, Docking station work at 18 locations is completed. For balanced 2 locations platform construction work is under progress. 100 Nos of manual bicycles received and stored in warehouse. Bicycles are in transit to Davanagere.
4	Development, operating and maintenance of Smart Bus Q Shelters at 52 locations in Davanagere city on PPP mode at Davanagere phase 2	6.75	3.20	10.03.2020	09.03.2021	09.03.2021	The DSCI directed the Agency to start the work after completion of phase-1
5	LED street lights (Call 4)	23.61	25.12				LOA issued on 22.09.2020
Total		45.62	43.33				

III. Tendering stage

Sl. No.	Name of the project	SCP cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status
Nil						
Total		0	0			

IV. DPR/FR Stage

Sl. No.	Name of the project	SCP cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
Nil						
Total PPP		45.62	43.33			

Convergence Projects

I. Work Completed

Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project
1	Sewerage treatment plant Plant of 20MHD & up SMHD including 0 Ramp, M for 2 years	37.74	37.74	Work completed
2	Development of park in Shanmugur Village ward no. 30	1.00	1.00	O & M under Progress
3	Providing and laying asphalt road in SSM Nagar in 2nd & 3rd main, 7th cross road	1.00	1.00	Work completed
4	Providing and laying SWD & L&D in Ring road to Rajabhadra hotel via PB road in Ward no 18	1.00	1.00	Work completed
5	Replacement of overhead with UG cable in MCC B feeder	13.17	13.17	Work completed
6	Replacement of 11KV overhead by UG cable system MCC B feeder	13.48	13.48	Work completed
7	Replacement of 11 overhead by UG cable system Ranganath 3rd unit	14.01	14.01	Work completed (Both are Same Projects as mentioned above)
8	Construction of RT wall for ring road approaches to R&D	37.96	37.96	Work completed
Total		119.36	119.36	

II. Ongoing Stage

Sl. No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr	Stage of Project
1	Expansion of Sewerage system in Davanagere city	109.99	109.99	Work in progress and EOT 5 proposal has been submitted to HO, Bangalore
2	Construction of covered walkway at Jn. CK Market at APMC Davanagere	22.26	22.29	Zone 1, 2 and 3 G.O. and 15,000 correction completed
3	Construction of Distribution network open and closed in Davanagere in 1400 ft. x 0.6 M (24V) Davanagere	262.63	262.63	Work in progress
4	Developing of Bulk Water Supply	84.37	84.37	Work in progress

5	Replacement of 11KV overhead by UG cable system Pj feeder	44.22	44.22		Cancelled.	BESCOM
Total		921.90	921.90			
III. Tendering Stage						
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr		Stage of Project	
Nil						
IV. DPR/FR Stage						
Sl No.	Name of the Project	SCP cost In Cr	DPR Cost In Cr		Stage of Project	
Nil						
Convergence Grand Total		1041.26	1041.26			

Hubballi Dharwad Smart City Limited
SCM Project

Rs. In Cr

I. Completed Projects

S.No	Name of the Project	SCP Cost in Cr	DPR/ WO Cost	W.O Date	Work Completion Date	Actual Date of Completion	Present Status	Name of Contractor (ಸಂಸ್ಥೆಯ ಹೆಸರು)
1	Creating & Maintaining SPV Website	0.015	0.015	14.07.2017	21.07.2017	21.07.2017	Completed	S.I TECH SOLUTIONS, Hubballi
2	Desilting of Rajnalla (North)	0.937	0.937	21.05.2018	26.09.2018	26.09.2018	Completed	SANKAGODDASHANIM S
3	Desilting of Rajnalla (South)	0.8	0.8	23.05.2018	19.09.2018	19.09.2018	Completed	S R RAJU
4	Smart Toilet (e-toilet)	1.01	1.01	24.03.2018	25.03.2019	25.03.2019	Completed	M/s Eram Scientific Pvt Ltd
5	Sanitary Napkin Vending Machine	0.16	0.13	25.10.2018	19.12.2018	19.12.2018	Completed	M/s Eva Traders, Chennai
6	Rain Water Harvesting	0.37	0.37	23.07.2018	25.12.2018	25.12.2018	Completed	A.H. Talewad
7	Redevelopment of Swimming Pool at Hubballi	2.43	3.03	27.12.2018	26.06.2019	26.06.2019	Completed	MAS Construction Ltd., Mangaluru
8	Smart School	2.5	1.17	08.03.2019	30.10.2019	30.10.2019	Completed	M/S Ninerech Infotech, Bengaluru
9	Smart Healthcare	4.5	3.06	08.03.2019	30.10.2019	30.10.2019	Completed	M/S Ninerech Infotech, Bengaluru
10	M G Park Phase-1 (musical fountain)	5.0	4.67	03.08.2019	23.06.2020	23.06.2020	Completed	BNA Technology Mangalore
11	Solid Waste Management (Supply of 15 no of Garbage Auto Tippers & Supply of 03 No of Jetting Machines)	3.21	3.84	23.03.2020	30.06.2020	30.06.2020	Completed	1 Continental Engineers 2 Sadhana Enviro
12	Renovation of Core Markets - Janta Bazaar Package (A) Rehabilitation of 200 Kattas	0.3	0.940	06.08.2019	05.11.2019	05.11.2019	Completed	Ro Green Environ (India) ASTS
Total		21.23	19.97					

II. Ongoing Stage

S.No	Name of the Project	SCP Cost in Cr	W.O Cost	W.O Date	Date of Completion as per contract	Probable date of Completion	Present Status	Name of Contractor (ಸಂಸ್ಥೆಯ ಹೆಸರು)
1	Basic Services to Urban Poor (BSUP) Package-01	22.5	31.14	04.02.2019	03.02.2020	31.03.2021	1. Drain completed 11.60km 2. Electrical work for School no 1 & 5 3. LT chambers- 110 nos 4. Feeder Pillar foundation- 70 nos 5. Street light foundation- 95 nos 6. Drain wall- 6384m 7. Drain slab- 2957m 8. House service connections- 88 nos 9. DWG pipe 160mm - 11040m 10. DWG pipe 50mm - 4770m 11. 7 way Multiduct- 5500m 12. PHC brick masonry upto 100 level 13. PHC PCC for flooring 14. Paver block laying in road no 1, 2A, 3, 10 & 12	Balankrupa Bengaluru
2	Basic Services to Urban Poor (BSUP) Package-03 (35 Roads) Road Length 5.911 Km	33	31.31	04.06.2019	03.06.2020	30.10.2021	1. Storm Drain work 2. Excavation- 2700m 3. PCC- 2650m 4. Ralt- 2550m 5. Drain wall- 2400m 6. Drain slab- 2350m 7. Total roads tackled- 22/92	C A Bradar
3	Basic Services to Urban Poor (BSUP) Package 02 Road Length-8.08Km	27	42	20.02.2020	19.02.2021	30.10.2021	1. Storm Drain work 2. Excavation- 2700m 3. PCC- 2650m 4. Ralt- 2550m 5. Drain wall- 2400m 6. Drain slab- 2350m 7. Total roads tackled- 22/92	C A Bradar
4	MSME Industrial Estate Infrastructure Facility (Total road length 2.12 Km)	15.03	18.4	10.06.2019	09.06.2020	28.12.2021	1. Total length Drain length 4200 m 2. Drain work- 4100m 2 HT/LT chambers 60 nos 3 DWG pipe- 4760m 4 7way Multiduct- 4700m 5 GSB 2200m 6 DLC 2200m 7. PQC- 2200m 8 Kern stone laying 90m 9. Pavers- 22605sqm 10 Grit chambers 250Nos 11 Feeder Pillar Box 40Nos 12 WMM- 980cum with Total length Drain length 4200m 13 Drain work- 4100m 2 HT/LT chambers 60 nos 14 DWG pipe- 4700m 15 7way Multiduct- 4700m 16 GSB 2450m 17 DLC 2200m 18 PQC- 2200m 19 Kern stone laying 90m 20 Pavers- 22605sqm 21 Grit chambers 250Nos	C A Bradar
5	Smart Roads Package-04 New Roads (Total road length 2.07 km.)	37	21.09	14.02.2019	04.02.2020	28.02.2021	1. Drain work 3975m 2. DWG Pipe- 11810m 3. 7way Multi duct 4000m 4. Electrical Chambers 565 DLC 2000m 5. GSB 2000m 6. PQC 1900 7. Feeder Pillar Box 80 Nos	JST Construction Bidar
6	Smart Roads Package 05 New Roads Scope Road length 4.768 Kms	37.6	31.39	01.02.2019	04.02.2020	31.07.2021	1. Utility Duct 3660m 2. 7way Multi Duct 3160 3. NP4 pipe 1520m 4. DWG- 3160m	Balankrupa Bengaluru
7	Smart Roads Package 06 New Roads Road Length 3.05 Kms	27.7	37.719	01.12.2019	01.12.2020	31.07.2021	1. Utility Duct 4870m 2. 7way Multi Duct 4455m 3. Sewer pipe laying 11.5km 4. DWG laying 1155m 5. Storm pipe laying 115m	Balankrupa Bengaluru
8	Smart Road Package 02 Road Length 10.70 Km (Major 090Km+Minor 5.42Km)	77	17.52	1.09.2021	16.02.2021	31.12.2021	1. Storm Drain work 2. Excavation 2710m 3. PCC- 2450m 4. Ralt- 2290m 5. Drain wall- 2450m 6. Drain slab- 1950m 7. Pavers- 1250 8. Grit chambers 250	M/S P. S. Road Infrastructure Ltd

9	Smart Road Package-01 Gokul Road (Road Length 4.60 km)	48.5	39.47	15.05.2020	14.05.2021	31.10.2021	Survey Works	B S Biradar
10	Smart Road Package-03 Road length, 5.069 Kms	41	44.44	20.11.2020	19.11.2021	19.11.2021		KVR Constructions
11	Redevelopment of Bengeri Market	7.6	6.8	05.10.2019	04.10.2020	19.11.2021	1. Raft Concrete 2. Column Concrete for Toilet Block 3. Drain Raft: 700m 4. Drain Wall: 700m 5. PCC for tensile roof foundation columns 6. Slab Concrete for Toilet Block 7. Guard Room raft foundation & Column Concrete 8. Column Concrete for Tensile Roofing 9. Road Work excavation	SKS Karkala Infra Project Pvt Ltd
12	Redevelopment of Unkal Market	2.3	2.03	05.10.2019	04.10.2020	31.03.2021	1. Barricading work Completed 2. PCC work Completed 3. Toilet block PCC 4. RO Plant Slab concrete and block work	SKS Karkala Infra Project Pvt Ltd
13	Development of Fish Market	4.5	5.6	06.08.2019	06.08.2020	31.07.2021	1. Survey Work 2. Area Identified by HDMC for Rehabilitation 3. Cleaning of Rehabilitation Site 4. Excavation-PCC&RCC upto Plinth Beam for columns & Plinth Beam at rehabilitation site 5. Structural steel column erections for 6 shops 6. Truss erection for 5 shops for rehabilitation center 7. Facilities (water and electricity) 8. Demolition of Existing Vendors Shops at Ganesh peth fish market 9. Disposing of Debris 10. Site Barricading 11. Excavation for footing for main building - 10 nos 12. Boulder soling - 8 nos 13. PCC for footing - 7 nos 14. Footing concrete M25 - 7 nos	G Ramesh
14	Renovation of Core Markets - Old City Veg Market	13.45	13.96	06.08.2019	06.02.2021	5.08.2021	1. Survey Work	SKS Karkala Infra Project Pvt Ltd
15	Renovation of Core Markets - Old City Veg Market B Rehabilitation of Kattas and Shops	0.75	1.78	08.01.2020	23.03.2020	5.04.2021	Rehabilitation for Kattas - 64 nos Rehabilitation for Shops - 8 nos	Santosh babirao Rokhade
16	Renovation of Core Markets - Janta Bazaar	20	18.35	06.08.2019	06.02.2021	30.04.2022	1. Survey Work	SKS Karkala Infra Project Pvt Ltd
17	Tolankere Lake Development	16.25	20.29	16.10.2018	16.04.2020	31.04.2021	1. Proposed Islands (2 No), 2. Existing Island (1 No), 3. Cattle feeder Tank (1 No), 4. Toilet Block, waterproofing work, 5. Retaining wall 770m (810 m), 6. Watch tower: Parpet brick work and external plaster work and SF roof Beam Concrete, Truss work 7. Ticket Counter: External plastering, 8. RO Plant: External plastering work, 9. Food Kiosk Unit 1, 2, 3, 4. External plastering, 10. Vermicompost Plinth Beam Concrete, 11. Amphi Theatre, 12. Borewell 13. Security Cabin Water proofing	Souhandha Infra Tech Ltd
18	MG Park Redevelopment	14.7	13.313	03.08.2018	03.02.2020	30.04.2021	1. Construction of Retaining wall (280 m) 2. Building for RO and water ATM (Plastering and Flooring) 3. Storm water drains (850 m) 4. Construction of Pond 5. Handicap Toilet 6. Vermicompost unit (Plastering & Floor surface) 7. Equipment (Gym, Children play, Sensor park play) 8. Gazebo 9. Amphitheater (Flooring & Railing) 10. Tensile Roofing 11. Compound Plastering 12. Meditation Deck column 13. Compound wall Grill Fixing, SS Railing m	MAS Constructions Ltd Mangalore
19	MG Park Phase II (Toy Train)	5	4.2	26.11.2019	25.05.2020	31.05.2021	1. Survey Works 2. Design Approval 3. Dismantling of existing track 4. Excavation for Station and track	CC Engineers Pune
20	MG Park Redevelopment of Glass House	5	3.1	21.07.2020	20.01.2021	28.02.2021	1. Removing of existing roof sheets 2. Removing of existing roof glass 3. Scrapping & removing of old paint 4. Primer Coat painting 5. Katta plastering work 6. Putlin fabrication work 7. GI Sheet moulding, Grill painting work	M/S Sanjay Marketing Bangalore
21	New Ground Development - East - Land II	28	21.44	05.06.2020	04.06.2021	30.03.2021	Survey Work Design Finalization Dismantling of existing Toilet Block Excavation for Footing of Toilet Block PCC for footing of Toilet Block	A/E K. Mahesh Constructions Pvt. Ltd
22	Provisional Installation of Bollards at BGS Barrage, C-13	5	5	02.06.2020	17.10.2020	31.05.2021		M/S. Techno Soft Systems Pvt. Ltd

21	Puzzle Parking with Smart Parking	5	4.59	29.06.2019	29.03.2020	28.02.2021	1. Footing excavation 2. PCC for Footing 3. Footing Concrete 4. Column Concrete 5. Plinth Beam Concrete 6. Fabrication of Main Structure 7. Column & Beam Erection	Ram Ratan Infrastructure
24	Master System Integrator	25	12.2	07.03.2019	07.12.2019	31.03.2021		Madras Security Printers Chennai
25	Digital Display Board		4.98	17.12.2019	16.12.2020	30.10.2021		M/S Sanjay Marketing, Bangalore
26	Establishment of QC Laboratory	0.85	0.85	02.03.2020	01.09.2020	31.01.2021	1. Column Footing 2. Column upto Plinth 3. Plinth Beam 4. Column above GI upto Lintel 5. Brick Masonry upto Lintel 6. Staircase upto Lintel 7. M25 Lintel beam casting 8. Brick masonry above lintel upto roof slab 9. Roof Beam & Slab Concreting	M/s. Mahesh Vaddar
27	Supply and Installation of CCTV poles	0.57	0.408	12.03.2020	11.06.2020	31.01.2021	Design and Specification of Camera poles submitted, Approved for Procurement 110 Poles Foundation work Completed. Earthing work completed for 110 locations Erection of 56 poles completed	M/S Trinity Technologies
28	Augmented Reality (AR) based Billboard Revenue Monitoring System	0.93	0.73	02.02.2019	02.08.2019	31.03.2021	1. SRS & Survey Document 2. Survey reports have been Submitted	Manipal Technologies Ltd
29	ICCC (Local System Integrator)	39.57	43.93	19.11.2018	19.02.2020	15.03.2021	1. Installation of RFID tags 2,10,968 Nos. 2. 147 GPS trackers installed in HDMC Auto Tippers, 3. Design & Supply of all the components 34.53 Cr. Hardware materials procured, 4. SWM application development, 5. Use case for SWM, 6. finalization of SRS, FRS & SDD 7. Soft Launch of Temporary Control Center establishment (Installation of Equipments & SWM Application), 8. Installation of Server at Temporary Command Control Center 9. 20 Fuel Sensors for HDMC owned vehicles installation 10. Procurement of 134 RFID readers	NEC India Pvt. Ltd
30	Development of ICCG (Package - 01 Civil)	4.5	4.91	04.01.2019	03.10.2019	31.01.2021	1. Retrofitting of 4 existing columns and 2	Souhardha Infra Tech Ltd
31	ICCC Services	5	3.62	27.06.2019	27.03.2020	15.02.2021	1. Installation of modular UPS at Temporary Command Control Center 2. Procured and installed PAC for Temporary Command Center 3. Lighting and power circuit for upper ground floor 4. UPS & AC wiring for UGF 5. Data and Telephone Cabling 6. Transformer erection works completed 7. AC Refrigerant copper piping works at First floor 8. Distribution board dressing and MCB fixing works at UGF completed 9. UGF Plumbing and Drain outlet connection work completed 10. Light Fixtures fixing and wiring termination work at UGF 11. Switch box, switch, socket and fan regulator fixing works completed at UGF	IC India Pvt Limited
32	ICCC Room Interior	5	3.27	23.02.2019	22.08.2019	28.02.2021		M/S Sanjay Marketing, Bangalore
33	Public Bicycle Sharing	8.9	8.5	10.10.2019	10.06.2020	31.03.2021	1. Survey Reports 2. System planning 3. Station Installation plan 4. Application Development Plan	M/S Trinity Technology
34	Chittaguppi Hospital Upgradation	35	27.38	29.05.2020	28.05.2021	28.05.2021	A) Existing Maternity Building i) Dismantling of Existing Columns ii) Column Concrete iii) Slab Concrete for existing FF Slab iv) Masonry Work v) Lintel Chajja Bar Bending & Scaffolding vi) Ceiling Plastering B) Administrative Building i) Dismantling of existing building at Administrative block ii) Footing concrete for Administrative block iii) Retaining wall footing concrete iv) Lift Room Wall Concrete	MAS Constructions Ltd, Mangaluru
35	Master Plan Development	10	4.6	02.01.2020	01.01.2021	01.07.2021	Survey Work 1. Demolition of Existing Structure 2. Dismantling of Debris Lead & Lift 3. Barricade For Site Boundary 4. Demolition of Compound Wall	Jayapalan Karanam Pvt. Ltd. M/S. Ramshree Global Constructions Private Limited
36	Electrical Commissioning	2	2.6	20.03.2020	26.09.2020	01.06.2021	Survey Work Column footing	B N Group
37	Drinking Water Phase - 02	45	4.6	17.06.2020	16.09.2021	16.09.2021		MVA Projects India
38	Unit Lake Upgradation	15	14.78	17.08.2020	16.08.2021	16.08.2021	1. Site debris removal from excavation of aerators	U. Nagarath
39	Swimming Pool Development Phase - 02	5	5	29.09.2020	28.11.2021	28.01.2021	Survey Work Dismantling of existing toilet	Amal Kumar C
40	Drinking Water Development Phase - 03	5	4.96	09.12.2020	09.05.2021	09.05.2021	Survey Work	P. Srinivas

41	Nala Renovation	50	50	16.12.2020	15.06.2021	15.06.2021	Survey Work	S V Bandi
42	Cycles4Change Challenge (Project funded by DULT Bangalore)	0.26	0.26	19.01.2021		30.04.2021	Survey Work is in progress	M/S Sanyas M...ting, Bangalore
43	Urban Observatory and Center of Excellence (KUIDFC)		1					
Total		711.46	695.91					

III. Tendering Stage

Sl.no	Name of the Project	SCP Cost	Tender Cost	Tender Date	Last Date of Bid Submission	No. of tender calls	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
1	Redevelopment of Old City Bus Stand at Hubballi	30	40	16.12.2020	05.01.2021	2	Technical Bid Opening on 07.01.2021, 08 bidders participated. Technical Evaluation is in process	
2	Vanri Vilas Development (BSUP)	12	15	20.11.2020	25.01.2021	1	Project Tendered	
Total		42	55					

IV. DPR Stage/FR Stage

Sl.no	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
1	Construction of sports Complex.	92	150	10.12.2020	25.01.2021	KUIDFC Technical Committee Approved DPR on 10.12.2020 and accordingly the subject was placed before HPSC and accorded its approval on 19.12.2020	
Total		92	150				
Grand Total SCM		867	920.88				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
Nil								

II. Ongoing Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
1	Smart Parking Tower (Multi Level Car Parking) SCM Funded Rs 10Cr	37	50	28.12.2018			Excavation for Cellar 02. The civil work is in progress	M/S Suresh Enterprises Pvt Ltd
Total		37	50					

III. Tendering Stage

Sl.No	Name of the Project	SCP Cost	DPR Cost	Tender Date	Last Date of Bid Submission	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
1	LED Street Lighting	75	64.2	17.11.2020		LoA issued awaiting for BG	M/s Chaturbhav (CEBS)
2	Solar Roof Top	2	2.3			No Bids received, Project to be Retendered	
Total		77	66.5				

IV. DPR/FR Stage

Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	Name of Contractor (ಸುತ್ತಿಗಿದಾರರ ಹೆಸರು)
Nil							
Grand Total PPP		114	116.5				

Convergence Projects

I. Work Completed

Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status
1	Water Supply System - 24/7 Water Supply- with smart metering	115	113	Work Completed
2	Improvement of Road - Kamaripeth police station to Unkal Cross	46	45.96	Work Completed
3	Storm Water Drains	15.22	14.13	Work Completed
4	Re-Toilets	1.03	0.95	Work Completed
5	Repair of lamington school	3	3	Work Completed
6	Bulk Water Improvement Hubballi-Dharwad	26	26	Work Completed
7	Road work from industrial estate to Tatwadasha hospital	1	1	Work Completed
8	Providing sewerage system to Hubballi-Dharwad twin cities under AMRUT	16.75	16.75	Work Completed
Total		224	220.79	Work Completed

II. Ongoing Stage

Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status
1	Under Ground Drainage System	186	182	Work Order Issued
2	Integrated Solid Waste Management	65	60.04	Work Order Issued
3	Improvement of Road - Indipump to Unkal in Hubl. City Limit	40	40	Work Order Issued
4	Improvement of Road - Old NH-4 road Kamaripeth Police station to Unkal	30	30	Work Order Issued
Total		321	312.04	

III. Tendering Stage

Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status
Nil				

IV. DPR/FR Stage

Sl No.	Name of the Project	DPR Cost in Cr	Work Order Cost in Cr	Present Status
Nil				

Convergence Grand Total

515

532.83

Mangaluru Smart City Limited

SCM Project

Rs.In Cr

I. Completed Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (ರೂಪಾಯಿಗಳಲ್ಲಿ)
1	Conversion of all the lighting in government building into LED	2.005	1.91	04.02.19	04.08.2019	30.09.2019	Completed	Lakshya Electricals, Bangalore.
2	Construction of Clock Tower at Clock Tower junction Civil 65 lakhs, Aluminium Ladder Rs 2.15 lakhs, Electrical Rs 1.60 lakhs, Analog Clock Rs 6.75 lakhs	0.90	0.75	08.02.18	08.02.2018	30.09.2019	Completed	Mr. H. N. Gowrish, Hassan.
3	Smart Road Package 1 - Improvements to Nehru Maidan Road from Clock Tower to AB Shetty Circle	6.16	2.16	20.06.18	20.12.2018	31.01.2020	Completed	Mr. Venkatesh Mayya, M/S S4 Engineering & Construction, Mangalore
4	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 2 (14 nos)	4.80	2.80	24.03.18	24.09.2018	31.01.2020	Completed	Mr. Rajkamal Das, Kamal-Enfab, Mangalore.
5	Providing civil interior work for Smart City office.	0.67	0.60		31.10.2019	31.10.2019	Completed	Mr. Naveen Kumar, IC India Pvt. Ltd. Bangalore.
6	Construction of Smart Bus Shelter and E-Toilets in PAN City - Phase 1 (06 nos)	4.60	1.20	09.07.18	09.01.2019	15.03.2020	Completed	Mrs. Binicy Baby, M/S Eram Scientific Solution Pvt. Ltd., Thiruvananthapuram.
7	Supply & installation of 37 bedded ICU at new super speciality block of first floor at Wenlock hospital premises	3.47	3.47	30.04.2020	30.10.2020	30.05.2020	Completed	Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavour
Total		22.61	12.89					

II. Ongoing Projects

Sl.No	Name of the Project	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status	
1	Construction of under ground drainage in Zone-4 (Part-1) in ABD area	5.00	4.50	23.06.2018	31.12.2020	31.03.2021		Mr. Sutanman Asif, M/S MASCO Construction, Tidupur
2	Selection of System Integrator for Implementation of Command and Control Center Components in Mangaluru City	32.00	28.01	07.11.18	31.07.2020	28.02.2021	1st floor allotted on 04.07.2019 Software Development under development. Procurement of Smart Poles, GPS devices & QR Code completed Smart Pole installation in progress (Sample smart pole in Mallikatte is installed) Video wall installed Pre go live demonstration conducted on 26.09.2019 User Acceptance Test for Enterprise Management	M/S Madras Security Printers
3	Construction of Under Ground Drainage in Zone IV part 2 and Zone III part 1 in ABD Area (UGD - 2)	9.50	8.55	01.02.2019	31.12.2020	31.05.2021		Mr. C. M. Nozeer, M/S Shaan Enterprises, Mangalore
4	Cost towards common data centre at KMDS, Bengaluru	12.30	11.88	28.02.2019	28.08.2019		Work order issued (by KULFUT) Rs. 8.90 Cr has been released to KMDS on 30.07.2019	M/S Madras Security Printers
5	Smart Road - Package 2 (Loop road)	14.50	13.76	04.07.2019	03.12.2020	30.04.2021		Mr. S. Abdul Khader, M/S Liya Infotech Pvt. Ltd., Mangalore
6	100% Underground Drainage network in ABD Area - Package 4	25.00	24.05	23.08.2019	22.12.2020	31.05.2021		Mr. Venkata Chalappathi, M/S VSAGA Infra Projects LLP, Bengaluru
7	Smart Road - Package 4	49.00	41.21	16.09.2019	15.02.2021	31.03.2021		Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavour
8	Smart Road - Package 5	49.00	46.87	16.11.2019	15.11.2021	31.05.2021		Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavour
9	Smart Road - Package 9 (Construction of Pedestrian Plaza)	7.00	5.53	15.09.2019	15.02.2021	30.01.2021		Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavour
10	Implementation of 11 smart schools in all government schools - Package 1 - Infrastructure	11.50	11.00	11.08.2019	15.04.2021	15.04.2021		Mr. Abdul Asif, M/S Seedi Construction, Mangalore
11	Smart Road - Package 6	48.00	41.78	14.11.2019	15.12.2021	15.05.2021		Mr. S. Abdul Khader, M/S Liya Infotech Pvt. Ltd., Mangalore

12	Smart Road - Package 3	49.00	44.39	19.11.2019	19.03.2021	31.05.2021		Mr. Jagadeep D Sivarana, Mangalore
13	Smart Road - Package 7	40.52	38.74	18.11.2019	18.03.2021	31.05.2021		Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavgor
14	Strengthening distribution system for implementing 24x7 water supply including 8 years O & M to Mangaluru City (Contribution from Smart city fund as Convergence)	114.00	114.00	24.12.2019	24.12.2021	24.12.2021	Notice to proceed issued on 24.12.2019. Survey works & pipe laying works under progress (KUIWIMP) upto date, Rs 69 Cr has been deposited with KUIDFC	Amrut Scheme
15	Rejuvenation of Gujjarakere Lake for Rainwater harvesting & recreation	4.00	2.94	14.02.2020	14.06.2021	14.06.2021		Mr. Venkata Chalappathi, M/S VSAGA Infra Projects LLP, Bengaluru
16	Construction of Command Control Building - annexe to MCC Building	5.00	4.26	13.02.2020	12.02.2021	31.03.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
17	Upgradation of Integrated Asset Management and Urban Property Ownership Record Building	5.00	4.88	13.02.2020	12.02.2021	30.04.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
18	Skill Development and Safety Training Centre	4.75	4.60	14.05.2020	13.05.2021	13.05.2021		Mr. Sujay Kumar Shetty, M/S SKS Karkala Infra Projects Pvt. Ltd., Karkala
19	Community Level Facilities along with international swimming pool	24.94	21.96	20.02.2020	20.02.2022	20.02.2022		Mr. Siba Prasad, M/S Udra Construction Pvt. Ltd., Odisha
20	Integrated Development of Kadri Park Area	12.00	9.07	18.02.2020	18.02.2022	18.02.2022		Mr. Shromith Rama Kamath, M/S Rama Kamath & Co., Mangalore
21	Implementation of E-smart schools in all government schools - Package 2 - ICT	5.00	3.93	14.02.2020	30.09.2020	15.01.2021	All in one computer installed in 35 classrooms 392 Google notebooks have been delivered Teachers training completed. 130 desk & benches have been delivered Waiting for school reopening for go-live	Mr. Ramireddy Chandra Mowleswar Reddy, M/S IL&FS Education & Technology Services Ltd., Mumbai
22	Rejuvenation of Kavoar Lake for Rainwater harvesting & recreation	8.00	6.94	27.02.2020	31.07.2021	31.07.2021		Mr. B Vinay Kumar M/S Yojaka (India) Pvt. Ltd. Mangalore
23	Rehabilitation of Central Market	6.24	5.06	02.05.2020	02.11.2020	02.02.2021		Mr. Venkatesh Mayya, M/S S4 Engineering & Construction, Mangalore
24	Upgradation of Wenlock Hospital - Infra works	5.83	4.59	06.06.2020	05.06.2021	05.06.2021		Mr. Keshava B., M/S Pavithra Engineering, Mangalore
25	Upgradation of Mangala Stadium	10.00	5.87	02.06.2020	01.01.2021	01.03.2021		Mr. Mohideen Hassan Sharieff, M/S Creative Engineer, Mangalore
26	Construction of additional floor at existing building of Lady Goschen hospital at Mangaluru	3.00	1.93	24.06.2020	23.06.2021	23.06.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
27	Underground Drainage network in ABD Area - Package 3A	1.75	1.42	04.09.2020	04.03.2021	04.03.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
28	Underground Drainage network in ABD Area - Package 3B	1.25	1.02	04.09.2020	04.03.2021	04.03.2021		Mr. Karkala Ananthakrishna Shetty, Karkala
29	Upgradation of Wenlock Hospital - Surgical Block	43.00	43.00	06.10.2020	14.10.2022	14.10.2022	Work order issued on 06.10.2020 excavation works in progress. Work stopped due to Court stay order.	Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavoar
30	Retrofit Car Street & areas of Sri Venkatramana Temple as Religious Zone	5.00	4.95	07.11.2021	06.11.2022	06.11.2022	Work order issued on 07.11.2021	Mr. Karkala Ananthakrishna Shetty, Karkala

31	Connector Road from NH66 near Jeppu to Morgans gate including construction of RHP	49.95	49.95	02.02.2021	01.02.2022	01.02.2022	Rs 15.70 Cr deposit contribution has been made with Railways till date for Construction of RUB Tender has been awarded to M/s Mugrody Construction and LOA issued on 07.01.2021. Work Order will be issued by 02.02.2021.	Mr. Sudhakar D Shetty, M/S Mugrody Constructions, Kavour
Total		659.73	771.38					

III. Tendering Stage							
SLNo	Name of the Project	SCP Cost	Tender Cost	Last Date of Bid Submission	No. of tender calls	Present Status	
1	Construction of Indoor Stadium for Kabaddi & Shuttle Badminton near Urva Market	20.54	20.54	11.06.2020	1	Call 1 Tender has been cancelled. The Chairman instructed the AEC to revise KUIDFC Technical Committee approved the DPR. Tender notification published on	
2	Construction of RCC Retaining Wall and Jackwell at headworks near Thumbe Vented Dam for Mangaluru City Water Supply	10.50	10.50	25.01.2021	100		
Total		31.04	31.04				

IV. DPR/FR stage							
SLNo	Name of the Project	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Present Status	
1	Command and Control Center - Stage 2	30.00	30.00	-	-	DPR was forwarded to TC, KUIDFC & Work Order has been issued to the AEC	
2	Waterfront Area Development	150.00	150.00	-	-		
Total		180.00	180.00				
GRAND TOTAL SCM		883.66	995.31				

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
SL.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status
Nil							

II. Ongoing Stage							
SL.No	Name of the Project	SCP Cost	DPR Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Installation of Rooftop Solar on Government Buildings in ABD area - Phase 1	7.08	7.08	30.03.2019	30.04.2021	30.04.2021	Agreement with Govt buildings signed only
2	Development of MLCF with retail space near Hampankatta Junction	79.05	79.05	07.11.2021	31.10.2023	31.10.2023	Revised LOA was issued on 29.06.2020. BG has
3	Conversion of Street Lights to LED	62.63	62.63	04.01.2020	30.06.2021	30.06.2021	LOA has been issued to the Contractor on
4	Redevelopment of Central Market along with Fish Market	114.03	114.03	30.05.2020	31.12.2023	31.12.2023	Financial Bid/E Auction is completed. The Board
Total		262.79	262.79				

III. Tendering Stage							
SL.No	Name of the Project	SCP Cost	DPR Cost	Tentative Date	Last Date of Bid Submission	Present Status	
1	Integrated Transport Hub (Integrated Bus Terminal with Retail mall and Recreational Center)	445.00	445.00	-	25.01.2020	No bids received Tender (Call 2) Notification was published on 05.09.2020. Last date for submission of	
Total		445.00	445.00				

IV. DPR/FR Stage						
Sl.No	Name of the Project	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status
GRAND TOTAL PPP		707.79	707.79			

Convergence Projects			
I. Projects Completed			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Development of GHS Road	1.50	Work Completed
2	Development of Road - Hamilton Circle to Old Bunder Main Road	1.40	
3	Development of Bavutagudda Idga Masjid Area - Interlocking	0.60	
4	Development of Sturrock Road Widening of Road, Drain and	1.40	
5	Development of Road from Hampankatta Circle to Muttapa Gudi	0.95	
6	Development of Karangalpady Circle	0.50	
7	Development of Old Kent Road	0.56	
8	Development of Road from Hotel Krishna Bhavan to Hotel Vimalash	0.50	
9	Development of Jeppu Kudupadi Road	0.45	
10	Development of Road from AB Shetty Circle to Yemmekere Cross	2.30	
11	Development of Road from Nandigudda Circle to Railway Station	1.82	
12	Dongarkeri Road Widening	1.12	
13	Bunts Hostel Road Development	1.75	
14	GHS Road Widening	1.50	
15	KS Rao Road Development	0.97	
16	Widening of road	54.60	
17	Segregated Smart Bin for Street level collection	0.50	
18	TPWS Housing	9.20	

Total		82.86	
II. Ongoing Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
1	Rejuvenation of Sewerage System and Missing Links works to	30.00	Project start date 08.06.2018. Work in progress Financial bid opened on 20.08.2019. LoA issued on 19.10.2019 587.68 Cr (Capex)+ 204.75 Cr
2	100% water supply coverage along with residential meters, water	40.00	
3	24x7 water supply residential water meter, Bulk water meter along	88.75	
4	Community Level Facilities along with international swimming pool	5.00	
5	Integrated asset management and urban property Ownership	2.00	
Total		165.75	To take up in SCM Cost
III. Tendering Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
IV. DPR/FR Stage			
Sl.No	Name of the work	Cost as per SCP (Rs Cr)	Present Status
Nil			
Grand Total Convergence		248.61	

Shivamogga Smart City Limited

SCM Project

- RL in Cr

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor (R/S/Approved Name)
1	Development of Tank mohalla park (No 7) in Shivamogga	0.45	0.44	12.03.2019	27.08.2019	28.02.2019	Work Completed	Sri. Mohammad Abzul
2	Providing infrastructure for development of smart library	0.22	0.21	14.11.2018	14.01.2019	14.03.2019	Work Completed	I C India Pvt Ltd
3	Development of SMART LIBRARY ICT interventions 4 libraries and 11 School	4.94	4.48	11.09.2019	17.12.2019	17.12.2019	Work Completed	Informatics Publishing Ltd
4	Development of Vasyaka Park	0.60	0.59	18.02.2019	17.08.2019	07.01.2020	Work Completed	Sri. Ankamade Gowda
5	Development of Family Welfare Park	1.93	1.72	14.11.2018	12.08.2020	13.02.2020	Work Completed	Sri. Ramesh Shetty
6	Development of Conservancies in Package-1	1.17	1.33	18.02.2019	24.08.2020	25.02.2020	Work Completed	Sri H.T. Venkatesh
7	Supply, Installation, Commissioning and Operation & maintenance of Digital Display Boards	2.48	2.07	23.12.2019	30.06.2020	30.06.2020	Work Completed	Xtreme Media Pvt Ltd
8	Supplying and Installation of Furniture to COVID-19 Hospital in Super Specialty Hospital of SITS	0.50	0.50	03.08.2020	03.09.2020	21.09.2020	Work completed on 21.09.2020	Confident Dental Pvt Ltd, DSATS Ltd, SLN Bangalore
9	Development of Conservancies in Package-2	1.85	1.55	01.11.2020	25.06.2019	21.09.2020	Work completed on 21.09.2020	Sri. D.S. Abdul Rehman
10	Herry Stadium Beautification	5.12	4.96	05.03.2019	04.12.2019	07.12.2019	Work completed on 07.12.2019	Sri. K.V. Vishwanath
11	Development of Mathambika temple park (Park 03) in Shivamogga City	1.20	1.06	26.12.2018	08.07.2019	04.12.2020	Work completed on 04.12.2020	Sri. C.V. Chandrashekar
12	Smart Education in Govt Schools - Pan City (35 school)	8.50	6.61	30.05.2020	01.01.2021	23.12.2020	Work Completed on 23.12.2020	School Net India Pvt India
13	Development of Parks Kote Road, Sheshadripuram, Ghansi Nagar, DC compound, Mission Compound Park	1.73	1.68	18.02.2019	02.09.2019	31.12.2020	Work Completed on 31.12.2020	Sri. Ankamade Gowda
14	Development of Parks Maheshwar nagar park, Hatrijore road in Shivamogga city	2.50	2.09	25.06.2019	24.12.2019	31.12.2020	Work Completed on 31.12.2020	Sri. S.K. Dharmesh
Total		33.41	29.36					

II. Ongoing Projects

Sl. No.	Name of the work	SCP Cost	W O Cost	Work Order date	Date of Completion as per Contract	Probable date of Completion	Present Status	Name of Contractor (R/S/Approved Name)
1	Smart Road from Ashoka Circle to Ashoka Circle	26.59	25.22	24.03.2019	23.02.2019	30.09.2021	Work In Progress	Sri. Lakshminiketh. H.D. Infra
2	Development of Smart road in package 1, Area between BH road Savalanga Road, Koverpuri road, in Shivamogga City.	86.57	81.09	02.02.2019	02.08.2020	28.02.2022	Work In Progress	Sri. Ibrahim Sharief
3	Area between Jail Road - Koverpuri Road - Savalanga Road - 100' Ring Road and Canal Front Road - Package 2a	66.51	61.50	18.02.2019	17.08.2020	31.12.2021	Work In Progress	Sri. Venkateshalapathy
4	Area between Jail Road - Koverpuri Road - Sagara Road - Canal Front Road - Package 2b	100.07	95.00	12.02.2019	11.08.2020	28.02.2022	Work In Progress	Sri. KMV Projects Pvt Ltd
5	Area between Savalanga Road - 100' Ring Road - Balara Urs Road - Package 2a	54.27	54.99	18.02.2019	17.08.2020	31.12.2021	Work In Progress	Sri. Venkateshalapathy
6	Area between Savalanga Road - Balara Urs Road - River Front Road - BH Road - Package 2b	14.96	14.93	18.02.2019	17.08.2020	28.02.2022	Work In Progress	Star InfraTech.
7	Last Mile connectivity using Cycle track and Footpath - Development of Inner Ring Road from Lavasa Taluk junction to NT Road (7.5 km)	40.00	04.21	14.06.2019	14.02.2021	21.12.2021	Work In Progress	Sri. KMV Projects Pvt Ltd
8	Development of Heritage Walk / Village	15.60	12.91	14.08.2019	13.07.2020	31.03.2021	Work In Progress	Sri. A. Kondiah & Co
9	Development of park near Country Club	3.76	2.97	10.12.2018	nil	nil	To be retendered	To be retendered
10	Development of Conservancies in Package-3	4.82	4.25	26.12.2018	08.07.2019	31.02.2021	Work In Progress	Sri. C.V. Chandrashekar
11	Development of Conservancies in Package-4	4.75	3.96	01.03.2019	03.09.2019	31.03.2021	Work In Progress	Sri. A. Kondiah & Co
12	Package-5 Redevelopment of Conservancy lanes in Bapuji Nagar, Basavana nagar and Dwiggudi areas in Shivamogga City.	12.00	9.60	20.12.2019	10.11.2020	31.07.2021	Work In Progress	Skill Tech Engineers
13	Improvement of hole bus stop	0.75	0.66	18.02.2019	18.08.2019	31.06.2021	Work In Progress	Sri. H.T. Venkatesh
14	Canal Redevelopment-Phase-1 (Rs 11.00 Cr)	11.71	10.59	18.12.2018	23.11.2019	31.03.2021	Work In Progress	Sri. Abdul Kalam Azad
15	Riverfront Development- Infrastructure works, pedestrian bridge, River front promenade, etc. North Bank	130.00	103.22	14.08.2019	14.08.2021	31.05.2022	Work In Progress	Sri. KMV Projects Pvt Ltd
16	Centralized Architecture (DCDR setup by MSIT at NMDS-SDC)	11.50	12.20	Work takenup by KUIDFC	Work takenup by KUIDFC	Work takenup by KUIDFC	Work In Progress	Work takenup by KUIDFC
17	Development of Physical Infrastructure of interiors, HVAC, and others for setting up of Command and control centre	3.10	2.54	21.12.2018	20.06.2019	31.03.2021	Work In Progress	Sri. Ankamade Gowda
18	Wildlife Interpretation centre with science park (Turnkey)	10.00	8.58	31.12.2019	30.06.2021	30.09.2021	Work In Progress	Center for Environment and
19	Conservation of Heritage Building - Govt School adjacent to Karnataka Sanga and other buildings (Turnkey)	5.00	3.58	30.12.2019	30.06.2021	30.10.2021	Work In Progress	Intach Pvt Ltd
20	Conservation of Heritage Building - Corporation Main Building (Turn Key)	2.00	2.00	30.12.2019	30.06.2021	30.10.2021	Work In Progress	Intach Pvt Ltd
21	Restoration and Adaptive Re use of Shivappa Nayaka palace Precinct (DSOMT basis-Turnkey project)	15.50	11.60	29.11.2019	29.11.2020	30.09.2021	Work In Progress	Intach Pvt Ltd
22	Face-lifting to Riverfront Crematorium	5.00	5.14	08.01.2020	20.12.2020	31.03.2021	Work In Progress	Intach Pvt Ltd
23	Providing Smart Bus Shelters & E. Toilet for PAN city (61 nos)	18.50	10.80	10.03.2020	09.12.2020	30.05.2021	Work In Progress	Sri. K.V. Vishwanath
24	Development of Corporation Park (Park 17) in Shivamogga City	4.40	4.40	09.03.2020	17.02.2021	30.06.2021	Work In Progress	A.S.M. Brothers
25	Construction of MLCF with commercial complex	30.00	32.05	06.03.2020	06.03.2021	31.08.2021	Work In Progress	Sri. Pradeep Constructions
26	Street Art in the selected locations across the city	1.00	0.52	29.06.2020	28.10.2020	31.05.2021	Work In Progress	Sri. SRS Pvt Ltd
27	Modern Police Information/ Tourism Kiosk	5.00	1.21	19.06.2020	18.12.2020	31.03.2021	Work In Progress	Chitra katha Parishath
28	Development of Freedom Multi Utility Space and its Parcel Implementation	5.00	4.35	12.05.2020	17.08.2020	31.03.2021	Work In Progress	Sri. Sanjay Marketing Pvt. Ltd
29	Herry Stadium Existing Sports facility upgradation	33.00	26.06				Work In Progress	Sri H. Shrivastava
30	Construction of HAWKE'S ZONE with taxi/ auto stand (Integrated bus terminal)	15.93	12.41	01.07.2020	31.11.2021	30.11.2021	Work Order. Issued on 01.07.2020 Work yet to be started. SUDA Approval for land use change is awaited	To be retendered
31	Appointment of System Integrator for Implementation of ITCG and other ICT Inter entities for Shivamogga Smart City	50.66	41.81	25.08.2020	17.05.2021	25.05.2021	RLDD is finalized procurement is under progress	To be retendered
32	Improvement and Beautification of Private Bus Terminal	7.00	5.47	16.09.2020	10.09.2021	10.09.2021	Work Under Progress	Ahmatia
33	Procurement of medical Equipments to District Health and Family Welfare Department Shivamogga	1.00	0.88	01.09.2020	06.04.2021	06.04.2021	Work Under Progress	Sri. H.T. Venkatesh
34	Balance work in the First floor of Super specialty hospital of SITS	4.50	4.50	21.09.2020	13.06.2021	13.06.2021	Work Under Progress	Confident Dental Pvt Ltd
35	Yoga Bhavana and other amenities	4.90	3.82	09.11.2020	30.06.2021	30.06.2021	Work Under Progress	Sichora Trading Company
36	Repair works in Govt PNC Secondary Shivamogga	0.12	0.09	16.12.2020	31.03.2021	31.03.2021	Work Under Progress	Sri. H. Chandrashekar Shetty
37	Repair works in Govt Tamil School BH Road Shivamogga	0.10	0.09	16.12.2020	31.03.2021	31.03.2021	Work Under Progress	Sri. Uday Kumar
38	Green Urbanization at selected Places in Shivamogga City	2.02	2.46	22.10.2020	20.07.2021	22.11.2021	Work Order. issued on 24.12.2020	Sri. Abdul Kalam Azad
Total		943.00	827.66					

III. Tender open Stage

Sl. No.	Name of the work	SCP Cost	Tender Cost	Work Order date	Last date of bid submission	No. of tender calls	Present Status
1	Public Bids Shringar 3.19 Cr (S.M. 1.24 Cr PPP)	3.19	3.19	03.12.2020	Ten bids are received and the bids are under evaluation	260	Technical bids have been opened on 21.01.21. Two bids are received and the bids are under evaluation
Total		3.19	3.19				

P. DPR Stage / FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approved Date	Tentative Date of Tendering	Present Status	
Total		0.00	0.00	Nil			
Grand Total SCM		979.90	860.21				
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project							
I. Completed Projects							
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual date of Completion	Present Status
Total		0.00	0.00	Nil			
II. Ongoing Stage							
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Probable date of Completion	Present Status
1	Conversion of normal street light to LED street light system	31.69	44.42	03.06.2020	12.06.2020	26.07.2021	DCA is under finalization
Total		31.69	44.42				
III. Tendering Stage							
Sl. No.	Name of the work	SCP Cost	DPR Cost	Tendered Date	Last Date of Bid Submission	Present Status	
1	Public Bike Sharing(3.19 cr SCM + 1.24 cr PPP)	1.24	1.24	05.12.2020		Technical bids have been opened on 21.01.21. Two bids are received and the bids are under evaluation	
2	Design, Supply, Installation, Commissioning, Operations and Maintenance of Solar Photovoltaic Systems on Pump House & Roof Tops of Govt. Buildings On Net Metering basis	3.50	1.87	21.03.2020		7th Call Tender called on 10.11.2020.No bids received.To be retendered	
3	Solar on Canal top (Thunga high level canal)	140.10	140.10	07.09.2020		5th call. Last date for receipt of tenders is 31.12.2020	
Total		144.84	143.21				
IV. DPR Stage / FR Stage							
Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Present Status	
PPP Total		176.53	167.63	Nil			
Convergence Projects							
I. Completed Projects							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
1	Promoting Floriculture,organic farming and related activities	10.42	10.42	Work completed by Horticulture Department. Work Completion Date: 21-09-2017			
2	Public Toilets in Shivamogga city using SBM funds	2.40	1.60	Work completed			
3	Providing UGD scheme to Shivamogga City under AMRUT additional grants	7.00	7.00	Work completed by Date: 17-12-2019			
4	PKG-35 Additional grants for construction of fruit/flower market in	1.50	1.50	Work completed by Date: 21-11-2019			
5	PKG-54 fruit and flower market at city municipal council place at Garden	3.00	3.00	Work completed			
6	PKG-55 (1) Improvement of Gopishetty Koppa and sharavathi nagar	0.50	0.50	Work completed			
7	Development of park at alota circle in Shivamogga	0.50	0.50	Work completed			
8	Development of Vinobanagar Professor Park in shivamogga	0.50	0.50	Work completed			
9	PKG NEW 2 - Road Improvement works in CMC Shivamogga in the limits of	1.45	1.45	Work completed			
10	PKG-1 - Road Improvement work in CMC Shivamogga in the limits of	1.71	1.71	Work completed			
11	Prevention work of flood to Tungva river bed near veerabhadreshwara temple	1.00	1.00	Work completed by Date: 03-11-2017			
12	PKG-1 Development of 80 feet road from Shivamogga private bus stand to	2.00	2.00	Work completed by Date: 26-07-2018			
13	PKG-30 construction of Footpath at Shivmoga Bus Stand to 100 feet road and	1.50	1.50	Work completed by Date: 26-07-2018			
14	PKG-3 Development of road from Vinoba nagar Channel to Police chowki	2.00	2.00	Work completed by Date: 26-07-2018			
15	PKG-40 Development of Median Lighting from tungva bridge to chavadi	1.00	1.00	Work completed by Date: 14-09-2018			
16	PKG-41 Development of Conservancy in Park Extension and developing it	2.00	2.00	Work completed by Date: 26-04-2018			
17	PKG-32 24x7 water supply scheme KUVSALamp:DB contribution amount	5.00	6.00	Work completed by Date: 24-03-2018			
18	Green Park and spaces Ward No. 33	0.41	0.41	Work completed by Date: 07-02-2018			
19	Green Park and spaces Shashidhara Layout	0.35	0.35	Work completed by Date: 21-06-2018			
20	Green Park and Spaces Malleshwara Nagar	0.35	0.35	Work completed by Date: 23-06-2018			
21	Green Park and Spaces Gopabowda Extension in T block	0.24	0.24	Work completed by Date: 23-06-2018			
22	Green parks and spaces Development of Gopal Gowda extension A block	0.25	0.25	Work completed by Date: 21-06-2017			
23	Green parks and spaces Gopal Gowda extension A block	0.30	0.30	Work completed by Date: 08-01-2018			
24	Green Park and Spaces Rajendra Nagar	0.35	0.35	Work completed by Date: 14-08-2018			
25	Green Park and Spaces Vinobhanagar Professor Park	0.50	0.50	Work completed by Date: 14-11-2018			
26	Green Park and Spaces Asoka Circle Park	0.50	0.50	Work completed by Date: 16-11-2018			
27	Green Park and spaces Development of Surya Layout and PAT Layout Park	0.75	0.75	Work completed by Date: 19-06-2018			
Total		48.48	47.68				
II. Ongoing Projects							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
1	24 X 7 water supply	130.70	135.40	Work in progress			
2	Storm water Drains in Shivamogga using Amrut funds	8.00	8.00	Work in progress			
3	UG Electrical cabling under Model subdivision scheme of HESCOM	70.95	71.20	Work in progress			
4	Widening to Four lane divided carriageway to paved shoulder from KM 205	70.95	70.95	Work in progress			
Total		280.60	285.55				
III. Tendering Stage							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
Nil							
IV. DPR/FR Stage							
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status			
Nil							
Convergence Grand Total		129.08	133.23				

Tumakuru Smart City Limited

SCM Projects

Rs. In Cr

1 Completed Projects

Sl. No.	Name of the Project	SCP Cost	Estimated Cost	Work order Cost (Including GST)	Date of Completion as per contract	Actual Date of Completion	Present Status	Name of Contractor
1	Dredging, Desilting, Liming, Restoration & Reclamation Works of Upstream Feeder Channels	0.39	0.39	0.389		Work entrusted to KRDL	Physical Progress Work is completed Work completion date: 10.12.2017	KRIDL
2	Construction of Smart e-Toilets	0.17	0.21	0.175	27.02.2018	27.02.2018	Physical Progress Project Completed & Inaugurated on 02.03.2018 Work completion date: 27.02.2018	Erana Scientific solutions & Prasanakumara
3	Intermediate Para transit Stands (Auto Stands) 2 No's	0.04	0.05	0.038	25.08.2018	25.08.2018	Physical Progress Work is completed Work completion date: 25.08.2018	Mr. Vijaya G.R. Hanumanthulu (theadaman), Kallur (P), Gubbi (Tq) Tumakuru-572220
4	Tree Plantation Under HT Line	0.55	0.55	0.407	02.08.2018	09.09.2018	Physical Progress Work is completed Work completion date: 09.09.2018	Mr. B.R. Sridha, Soundarya str. 1st main, 1st cross, PG layout near SST, Tumakuru-572103
5	Redevelopment of Sidaganga Bus Station	0.08	0.08	0.008	22.09.2018	22-09-2018	Physical Progress Work is completed Work completion date: 22.09.2018	Mr. Nagaraj ET
6	Smart Park- Tumakuru University Park (Units)	0.62	0.62	0.617	07.07.2018	20-09-2018	Physical Progress Work is completed Work completion date: 20.09.2018	At Construction, # 292/42 4th Floor 11th block Nagarbhavi 2nd Stage, Bangalore-560072
7	Contribution towards improvement of Water Supply Scheme (under AMRUT)	14.00	14.00	14.00		Fund Transferred to KRWSS&B under AMRUT	Physical Progress Work is completed Work completion date: 30.09.2018	KRWSS&B
8	Development of Nursery for afforestation and green buffer zones at Amanikere	0.44	0.50	0.496		Work entrusted to Forest Dept.	Physical Progress Work has been completed. Work completed	Forest Department
9	Smart Lounges & Information Kiosks at Amanikere lake basin	0.20	0.20	0.31	10.09.2018	01.09.2018	Physical Progress Work is completed Work has been completed on 01.09.2018	M/s. Suresh Enterprises Pvt Ltd # 302 R 303, 3rd Floor, E Block, Ashwina park, Ganga Road, Tumakuru
10	Construction of Toilet Block at MCC Campus	0.14	0.14	0.105	26.10.2018	20.11.2018	Physical Progress Work is completed Work completion date: 20.11.2018	Mr. Thiruchanur, # 222/42 4th Floor, 11th block, Nagarbhavi 2nd Stage, Bangalore-560072
11	ACW centralized Off-grid Solar Power Plant with LED based Solar street lighting system	0.40	0.40	0.316	11.08.2018	24.11.2018	Physical Progress Work is completed Work completion date: 24.11.2018	M/s. Pralight Systems, #22, 6th cross, Bhubana, Ganesha Block, Mahalakshmi, Jayanagar, Bangalore-560004
12	Providing T. Jet Check in PU College	0.14	0.13	0.101	20.10.2018	24.11.2018	Physical Progress Work is completed Work completion date: 24.11.2018	4, 3rd cross, 1st block, 1st cross, 1st block, Nagarbhavi 2nd Stage, Bangalore-560072
13	Appointment towards GIS Software with ET 1014	0.40	0.40	0.40		Project is implemented by AUDPC	Work completion date: Apr. 12019	AUDPC
14	Pedestrian Environment Improvement & Public Place making at Govt. PU College Precinct	2.40	2.40	1.87	24.11.2018	05.01.2019	Work of path way 2 completed. Path way 1 is signed as separate project Work completion date: 05.01.2019	M/s. Neelabha Reddy, At construction
15	Clearance of 85 pairs of Amanikere	0.24	0.24	0.193	18.12.2018	04.01.2019	A project funded by Tumakuru City Municipal Corporation Clearance of 85 pairs of Amanikere Work completion date: 04.01.2019	M/s. ABC Construction company, 1st floor, 2nd cross, At construction, Tumakuru (near MG Station)
16	Installation of Sanitary Napkin Dispenser & Incinerator at Empress High school/ PU college	0.008	0.008	0.008	16.01.2019	16.01.2019	Installed	Royaltech Engineering
17	50 KW-off Grid Solar Photo Voltaic (SPV) System at GOVT. PU College	0.71	0.71	0.654	22.01.2019	22.01.2019	Physical Progress Work is completed on 22.01.2019 O&M work progress hence payment will be made for O&M period	M/s. Green earth Renewable Power Pvt Ltd, No 2NA, 2nd phase, Poorna Industrial area, Bangalore-560008
18	Smart Lounges - Furniture part	0.11	0.14	0.31	23.02.2019	10.02.2019	Work order issued on 24.01.2019 Physical Progress Work is completed	Mr. M. Devraj, construction, in way, undanahalli camp, 1st post, Tumakuru Taluk, Tumakuru District
19	Plantation around Amanikere lake	0.64	0.64	0.64		Work entrusted to Forest Dept.	Entrusted work to forest Dept. Work completion on 01.12.2019	Forest Department
20	Smart Parking at M.G. Road Concessancies - Civil Part	0.40	0.45	0.33	04.03.2019	04.03.2019	Work Order Issued on - 22.10.2018 Duration of Project - 4 months Work Completed on 04.03.2019	M/s. Lajapathi HG SF, Gangadharappa Naime, Gowda Extension 3rd cross, Banavaramanna, Tumakuru, 1st floor, 3/2/104
21	Smart Parking at M.G. Road Concessancies - IT Part	0.10	0.15	0.13	07.06.2019	07.06.2019	Work order issued on 26.12.2018 Work Completed on 07.06.2019	Trinity technologies & Software Solutions
22	Apparatus for water supply system Development	0.42	0.42	0.38	04.06.2019	07.06.2019	Work order issued on 28.12.2018 Work Completed on 07.06.2019	M/s. Lajapathi HG SF, Gangadharappa Naime, Gowda Extension 3rd cross, Banavaramanna, Tumakuru, 1st floor, 3/2/104
23	Plantation around Amanikere	0.64	0.64	0.64	04.06.2019	07.06.2019	Work Order Issued on 28.12.2018 Duration of Project - 4 months Work Completed on 07.06.2019	M/s. Lajapathi HG SF, Gangadharappa Naime, Gowda Extension 3rd cross, Banavaramanna, Tumakuru, 1st floor, 3/2/104
24	Interlock works for Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.332	06.05.2019	29.07.2019	Work Order issued on 06.05.2019 Work completed on 29.07.2019	M/s. Barananda Sathagur, Maruthi No. 23, 5th, 5th Cross, 5th Main, 5th Main, Bangalore - 560004
25	Selection of Agency for Operation and Maintenance of Smart Lounges at Amanikere lake basin	0.16	0.16	0.16	14.04.2019	21.07.2019	Work order issued on 14.12.2018 Work Completed on 21.07.2019 O&M work progress hence payment will be made for O&M period	M/s. Neelabha Reddy, At construction
26	Supply, installation of LED based inter containers and sign board	0.12	0.32	0.12	15.01.2019	14.01.2019	Work Order Issued on 14.12.2018 Duration of Project - 4 months Work Completed on 14.01.2019	M/s. Neelabha Reddy, At construction
27	Supply of WAF systems, Drone Procurement	0.25	0.15	0.25	28.06.2019	22.06.2019	Work Order Issued on 14.12.2018 Duration of Project - 4 months Work Completed on 22.06.2019	M/s. Neelabha Reddy, At construction
28	Sports facility Center at PU College	0.4	0.4	0.305	22.06.2019	22.06.2019	Work Order Issued on 14.12.2018 Duration of Project - 4 months Work Completed on 22.06.2019	M/s. Neelabha Reddy, At construction
29	Integrated City Management Command & Control Centre in Town Hall Building in Tumakuru	0.42	0.42	0.332	06.05.2019	29.07.2019	Work Order issued on 06.05.2019 Work completed on 29.07.2019	M/s. Barananda Sathagur, Maruthi No. 23, 5th, 5th Cross, 5th Main, 5th Main, Bangalore - 560004

30	Establishment and Operation of Teacher resource center and student resource center in Tumakuru City	0.23	0.232	0.6	03.10.2019	22.08.2019	Work Order issued on 13.05.2019 Work Completed on 22.04.2019	Procurement through KEOHICS
31	Digital Library Solution	1.03	1.03	1.71	19.08.2019	28.08.2019	Work order issued on 04.01.2019 Work Completed on 28.08.2019 Implementation Completed	Informatics Publishing Limited, No. 194, R3 Road, P.R. No. 400, Basavanagudi, Bangalore-560004
32	Selection of Agency for Establishment of Smart Classrooms at different Govt. Schools/Colleges of Tumakuru	0.05	0.04	0.70	31.08.2019	31.08.2019	Work Order issued on 27.07.2019 Work Completed on 31.08.2019	M/s IFS Education & Technology services Limited, Mysuru, HP
33	Signage & Legibility: Digital Display Boards (at 3 locations)	1.00	0.766	0.486	19.03.2019	01.09.2019	Work order issued on 24.01.2019 Work Completed on 01.09.2019	M/s Zenkar Advertising
34	Selection of Agency for establishment of digital classrooms, ICT lab and language labs at Govt. College and schools of Tumakuru (C&S-2)	2.35	2.35	2.25	15.09.2019	15.09.2019	Work order issued 05.01.2019 Work Completion on 15.09.2019	IL & FS Education & Technology Services Limited, #6, Rangaswamy Complex, MRCR, Govindarajanaagar, Magadi Road, Bangalore-560079
35	Construction of Skill Development Centre for NCC Cadets	0.42	0.42	0.327	11.10.2019	11.10.2019	Work order issued 06.03.2019 Work Completion on 11.10.2019	M/s Siddhartha Civil Works Pvt Ltd No - 1049 RMK House, 3rd Floor, 10th Main, Judicial Layout, Yeshwantpur, Bangalore - 560065
	Firing Simulator for NCC Building - IT Part			0.11	18.05.2020	18.05.2020	Work order issued 06.01.2020 Work Completion on 18.05.2020	KEOHICS
36	Supply, Installation of Furniture & Electrical work of DVC for PHC - Tumakuru	0.13	0.16	0.13	01.09.2019	31.08.2019	Work order issued 02.06.2019 Work Completion on 31.08.2019	Sri M. Devaraju construction, main, goundanahalli, sampege RS post, Tumakuru Taluk, Tumakuru District
37	Development of Smart Bus Shelter - Phase 1 (5 locations)	0.44	0.44	0.38	15.08.2019	15.08.2019	Work order issued on 17.01.2019 Work Completed 15.08.2019	AI Construction, # 292/42, 4th Floor, 11th Block, Hagarbanahalli Stage, Bangalore-560072
38	Supply and installation of Smart Poles at different places in Tumakuru	1.02	1.20	1.03	21.10.2019	25.10.2019	Work Order issued on 22.07.2019 Completed on 25.10.2019	M/s Eipro Energy Dimensions Pvt Ltd, No.430/490, Srigantha kavali chikale, Sunkalespet, Magadi Main Road, Bangalore-560071
39	Science Theme Park at Amanikere Lake	0.49	0.39	0.39	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019	M/s Mycon Construction Ltd., Induvis, House-45, Race Course Road, Bangalore-560001
40	Procurement and installation of 5 no of outdoor Gym equipment & children play equipments at different locations in Tumakuru	0.81	0.51	0.32	16.11.2019	16.11.2019	Work order issued on 22.07.2019 Completed on 16.11.2019	M/s Vivek Constructions (K E Nagaraj) Bhanthi Beside SRE petrol pump, #114 Bn. pass, Rank colony chandurage 577501
41	Development of Parks - TLC Premises		0.176	0.176	30.11.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 21.08.2019 Work completed on 12.12.2019	Horticulture Department
42	Development of Parks - Sudaramestawa Extension park		0.199	0.199	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019	
43	Development of Parks - Seshagiri Nagar park		0.178	0.178	04.12.2019	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 04.09.2019 Work completed on 12.12.2019	
44	Development of Parks - BB PWD park		0.195	0.195	20.01.2020	12.12.2019	Work entrusted to Horticulture Department. Work order issued on 21.10.2019 Work completed on 12.12.2019	
45	Digital Nerve Centre	2.01	2.27	2.27	14.10.2019	19.10.2019	Work order issued 28.02.2019 Physically work is completed. Presently, DVC is under O&M	Procurement through KEOHICS
46	Development of Parks - Kuvempu Nagar - Ward No 21	0.34	0.392	0.34	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020	M/s R S Infra Solutions, No.072, 4th cross, 4th main, MCL Layout, Jayanagar, Bangalore-560040
47	Development of Parks - SS Puram - Ward No 25	0.41	0.331	0.29	09.10.2019	01.03.2020	Work order issued on 10.07.2019 Work Completed on 01.03.2020	M/s R S Infra Solutions, No.073, 4th cross, 4th main, MCL Layout, Jayanagar, Bangalore-560040
48	Development of Parks - Adarsh Nagar - Ward No 20	0.91	0.905	0.74	10.10.2019	05.03.2020	Work order issued on 10.07.2019 Work Completed on 05.03.2020	M/s Shivaramu V.S. No.17/77, Lalbagh, Siddapur, KHB quarter, Jayanagar, Bangalore-560001
49	Additional Classrooms Block at PU College	1.23	0.99	0.857	28.08.2019	01.03.2020	Work Order Issue Date - 17.07.2018 Work completed on 01.03.2020	M/s Suresh Enterprises Pvt. Ltd., #302 & 303, 3rd floor, E Block, Akshaya park, Gokul Road, Hubli
50	Solar Paneling of Class House	4.5	7.19	2.93	24.09.2019	29.04.2020	Work Order issued on 25.06.2019 Work completed on 29.04.2020	M/s Spectrum Consultants No.2236, 1st floor, 2nd cross, RSK 2nd Stage, Bangalore-560070
51	Intermediate Para Transit Stands - Phase 2	0.05	0.04	0.04	12.09.2019	15.05.2020	Work order issued on 13.06.2019 Work Completed on 15.05.2020	Mr. Vijay G.R. Haridra, chikale, Thakuramane, Kuvempu, Subbaraj Taluk, Tumakuru-572220
52	Development of Field Marshal Cariappa road as Smart road	7.90	7.90	3.63	22.11.2019	10.06.2020	Work Order issued on - 23.11.2018 Work Completed on 10.06.2020	M/s Sri Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
53	Intervention and Additional improvement for 24*7 Water Supply (SCADA system (KUVSADIS)) - Filling of Hemachath water to Amanikere	18.61	18.61	18.61	23.05.2020	10.06.2020	Work Order issued on 24.05.2019 Work Completed on 10.06.2020	M. J. Hameed
54	Construction of Boundary Wall and chain link Fencing with MS gate and provision for cameras & Lighting around Amanikere Lake	5.00	4.65	3.47	21.04.2020	10.06.2020	Work order issued on 22.07.2019 Work Completed on 10.06.2020	Mr. S. Vajr, No.554, 11 Main, 5th Cross, Kuvempunagar, Maruthi Temple Road, Mysuru-570002
55	Rejuvenation & Regeneration of Ring Road	68.40	68.40	58.96	27.11.2019	25.06.2020	Work Order issued on - 27.11.2018 Work Completed on 25.06.2020	M. S. Garbapaty Stone Crushers & Trams, S/o. Thammanna, 2nd 70, Devanahalli, Tavarekere Post, Bangalore-562130
56	Locked House Monitoring System (LHM)	0.25	0.25	0.27	15.07.2020	17.07.2020	Work Order issued on - 02.06.2020 Work Completed on 17.07.2020	MSM Technologies
57	Computerization project of SFC, Govt. PL	0.45	0.50	0.42	20.05.2020	20.07.2020	Work Order issued on - 20.07.2020 Work Completed on 20.07.2020	M/s Vivek Constructions (K E Nagaraj), Flamingo Beside SRE petrol pump, NIS Boudha, Bangalore-560001
58	Procurement of additional classrooms in Govt. PL College	0.04	0.04	0.05	04.07.2020	20.07.2020	Work Order issued on - 04.06.2020 Work Completed on 20.07.2020	M/s Vivek Constructions (K E Nagaraj), Flamingo Beside SRE petrol pump, NIS Boudha, Bangalore-560001
59	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
60	Execution of work - Sanitation Revision	0.57	0.1	0.72	24.04.2020	22.07.2020	Work Order issued on - 03.10.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
61	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
62	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
63	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
64	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
65	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
66	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
67	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
68	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
69	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
70	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
71	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
72	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
73	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
74	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
75	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
76	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
77	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
78	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
79	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
80	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
81	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
82	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
83	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
84	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
85	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
86	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
87	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
88	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
89	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
90	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
91	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
92	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
93	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
94	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
95	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
96	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
97	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
98	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
99	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102
100	Development of Parks - Amargolli Nagar	0.49	0.50	0.44	24.04.2020	22.07.2020	Work Order issued on - 17.12.2019 Work Completed on 22.07.2020	M/s S. S. Srinivas constructions India Private Limited Opp. Shakti Nursing home, Srinivasanagar, Mayya Taluk Road, Bellary District-582102

II. On Going Stage							
S. No	Name of the work	SCP Cost	Estimated Cost	Work order Cost (including GST)	Date of Completion as per contract	Probable date of Completion	Present Status
1	Development of Business Theme for e-ka Puraba	0.8	0.78	0.62	1.04.2011		<p>1. The work on 17.01.11.</p> <p>2. Approved by the committee on 1.02.11.</p> <p>3. Work in progress.</p> <p>4. Submission of the work on 1.03.11.</p> <p>5. The work is in progress.</p> <p>6. The work is in progress.</p> <p>7. The work is in progress.</p> <p>8. The work is in progress.</p> <p>9. The work is in progress.</p> <p>10. The work is in progress.</p> <p>11. The work is in progress.</p> <p>12. The work is in progress.</p> <p>13. The work is in progress.</p> <p>14. The work is in progress.</p> <p>15. The work is in progress.</p> <p>16. The work is in progress.</p> <p>17. The work is in progress.</p> <p>18. The work is in progress.</p> <p>19. The work is in progress.</p> <p>20. The work is in progress.</p> <p>21. The work is in progress.</p> <p>22. The work is in progress.</p> <p>23. The work is in progress.</p> <p>24. The work is in progress.</p> <p>25. The work is in progress.</p> <p>26. The work is in progress.</p> <p>27. The work is in progress.</p> <p>28. The work is in progress.</p> <p>29. The work is in progress.</p> <p>30. The work is in progress.</p> <p>31. The work is in progress.</p> <p>32. The work is in progress.</p> <p>33. The work is in progress.</p> <p>34. The work is in progress.</p> <p>35. The work is in progress.</p> <p>36. The work is in progress.</p> <p>37. The work is in progress.</p> <p>38. The work is in progress.</p> <p>39. The work is in progress.</p> <p>40. The work is in progress.</p> <p>41. The work is in progress.</p> <p>42. The work is in progress.</p> <p>43. The work is in progress.</p> <p>44. The work is in progress.</p> <p>45. The work is in progress.</p> <p>46. The work is in progress.</p> <p>47. The work is in progress.</p> <p>48. The work is in progress.</p> <p>49. The work is in progress.</p> <p>50. The work is in progress.</p> <p>51. The work is in progress.</p> <p>52. The work is in progress.</p> <p>53. The work is in progress.</p> <p>54. The work is in progress.</p> <p>55. The work is in progress.</p> <p>56. The work is in progress.</p> <p>57. The work is in progress.</p> <p>58. The work is in progress.</p> <p>59. The work is in progress.</p> <p>60. The work is in progress.</p> <p>61. The work is in progress.</p> <p>62. The work is in progress.</p> <p>63. The work is in progress.</p> <p>64. The work is in progress.</p> <p>65. The work is in progress.</p> <p>66. The work is in progress.</p> <p>67. The work is in progress.</p> <p>68. The work is in progress.</p> <p>69. The work is in progress.</p> <p>70. The work is in progress.</p> <p>71. The work is in progress.</p> <p>72. The work is in progress.</p> <p>73. The work is in progress.</p> <p>74. The work is in progress.</p> <p>75. The work is in progress.</p> <p>76. The work is in progress.</p> <p>77. The work is in progress.</p> <p>78. The work is in progress.</p> <p>79. The work is in progress.</p> <p>80. The work is in progress.</p> <p>81. The work is in progress.</p> <p>82. The work is in progress.</p> <p>83. The work is in progress.</p> <p>84. The work is in progress.</p> <p>85. The work is in progress.</p> <p>86. The work is in progress.</p> <p>87. The work is in progress.</p> <p>88. The work is in progress.</p> <p>89. The work is in progress.</p> <p>90. The work is in progress.</p> <p>91. The work is in progress.</p> <p>92. The work is in progress.</p> <p>93. The work is in progress.</p> <p>94. The work is in progress.</p> <p>95. The work is in progress.</p> <p>96. The work is in progress.</p> <p>97. The work is in progress.</p> <p>98. The work is in progress.</p> <p>99. The work is in progress.</p> <p>100. The work is in progress.</p>

2	Smart Road Package 1 (4 Roads - MG, JC, Horpet and Vyckenahanda roads)	27.57	27.57	22.70	31.01.2020	03.02.2021	<p>Work order issued 01.02.2019</p> <p>As per V.O. Work Completion date - 31.01.2020</p> <p>Physical Progress - 35%</p> <p>JC Road - Ducting fully completed</p> <p>White Topping work completed after completion MG Road work</p> <p>MG Road & Horpet Road - Chamber & Ducting fully completed in both road - White Topping work in progress in MG Road</p> <p>Fastpath work in progress in both the roads</p> <p>DBM Laid in Horpet Road</p> <p>Vyckenahanda Road</p> <p>Ducting Completed for a length of 358 mtrs and balance is 1205 mtrs stopped due to road settlement & earth sliding during earth excavation.</p> <p>Delay due to KUWFCB U/D line construction, Gas line work</p> <p>Work order issued 27.02.2019</p> <p>As per V.O. Work Completion date - 22.11.2019</p> <p>Physical Progress - 90%</p> <p>Additional scope of work in progress</p> <p>Delayed due to additional scope of work</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>	M/s B.M. Range Gowda & Sons - 1 Contractor, More Gowda & Koppala, Hrisave Hubli, Mangalga Post Channarayana, Hassan
3	Rain Water Harvesting & Afforestation	5.90	4.99	4.22	22.11.2019	30.04.2021	<p>Work order issued 27.02.2019</p> <p>As per V.O. Work Completion date - 22.11.2019</p> <p>Physical Progress - 90%</p> <p>Additional scope of work in progress</p> <p>Delayed due to additional scope of work</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>	Siddhartha Civil Works Pvt. Ltd. NO.1049, RNH House, 2nd Floor, 10th Main Judicial Layout, Bangalore - 560065
4	Smart Road Package 2 (6 roads - Mandipet Main Road, Mandipet 1st and 2nd Main Road, North Bus Stand Road (Gubbi Vennanna Kallamandir Road), South Bus Stand Road (KSRTC Depot Road), Bhagawan Mahaveer Jain Road, FMG Carappa Road)	36.88	36.88	32.72	27.02.2020	28.03.2021	<p>Work order issued 28.02.2019</p> <p>As per V.O. Work Completion date - 27.02.2020</p> <p>Physical Work Progress - 60%</p> <p>North Bus Stand Road & South Bus Stand Road</p> <p>Drain covering slab in North Bus Stand Road</p> <p>Fastpath work completed</p> <p>Street Light</p> <p>Fastwork in progress</p> <p>FMG Road Phase 2 & Bhagawan Mahaveer Jain Road</p> <p>Ducting work fully completed</p> <p>Footpath & kerb stone laying completed</p> <p>DBM & BC laying completed</p> <p>Mandipet Road, Mandipet 1st main Road & Mandipet 2nd main Road</p> <p>Ducting work fully completed except Mandipet Road (Ducting in progress)</p> <p>Drain work in progress</p>	M/s Santhosh Buildwell Infra Pvt. Ltd. Block 302, Swiss complex, 3rd floor, # 33 Race course road, Bangalore - 560001
5	Energy Efficient Lighting (LED) lighting for New extensions	11.6	7.95	6.90	05.12.2019	25.03.2021	<p>Work order issued 06.03.2019</p> <p>As per V.O. Work Completion date - 05.12.2019</p> <p>Physical Progress - 80%</p> <p>235 nos of 9 mtr pole foundation work is in progress</p> <p>Cable laying work is in progress</p> <p>Pole fixing and Cable termination work is in progress</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>	M/s Santhosh Buildwell Infra Pvt. Ltd. Block 302, Swiss complex, 3rd floor, # 33 Race course road, Bangalore - 560001
6	Smart Road Package 3B (Channarayana, Dr. Radha Krishna, Belagumma Road)	49.82	49.0	44.45	05.03.2020	31.05.2021	<p>Work order issued 06.03.2019</p> <p>As per V.O. Work Completion date - 05.03.2020</p> <p>Physical progress - 35%</p> <p>Radha Krishna road work completed</p> <p>Belagumma Road</p> <p>Ducting and Chamber work completed from Thammaiah Hospital to NH 64 Road (Channarayana from 0+450 to 1+400) and drain work is in progress.</p> <p>Continuation of Pipe gallery in progress</p> <p>Reasons for Delay - completion of work</p> <p>a) Encroachment in Channarayana Road Survey was conducted by Tumkur City Corporation (TCC) and site clearance report is yet to be received from TCC.</p> <p>b) Permission by Forest Department for Shifting of Trees</p> <p>c) Permission and Shifting of Electrical Utilities by BESCOM</p> <p>d) Delayed due to COVID-19 work was stopped. Work in progress now.</p>	M/s Sri Srinivasa constructions India Private Limited, Opp. Swathi Nursing home, Shivachankar N. Jayas, Tahar Road, Bellary District 583103
7	Smart Road Package 3C (Bil Road)	47.72	47.72	41.5	05.03.2020	31.03.2021	<p>Work order issued 06.03.2019</p> <p>As per V.O. Work Completion date - 05.03.2020</p> <p>Physical progress - 35%</p> <p>Channarayana - LHS SS/62 completed RHS SS/62 Completed</p> <p>Ducting work completed</p> <p>Fastwork work & parking work in progress</p> <p>Due to encroachment and non clearance</p> <p>Delayed due to COVID-19 work was stopped. Work in progress now.</p>	USA Construction Company (P) (Uday Shetty) Udaya Shetty S/O Aravinda Shetty 2/129, Devi Prassada Gandhi Maidana Near Junior College, Varanga, Munyara, Karkala, Udupi 574104
8	MSE (Centralized Data Center at KMDS)	10	30	12.2	Project entrusted to KUIDFC		Project entrusted to KUIDFC	KUIDFC
9	Shoulder Improvement for DHN & Non Smart Roads	108.92	96	85.61	07.03.2019	11.03.2021	<p>Work order issued 06.03.2019</p> <p>As per V.O. Work Completion date - 07.03.2020</p> <p>Physical Progress - 24%</p> <p>Ducting work & Drain work in progress</p> <p>Out of 85 roads 29 roads is extending with a ducting due to less R.W.</p> <p>Shoulder widening in progress</p> <p>DBM & BE has been laid in SS Puram & in SS Jayaram in progress.</p> <p>Reasons for delaying work in due to encroachment work was stopped by local public and revenue matters. Ducting work stopped by DC's hand after giving permission to start work. KUIDFC issued clearance and sanction for road widening.</p>	M/s Ravi Infrastructures Ltd. H No. B-2-684/3/3/A, RNH HOUSE, 2nd Floor, Bhavan Nagar, Road No. 12, Banjara Hills Hyderabad - 500044
10	Redevelopment of Ring Road - Phase 2	52.5	45.8	38.47	28.05.2020	09.02.2021	<p>Work Order issued on 29.05.2019</p> <p>As per V.O. Work Completion date - 28.05.2020</p> <p>Physical Progress - 75%</p> <p>0+500 - 7+100 LHS main carriageway completed</p> <p>0+550 - 7+100 RHS main carriageway in progress</p> <p>11.70 kms out of 13.3 kms is drainage completed</p> <p>Delayed due to</p> <p>a) Permission delayed by Forest Department for Shifting of Trees</p> <p>b) Permission delayed by Forest Department for Shifting of Trees</p> <p>c) Delayed Shifting of Electrical Utilities by BESCOM</p>	Sri R. G. Srinivas M/s Ram & Company No.12, Patel P. Nagar, Lavasa, Ramachandrapur, Bangalore - 560015
11	Line Survey	1	0.15	0.836	09.01.2020	31.03.2021	<p>Work order issued on 09.01.2019</p> <p>As per V.O. Work Completion date - 09.01.2020</p> <p>Physical Progress - 100%</p> <p>As per V.O. Work Completion date - 09.01.2020</p> <p>As per V.O. Work Completion date - 09.01.2020</p> <p>As per V.O. Work Completion date - 09.01.2020</p>	Global Energy Pvt. Ltd.
12	City Library	21.63	19.6	15.62	11.06.2020	13.01.2021	<p>Work order issued on 12.06.2020</p> <p>As per V.O. Work Completion date - 11.06.2020</p> <p>Physical Progress - 40%</p> <p>As per V.O. Work Completion date - 11.06.2020</p> <p>As per V.O. Work Completion date - 11.06.2020</p>	Sri Siddhartha Civil Works Pvt. Ltd. No. 1049, RNH House, 2nd Floor, 10th Main Judicial Layout, Bangalore - 560065

13	Construction of Multi Dimensional Auditorium with Library and Class Rooms at Empress Govt. High School (PH College)	10.00	12.99	12.00	30.05.2020	30.01.2021	Work order issued on 31.05.2019 As per W.O. Work Completion date: 30.05.2020 Physical Progress: 70% Acoustic work & fitment work in progress Green Room foundation work in progress Finishing work in progress Due to COVID-19 work was stopped a) Existing Building Demolish and clearing b) During SMC Exam Work Stopped c) Rain in August - Sept Month d) Due to COVID-19 work was stopped	M/s P. Srinivasa Maheshwari Rajya, Hekalere Road, Chitradurga-577501
14	Lake Bank Conservation & Erosion Protection (Amanikere Lake)	32.00	31.96	24.66	30.05.2020	28.02.2021	Work order issued on 31.05.2019 As per W.O. Work Completion date: 30.05.2020 Physical Progress: 70% Fencing work is in progress Letter issued to contractor advising to speed up the implementation of work otherwise stringent action will have to be initiated to terminate the contract Proposed to Levy Penalty of Rs.23.42.202/- delay in completion of milestones	M/s K M N Infrastructures Limited H No. 8-2 694/1/3/A, RMN HOUSE 3rd Floor, Bhavan Nagar, Road No. 12, Banjara Hills, Hyderabad - 500014
15	Intervention and Additional improvement for 24*7 Water Supply (MCADA system (KUVS&DR)) Filling of Hemavathi water to Amanikere. Other components	12.39	12.39	12.39	23.04.2020	23.01.2021	Work Order issued on 31.05.2019 As per W.O. Work Completion date: 23.04.2020 Physical Progress: 90% Pipes are completed fully. Pump house construction nearing completion Work delayed due to 1. ROW issue for laying pipeline near Bee Hive Hotel where Mr. Aravind, a land owner has filed a suit at additional Civil Judge and JMFC Tumkur (MS No 50/2020) 2. ROW issue during 2nd floor site road for laying of 4' diameter MS pipe work 3. Due to COVID-19 work was stopped	Ramesh M N
16	Utilization of Impounded Water in Tumakuru Amanikere by Pumping Water to the Existing 50MLD Capacity WTP in P.H.Palya	27.00	25.55	13.78	23.04.2020	30.01.2021	Work Order issued on 31.05.2019 As per W.O. Work Completion date: 23.04.2020 Physical Progress: 90% Pipes are completed fully. Pump house construction nearing completion Work delayed due to 1. ROW issue for laying pipeline near Bee Hive Hotel where Mr. Aravind, a land owner has filed a suit at additional Civil Judge and JMFC Tumkur (MS No 50/2020) 2. ROW issue during 2nd floor site road for laying of 4' diameter MS pipe work 3. Due to COVID-19 work was stopped	Ramesh M N
17	Station wheels	0.32	0.41	0.22	03.08.2019	12.02.2021	Work Order issued on 01.07.2019 As per W.O. Work Completion date: 03.08.2019 Procurement of 1 vehicle from KSRTC is completed	Varnav Technologies
18	Trauma Centre (Development and Improvement of Medical Facilities in city merged with Trauma Centre)	56.00	56.00	41.43	21.10.2020	14.05.2021	Work order issued on 22.07.2019 by the Health & Family Welfare department As per W.O. Work Completion date: 21.10.2020 Physical Progress: 85% 1st floor slab complete completed 2nd floor slab & columns work is in progress Finishing work for basement & ground floor work is in progress 1. Due to maintenance to electrical from Forest Department 2. Delayed due to COVID-19 work was stopped	M/s KDR Infotech Ltd., 401, 1st Floor, 6th Cross, Tumkur, Belal Layout, RMV Extension 2nd Stage, Bangalore-560094
19	Integrated Bus Terminal Redevelopment	100.00	82.66	82.19	01.10.2021	02.10.2021	Work Order issued on 01.10.2019 As per W.O. Work Completion date: 02.10.2021 Physical Progress: 10% Work on Road work is in progress 1. Delayed due to maintenance of electrical & water supply And due to COVID-19 work was stopped Work in progress	M/s H R E Gowda and Co. #3/1, First Floor, MN Complex, Jnanabhatara, Hanuman Nagar, Bangalore-560094
20	Construction of Sports Complex at MG Stadium	33.00	49.97	52.30	10.09.2020	31.08.2021	Work order issued on 1.09.2019 As per W.O. Work Completion date: 10.09.2020 Physical Progress: 30% Stadium Gallery work in progress 1st floor concrete work of lower level & 2nd floor building is in progress Delayed due to tree cutting of trees by forest department And due to COVID-19 work was stopped Work in progress now	NSL Construction Pvt Ltd, No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
21	Construction of auditorium classrooms on existing old building	2.50	2.49	2.99	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per W.O. Work Completion date: 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed Block work and plastering in 1st floor is in progress Delayed due to COVID-19 work was stopped	Mr. RAMAREDDY, Gowdu Colony, Nagashettihalli, Bangalore - 560094
22	Repair work required for B.O.s of buildings at P.H. Health Centre	0.80	0.80	0.77	01.05.2020	30.04.21	Work Order issued on 02.11.2019 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
23	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
24	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
25	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
26	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	22.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per W.O. Work Completion date: 19.07.2020 Physical Progress: 50% Fabrication work is in progress Delayed due to COVID-19 work was stopped	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
27	RCC Road & Entrance Gate at PH College	1.32	1.14	1.14	01.05.2020	01.05.2020	Work Order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
28	Construction of Toilet Block at Govt PH College P.H. Health Centre	0.69	0.69	0.57	04.12.2020	31.03.2021	Work Order issued on 04.12.2020 As per W.O. Work Completion date: 04.12.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
29	Phase 2	19.14	24.52	19.17	11.11.2020	17.04.2021	Work Order issued on 11.11.2020 As per W.O. Work Completion date: 11.11.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
30	Development of Sports Complex at MG Stadium	33.00	49.97	52.30	10.09.2020	31.08.2021	Work order issued on 1.09.2019 As per W.O. Work Completion date: 10.09.2020 Physical Progress: 30% Stadium Gallery work in progress 1st floor concrete work of lower level & 2nd floor building is in progress Delayed due to tree cutting of trees by forest department And due to COVID-19 work was stopped Work in progress now	NSL Construction Pvt Ltd, No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
31	Construction of auditorium classrooms on existing old building	2.50	2.49	2.99	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per W.O. Work Completion date: 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed Block work and plastering in 1st floor is in progress Delayed due to COVID-19 work was stopped	Mr. RAMAREDDY, Gowdu Colony, Nagashettihalli, Bangalore - 560094
32	Repair work required for B.O.s of buildings at P.H. Health Centre	0.80	0.80	0.77	01.05.2020	30.04.21	Work Order issued on 02.11.2019 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
33	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
34	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
35	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
36	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	22.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per W.O. Work Completion date: 19.07.2020 Physical Progress: 50% Fabrication work is in progress Delayed due to COVID-19 work was stopped	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
37	RCC Road & Entrance Gate at PH College	1.32	1.14	1.14	01.05.2020	01.05.2020	Work Order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
38	Construction of Toilet Block at Govt PH College P.H. Health Centre	0.69	0.69	0.57	04.12.2020	31.03.2021	Work Order issued on 04.12.2020 As per W.O. Work Completion date: 04.12.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
39	Phase 2	19.14	24.52	19.17	11.11.2020	17.04.2021	Work Order issued on 11.11.2020 As per W.O. Work Completion date: 11.11.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
40	Development of Sports Complex at MG Stadium	33.00	49.97	52.30	10.09.2020	31.08.2021	Work order issued on 1.09.2019 As per W.O. Work Completion date: 10.09.2020 Physical Progress: 30% Stadium Gallery work in progress 1st floor concrete work of lower level & 2nd floor building is in progress Delayed due to tree cutting of trees by forest department And due to COVID-19 work was stopped Work in progress now	NSL Construction Pvt Ltd, No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
41	Construction of auditorium classrooms on existing old building	2.50	2.49	2.99	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per W.O. Work Completion date: 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed Block work and plastering in 1st floor is in progress Delayed due to COVID-19 work was stopped	Mr. RAMAREDDY, Gowdu Colony, Nagashettihalli, Bangalore - 560094
42	Repair work required for B.O.s of buildings at P.H. Health Centre	0.80	0.80	0.77	01.05.2020	30.04.21	Work Order issued on 02.11.2019 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
43	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
44	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
45	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
46	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	22.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per W.O. Work Completion date: 19.07.2020 Physical Progress: 50% Fabrication work is in progress Delayed due to COVID-19 work was stopped	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
47	RCC Road & Entrance Gate at PH College	1.32	1.14	1.14	01.05.2020	01.05.2020	Work Order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
48	Construction of Toilet Block at Govt PH College P.H. Health Centre	0.69	0.69	0.57	04.12.2020	31.03.2021	Work Order issued on 04.12.2020 As per W.O. Work Completion date: 04.12.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
49	Phase 2	19.14	24.52	19.17	11.11.2020	17.04.2021	Work Order issued on 11.11.2020 As per W.O. Work Completion date: 11.11.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
50	Development of Sports Complex at MG Stadium	33.00	49.97	52.30	10.09.2020	31.08.2021	Work order issued on 1.09.2019 As per W.O. Work Completion date: 10.09.2020 Physical Progress: 30% Stadium Gallery work in progress 1st floor concrete work of lower level & 2nd floor building is in progress Delayed due to tree cutting of trees by forest department And due to COVID-19 work was stopped Work in progress now	NSL Construction Pvt Ltd, No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
51	Construction of auditorium classrooms on existing old building	2.50	2.49	2.99	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per W.O. Work Completion date: 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed Block work and plastering in 1st floor is in progress Delayed due to COVID-19 work was stopped	Mr. RAMAREDDY, Gowdu Colony, Nagashettihalli, Bangalore - 560094
52	Repair work required for B.O.s of buildings at P.H. Health Centre	0.80	0.80	0.77	01.05.2020	30.04.21	Work Order issued on 02.11.2019 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
53	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
54	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
55	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
56	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	22.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per W.O. Work Completion date: 19.07.2020 Physical Progress: 50% Fabrication work is in progress Delayed due to COVID-19 work was stopped	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
57	RCC Road & Entrance Gate at PH College	1.32	1.14	1.14	01.05.2020	01.05.2020	Work Order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
58	Construction of Toilet Block at Govt PH College P.H. Health Centre	0.69	0.69	0.57	04.12.2020	31.03.2021	Work Order issued on 04.12.2020 As per W.O. Work Completion date: 04.12.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
59	Phase 2	19.14	24.52	19.17	11.11.2020	17.04.2021	Work Order issued on 11.11.2020 As per W.O. Work Completion date: 11.11.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
60	Development of Sports Complex at MG Stadium	33.00	49.97	52.30	10.09.2020	31.08.2021	Work order issued on 1.09.2019 As per W.O. Work Completion date: 10.09.2020 Physical Progress: 30% Stadium Gallery work in progress 1st floor concrete work of lower level & 2nd floor building is in progress Delayed due to tree cutting of trees by forest department And due to COVID-19 work was stopped Work in progress now	NSL Construction Pvt Ltd, No.93, 4th Floor, Sai Complex, 1st A Main Road, Yelahanka New Town, Bangalore-560064
61	Construction of auditorium classrooms on existing old building	2.50	2.49	2.99	06.11.2020	30.03.2021	Work Order issued on 25.10.2019 As per W.O. Work Completion date: 06.11.2020 Physical Progress: 50% RCC Roof for 2nd floor is completed Block work and plastering in 1st floor is in progress Delayed due to COVID-19 work was stopped	Mr. RAMAREDDY, Gowdu Colony, Nagashettihalli, Bangalore - 560094
62	Repair work required for B.O.s of buildings at P.H. Health Centre	0.80	0.80	0.77	01.05.2020	30.04.21	Work Order issued on 02.11.2019 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
63	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
64	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
65	Development of Park: Sreevidya park	0.50	0.15	0.15	01.05.2020	01.05.2020	Work order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
66	Construction of Tunnel walking and Yoga retreat in Amanikere	4.00	2.30	1.67	22.04.2020	06.03.2021	Work Order issued on 27.12.2019 As per W.O. Work Completion date: 19.07.2020 Physical Progress: 50% Fabrication work is in progress Delayed due to COVID-19 work was stopped	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
67	RCC Road & Entrance Gate at PH College	1.32	1.14	1.14	01.05.2020	01.05.2020	Work Order issued on 01.05.2020 As per W.O. Work Completion date: 01.05.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
68	Construction of Toilet Block at Govt PH College P.H. Health Centre	0.69	0.69	0.57	04.12.2020	31.03.2021	Work Order issued on 04.12.2020 As per W.O. Work Completion date: 04.12.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
69	Phase 2	19.14	24.52	19.17	11.11.2020	17.04.2021	Work Order issued on 11.11.2020 As per W.O. Work Completion date: 11.11.2020 Physical Progress: 30% Roof work is completed. Painting and compound work is in progress Delayed due to COVID-19 work was stopped Work in progress now	M/s Pathapsi Gururaj Vignay Infotech Pvt. Ltd, #90/4th Main, new BEL Road, RMV II stage, Bevezandra Bangalore-560094
70	Development of Sports Complex at MG Stadium	33.00	49.97	52				

33	Development of parks at Batawadi (ward no 27) Pragathi Badavane & Yadava nagar ward no 29 in Tumakuru	1.49	1.50	1.22	20.11.2020	15.02.2021	Work order issued on 26.05.2020 As per WO - Work Completion date - 25.11.2020 Lowering and Levelling Chain link SS4 work is in progress	Bhaji Rajanikar Sridhar Soundarya Sri 1st Main, 1st Cross PG Layout, Near SST Tumkur
34	Construction of Building for ICNCC	7.58	18.61	11.36	17.06.2021	17.06.2021	Work order issued on 04.05.2020 As per WO - Work Completion date - 05.05.2021 Plinth beam reinforcement & shuttering is in progress Size stone masonry work for plinth is in progress	M/s Ashraya Construction, #190 1st Main, 10th cross, Nagarabharu Ring Road, Annapuram, Near Nagar Bangalore 560091
35	Providing Printing, Framing, Installation of way finding signage 'You Are Here' signage Board in Tumakuru.	0.74	0.74	0.53	04.11.2020	30.04.2021	Work Order issued on 07.08.2020 Work is in progress	M/s Sanjay Marketing and Publicity services, No.171 15th main, 35th cross, 4th T Block Jayanagar Bangalore 560041
36	Barbed wire fencing on existing compound wall in solid waste management unit at Aljendandahalli, Tumakuru.	0.156	0.156	0.14	12.02.2021	12.02.2021	Work Order issued on 13.11.2020 As per WO - Work Completion date - 12.02.2021	Aashwintha Construction Pvt Ltd, Prop Mr Ningswamy HD Kote, Mysore
37	Construction of Anganwadi centers in Tumakuru City Corporation limits, Tumakuru (Phase - I)	2.780	2.740	2.11	04.02.2021	04.02.2021	Work order issued on 05.08.2020 As per WO - Work Completion date - 04.02.2021 Material Mobilization is in progress	Sri Shivaprakash P S/Annamarasappa P.No. 1203, 12th Cross, Vijayanagar 1st Stage Mysore 570017
38	Creation of Lighting Infrastructure on the identified dark spot in 35 wards coming under TCC jurisdiction in Tumakuru City	4.978	4.978	4.66	11.11.2020	30.03.2021	Work order issued on 12.08.2020 As per WO - Work Completion date - 11.11.2020 Foundation work is in progress	M/s Electrical Energy Equipments India Pvt Ltd Bangalore
39	Supply, Installation and Erection of 65 mtr high mast Flag Pole at Amanikere	1.060	1.062	1.02	20.10.2020	28.02.2021	Work order issued on 05.08.2020 As per WO - Work Completion date - 20.10.2020 Pole erection work in progress	Sri. Nagaraju K E, No.13, Ekamhi, Beside SRE petrol Bunk, NH-4 Bypass, Bank Colony Chitradurga
40	Package 4: Development of GSD Park in ward no. 11 Gangasandra, and Development of park in ward no.27 Batawadi, Sy. No. 45/2, Gangotri Nagar Main Road, Near Warner Bakery, Tumakuru	1.360	1.357	1.11	17.01.2021	04.03.2021	Work order issued on 18.06.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress	M/s R S Infra Solutions, Sri T Ravishankar Residing at No.872, 4th Cross, 4th main, MC Layout, Vijayanagar, Bangalore 560040
41	Package-5 Development of Park in Municipal layout sy no 60/1 (Ward no. 25) and Banara Bhavana in Saraswathipuram 2nd stage (Ward no.28) Tumakuru	1.170	1.172	0.96	17.01.2021	10.04.2021	Work order issued on 18.06.2020 As per WO - Work Completion date - 17.01.2021 Material Mobilization is in progress	M/s R S Infra Solutions, Sri T Ravishankar Residing at No.872, 4th Cross, 4th main, MC Layout, Vijayanagar, Bangalore 560040
42	Package - 6: Development of park in Bharathi Nagar (ward no 22) and Sanjeevini nagar, Kyethasandra (Ward no 33), Tumakuru	0.960	0.960	0.77	02.01.2021	12.02.2021	Work order issued on 03.08.2020 As per WO - Work Completion date - 02.01.2021 Work in progress	MH Narayanaswamy Pavanashtha, 57 Back gate, 13th Cross Gangachinagar, Tumkur
43	Infrastructure correction in the existing lighting system in Tumakuru	2.990	2.990	2.58	02.01.2021	30.04.2021	Work Order issued on 03.05.2020 As per WO - Work Completion date - 02.01.2021 Survey works in progress	M/s Electrical Energy Equipments India Pvt Ltd, Bangalore
44	Supply & Installation of Lake Amenities along with all related works at Amanikere Tumakuru	1.060	1.060	0.860	09.01.2021	30.05.2021	Work Order issued on 10.09.2020 As per WO - Work Completion date - 07.01.2021	Sri. Nagaraju K E, No.13, Ekamhi, Beside SRE petrol Bunk, NH-4 Bypass, Bank Colony Chitradurga
45	Package B: Development of Nehru Park Ward No. 21 and other parks in Tumakuru	4.870	1.710	1.451	06.03.2021	29.05.2021	Work Order issued on 10.09.2020 As per work order Completion date 09.03.2020	Mr. Somathekar D S/o Gangadharappa, #307 2nd Cross, BHIS Layout, Near buntis chooly Vijayanagar Bangalore
46	Development works at Vidyanagar Pump House	0.500	0.500	0.276	12.02.2021	12.02.2021	Work Order issued on 13.11.2020 As per WO - Work Completion date - 12.02.2021	M Devaran, Mathigundanahalli, village Sampige, RS Post, Turuvekere
47	Shifting of BESCOM HT line and other infrastructure in CSD 1	0.000	0.000	0.394	06.11.2020	31.03.2021	Work Order Issued 07.09.2020 As per WO - Work Completion date - 06.11.2021	M/s Kaipana Electronics, Prop. M Kamtharu, Badavanahalli Doddari,
48	Development of Street vending zones at Kothihopu road near SS circle, Tumakuru Phase I	0.443	0.443	0.330	13.05.2021	13.05.2021	Work order issued on 13.11.2020 As per work order completion date - 13.05.2021	Mr Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block, Jayanagar, Bangalore-560041
49	Development of SS Circle (Ward No.19) Tumakuru.	0.752	0.752	0.596			LOA issued on 03.11.2020	M/s Sanjay Marketing and Publicity services, No.131, 15th main, 35th cross, 4th T Block Jayanagar Bangalore 560041
50	Procurement and Installation of Furniture for PU College Including Additional Classroom, Tumakuru	1.000	1.000	0.594	02.04.2021	02.04.2021	Work order issued on 01.12.2020 As per work order completion date - 01.02.2021	Iron Devices, Sri Gangappa Walli Main g (Hamkal) Sri Hubli Karnataka
51	Package - 7: Selection of System Integrator for Installation, commissioning and operation of Smart Infrastructure at selected parks in Tumakuru - IT components	3.160	3.160	3.21	04.06.2021	04.06.2021	Work order issued on 06.12.2020 As per work order completion date - 05.05.2021	Elpro Energy Dimensions Pvt Ltd, No.15 Asthagama Layout, Banarashanagar, Bangalore-560070
52	Providing, Installation & Commissioning of Garden light poles along the bund of Amanikere, Tumakuru	2.800	2.800	1.930	08.07.2021	30.03.2021	Work order issued on 13.12.2020 As per work order completion date - 12.03.2021	M/s SREE ENTERPRISES, Sri R Ram Mahan, Near DVS High School, 1st Stage, U nobhannagar Shimga
53	Filling of Hemavathi water from Gangasandra Link to Maralar tank	16.05	11.00	7.24			LOA issued on 04.12.2020	Work entrusted to KUVS&DB
	Other Components		5.03	5.03				
54	Development of Model Anganwadi Centres at Dibbur & Other locations in Tumakuru - Phase II	1.390	1.390	1.390			Work order issued on 11.01.2021	M/s ABC Construction Company, Pranavulaya, Ruvenpunganar, Near MG Stadium, Tumkur-572103
55	Junction improvement to DC Office Circle in Tumakuru.	1.29	1.45	1.45			Work order issued on 12.01.2021	Sri T L Rajendran, Dhanalakshmi Nayya, 1st Main, Adarsha nagar Tumkur 572103
56	Development of park near Panchamukhi Extension Amharasanahalli bypass (Ward No.2) And Development of Asha Nagar Park in Ashoka Nagar (Ward No.26)	1.510	1.510	1.51	07.07.2021	07.07.2021	Work order issued on 07.01.2021	M/s Gungu Enterprises, #50 Vasanthanagar, Near Telephone Exchange, Heeragutta, Karnataka 560088
57	Development of Street vending zones at Kothihopu road near SS circle, Tumakuru - Phase II	0.930	0.930	0.64			LOA issued on 12.01.2021	Mr Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block Jayanagar Bangalore 560041
58	Construction of Vending Zones at Maryamma Nagar Tumakuru	2.590	2.590	2.05			LOA issued on 01.02.2021	Mr Revanna Nagaraj, M/s Sanjay Marketing and Publicity Service, No.131, 15th Main, 35th Cross, 4th T Block Jayanagar Bangalore 560041
59	Construction of Vending Zones at Jaya Nagar Bus stop, Sheshuhal, Tumakuru	1.010	1.010	0.805			LOA issued on 21.01.2021	Sri. Nagaraju K E, No.13, Ekamhi, Beside SRE petrol Bunk, NH-4 Bypass, Bank Colony Chitradurga
60	Construction of Vending Zones at Dibbur Chai, Ananthnagar, Tumakuru	2.700	1.679	0.87			LOA issued on 21.01.2021	M. Sridhar KS, S. Suddalakshmi, Ananthnagar, Near SRE petrol Bunk, NH-4 Bypass, Bank Colony Chitradurga
61	Junction improvement at Ashoka Circle in Tumakuru	1.70	1.47	1.05				MH Narayanaswamy Pavanashtha, 57 Back gate, 13th Cross Gangachinagar, Tumkur
Total		789.30	761.53	677.45				

2	Under Ground Drainage System	Work in Progress	211.00	In convergence with KUVVSA DPR Work is under progress
3	Ring road - shifting of utilities	Work in Progress	5.00	In convergence with TUDA Work is under progress
	Total		475.00	
III. Tendering Stage				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
1	Level 4 Change in Tumkur City	Tender	2.41	LoA issued on 22.01.2021
	Total		2.41	
IV. DPR/TR Stage				
Sl. No.	Name of the work	Milestone	DPR Cost (Rs Cr)	Present Status
1	Integrated Bus Terminal Redevelopment	DPR, Concept Stage	74.00	Presently, the existing KSRTL Bus Depot is being used to run the bus services as the construction of Integrated Bus Terminal is under progress.
	Total		74.00	
	Grand Total Convergence		551.41	

Bengaluru Smart City Limited								
SCM Project								
I. Completed Projects								Rs. In Cr
Sl. No.	Name of the Project	SCP Cost	Work order Cost (In Crore)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status	Name of Contractor (as per contract documents)
1	LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.05	1.94	27.05.2020	26.08.2020	26.08.2020	Work Completed	PWD
2	COVID-19 related Infrastructure works by Health and Family Welfare Department	1.96	1.93	23.10.2020	23.11.2020	23.11.2020	Work Completed	Health and Family Welfare Department
3	Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed	DME
4	Project Rashmi - Women's Space at Workplace	2.00	2.00	20.11.2020	19.01.2021	19.01.2021	Work Completed	PWD
Total		10.71	10.67					
II. On Going Stage								
Sl. No.	Name of the work	SCP Cost	Work order Cost (In Crore)	Work Order date	Date of Completion as per contract	Probable Date of Completion	Project Status	Name of Contractor (as per contract documents)
1	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	255.69	35.93	01.03.2019	31.05.2020	28.07.2020	1. Commercial Street-From Kamraj Road to Juma Masjid Road (Near Bowring Hospital) - Work is in Progress 2. Kamraj Road from M G Road upto Commercial Street and upto St. Johns Church Road - Work is in Progress	M/s. Yogaa and Co.
2	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2		29.27	27.02.2019	26.02.2020	28.07.2020	1. Ulsoor Road from Dickenson Road to Kensington Road - work is in Progress 2. Dickenson Road from M.G. Road to Kamraj Road - Work is in Progress	S Satish
3	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3		53.26	27.02.2019	26.05.2020	28.07.2020	1. Infantry Road from Ali Askar Road to Safina Plaza complex (Main Guard Cross Road) - Work is in Progress 2. Central Street from M G Road to Shivajinagar Bus Stand (TTMC) and upto Indian Express (Balekundri) Junction - Work to be started 3. Bowring Hospital Road from Main Guard Cross Road to HBS Gosh Hospital - Work is in Progress	M/s. Amrutha Constructions Pvt. Ltd.
4	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4		39.98	05.03.2019	04.06.2020	28.07.2020	1. Millers Road from Chalukya Circle to Cantonment via Queens Road - Work is in Progress 2. Raj Bhawan Road from Minsk Square to Basaveswara Circle - Work is in Progress	M/s CGC Infra Projects
5	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5			01.03.2019	29.02.2020	28.07.2020	1. McGrath Road from Brigade Road upto Richmond Road - Work is in Progress 2. Convent Road from Richmond Road to Residency Road - Work is in Progress 3. Hayes Road from Richmond Road to Residency Road - Work is in Progress 4. Wood Street from Museum Road to Richmond Road - Work is in Progress 5. Castle Street from Museum Road to Richmond Road - Work is in Progress 6. Tate Lane - From Richmond road in castle street - Work is in Progress	B K Vinodkumar
6	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6		45.75	01.03.2019	31.05.2020	28.07.2020	1. Kasturba Road from Siddalingarah Circle to Minsk Square via Queens Statue (M G Road) - Work is in Progress 2. Queens Road from M G Road to Cantonment Railway Station - Work is in Progress	M/s Satya Teja Constructions
7	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7		39.97	01.03.2019	30.06.2020	28.07.2020	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle - Work is in Progress 2. Lavelle Road from M G Road to Richmond Circle - Work is in Progress 3. Brigade Road from M G Road to War Memorial Junction - Work will be taken up after the junction designs and drawings	B K Vinodkumar
8	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 8		14.29	22.07.2019	21.11.2020	28.07.2020	1. St John's Road - from Kensington Road to St John's Church Road - Work is in Progress 2. St John's Church Road (New Rainbow Express Road to Promenade Road) - Work is in Progress	M/s ACR Projects Prop. A Chandrasekhar

9	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2		43.42	07.08.2019	06.11.2020	28.07.2020	1. Miller's Road Extension (from Miller's Road Underpass to Hames Circle) - Work is in Progress 2. Cantonment Road (from Miller's Road to Queens Road) - Work is in Progress 3. HXP Road (from Queens Road to Russel Market) - Work is in Progress	M/S PMJ Construction Pvt Ltd Sri Munivenkatappa Jagannath
10	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3		16.94	20.07.2019	19.10.2020	28.07.2020	1. Juma Masjid Road - from Bowring Hospital Road to Russel Market - Work to be Started 2. Chandra Chowk Road - from HXP Road to Shivaji Road - Work is in Progress	M/s CGC Infra Projects Pvt Ltd
11	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	200.81	29.37	07.08.2019	06.11.2019	28.07.2020	1. Sethu Rao Road (from Mysore Road Junction to G.P. Road) - Work to be Started (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB) 2. Sethu Rao Cross Road (from Iyengar Road to Sethu Rao Road - Work to be Started (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB) 3. NR Road (from SJP Road Junction to Cutchery Road - Work to be Started 4. SJP Road (from KR Market Circle to NR Road Junction) - Work to be Started.	M/S PMJ Construction Pvt Ltd Sri Munivenkatappa Jagannath
12	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5		48.92	22.07.2019	21.10.2020	28.07.2020	1. Race Course Road (from Palace Road to Hare Krishna Road) - Work is in progress 2. Rajbhavan Road (from Miller's Road Intersection to Ali Asker Road Intersection) - Work is in progress 3. Palace Road (from Miller's Road Intersection to Basaveshwara Circle) - Work to be Started	M/s ACR Projects, Prop A. Channareddy
13	Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6		27.30	19.08.2019	18.11.2020	28.07.2020	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work to be Started (Laying of 900mm dia NP3 Pipelines in Progress by BWSSB) 2. Rhenus Street - from General's Thummayya Road to Langford Road - Work is in Progress	M/S PMJ Construction Pvt Ltd Sri Munivenkatappa Jagannath
14	Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	94.11	3.98	23.03.2020	22.09.2020	29.12.2020	Work is in Progress	M/s CGC Infra Projects Pvt Ltd
15	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	20.00	22.73	21.03.2020	22.01.2021	31.03.2021	Work is in Progress	P I B Engineering Pvt Ltd
16	Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	20.88	20.07.2020	19.04.2021	19.04.2021	Work is in Progress	P I B Engineering Pvt Ltd
17	Provision of Medical Equipments to Kidwai Memorial Institute of Oncology	3.50	4.47	05.10.2020	05.10.2020	30.03.2021	Work is in Progress	Kidwai
18	Setting up Auditorium block & Geological Rock Garden at Jawahar Lal Nehru Planetarium	32.50	34.65	23.11.2020	22.05.2022	22.05.2022	Work is in Progress	M/s KBR Infratech Ltd
19	Integrated Mobility Hub and Junction Improvement at KR Market	20.00	21.30	14.12.2020	13.9.2021	13.9.2021	Work is in Progress	M/S Amrutha Construction
20	Civil Works at Bengaluru Medical College and Research Institute	5.43	12.50	20.1.2021	19.05.2021	19.05.2021	Work is in Progress	Sri ST Ramesh Ganapathi Stone Crusher
21	Provision of Patient Monitor to Kidwai Memorial Institute of Oncology	1.50	1.50	22.12.2020	30.03.2021	30.03.2021	Work is in Progress	Kidwai
22	Digital Health Infrastructure for BBMP and Bengaluru Urban District	14.25	13.27	22.01.2021	10.03.2021	10.03.2021	Work is in Progress	M/s Vamsi Polr, Pvt Ltd
23	Completion of M.n. Auditorium Additional work and interior work for Department of Women and Child Welfare	6.56	4.98	25.01.2021	24.06.2021	24.06.2021	Work is in Progress (Nirmala Kendra)	Nirmala Kendra
24	Construction of Day Care Centre (Creche) at MS Building	6.50	6.53	25.01.2021			Work order issued and in progress	PWF
25	Redevelopment of historic economic Centres - K.R. Market	58.69	6.6				Work order issued and in progress	
26	Redevelopment of historic economic Centres - Meat Market Adjacent to KR Market	1.00	13.14				Work order issued and in progress	
27	New Works for the Institutes of the Department of Women and Child Welfare	1.50	2.4				Work order issued and in progress	
Total		245.01	651.69					

Sl. No.	Name of the work	SCP Cost	Tender cost	Tender Date	Last Date for Submission	No of Tenders Call	Project Status
1	Proposal for operation of electric buses feeder service to Namma Metro by BMTC - Fleet Procurement	50.00	50.00	03.02.2020	15.05.2020	1	Financial bid submitted for Board approval
2	ICCC - (Integrated Command and Control Center)	250.00	124.85	11.12.2020	11.01.2021	1	Tender Under Evaluation
3	Provision of Medical Equipments to BMCRI	9.24	9.24	08.12.2020	-	1	Tender Under Evaluation
4	Implementation of Enterprise Resource Planning (ERP) solution for Bruhat Bengaluru Mahanagar Palike (BBMP)	25.00	25.00	25.01.2021	-	1	Tender Notification issued on 25/01/2021
5	Virtual Clinic	25.00	23.40	25.01.2021	-	1	Tender notification issued on 25/01/2021
6	Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	1.60	4.90	11.12.2020	21.12.2020	1	Technical Bid Under Evaluation
Total		360.84	237.39				

III. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR approval date	Tentative Date of Tendering	Project Status
GRAND TOTAL SCM		1116.59	902.75	Nil		

PUBLIC-PRIVATE PARTNERSHIP (PPP) Project

I. Completed Projects

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
Nil							

II. Ongoing Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Last Date of Bid Submission	Probable date of completion	Project Status
1	Implementation of Energy Efficiency Measure in Public Lighting System in Bengaluru under shared saving frame work	800.00	800.00	23.02.2019	23.02.2021	27.02.2021	Work is in Progress
Total		800.00	800.00				

III. Tendering stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	Work Order date	Last Date of Bid Submission	Project Status
Nil						

IV. DPR/FR Stage

Sl. No.	Name of the work	SCP Cost	DPR Cost	DPR Approval Date	FR Approval Date	Project Status
1	Construction of Multilevel Car Parking at Gandhinagar in front of Sukh Sagar	80.00	80.00			Revised Feasibility Report approved by KLIDEC Technical Committee. However the location is found to be infeasible. The feasibility is being reviewed again for construction of Puzze parking, car lift parking. Since the project site was not feasible - Alternate sites are being explored.
2	Construction of Multilevel Car Parking at Hosmal Hospital	50.00	50.00			
3	Construction of Multilevel Car Parking in BBMP head, in front of Vokkaligara Bhavan	25.00	25			
Total		155.00	155.00			Since the project site was not feasible - Alternate sites are being explored.
Grand Total PPP		955.00				

Convergence Projects

I. Work Completed

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

II. Ongoing Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
1	Development of K6 Road and Malleshwaram road under Tender SURE guidel nes. Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	20.5	28.13	WO Issued on 01.07.2016. Work in Progress
2	Development of Palace road under Tender SURE guidel nes. Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	26	25.41	WO issued on 01.07.2016. Work in Progress
TOTAL		51.5	54.04	

III. Tendered Projects

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

IV. DPR/FR Stage

Sl. No.	Name of the work	DPR Cost	Work Order Cost	Present Status
Nil				

Grand Total Convergence

51.5

54.04

ಕರ್ನಾಟಕದ 9 ಪಟ್ಟಣಗಳಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಯೋಜನೆಯ ಮಾಹಿತಿ

ಕ್ರ. ಸಂ.	ಜಿಲ್ಲೆ	ಪಟ್ಟಣದ ಹೆಸರು	ಪೂರ್ಣಗೊಂಡ ಕಾಮಗಾರಿಗಳು	ಬಾಕಿ ಇರುವ ಕಾಮಗಾರಿಗಳು	ಕಾಮಗಾರಿಯು ಪ್ರಾರಂಭದಿಂದ ಡಿಸೆಂಬರ್ 2020 ರವರೆಗೆ ಕಾಮಗಾರಿಗಳಿಗೆ ತಗುಲಿದ ವೆಚ್ಚ (ರೂ. ಕೋಟಿಗಳಲ್ಲಿ)
1	ಗದಗ	ಮುಂಡರಗಿ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.00
2	ಬಳ್ಳಾರಿ	ತಕ್ಕಲಕೋಟೆ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	5.91
3	ಬಳ್ಳಾರಿ	ಕೊಟ್ಟುರು	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.17
4	ಬಾಗಲಕೋಟೆ	ಮಹಾಲಿಂಗಮಠ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	3.77
5	ಬಾಗಲಕೋಟೆ	ತೆರೆದಾಳ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	4.34
6	ರಾಯಚೂರು	ಮುದಗಲ್	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	5.18
7	ದಕ್ಷಿಣ ಕನ್ನಡ	ಮುಲ್ಕಿ	ಪೂರ್ಣಗೊಂಡಿದೆ	-	13.97
8	ಬಳ್ಳಾರಿ	ಕಂಪ್ಲಿ	ಪೂರ್ಣಗೊಂಡಿದೆ	-	21.23
9	ಮಂಡ್ಯ	ಕೆ.ಆರ್.ಪೇಟೆ	-	ಪ್ರಗತಿಯಲ್ಲಿದೆ	1.06
ಒಟ್ಟು:					61.68

ವ್ಯವಸ್ಥಾಪಕ ನಿರ್ದೇಶಕರು
ಕೆಯುಐಡಿಎಫ್‌ಸಿ

9	ದಾವಣಗೆರೆ	ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಡಿವಿಜಿ01).	24.28	ಮೆ//ಸಾಲ್ವಾನ್ ಇಂಜಿನಿಯರಿಂಗ್ ಬ್ರೆಂಹಾಡ್	26.89	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
10	ದಾವಣಗೆರೆ	ಎಸ್.ಟಿ.ಪಿ.ಯ ವಿದ್ಯುತ, ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಜು-03ಡಿವಿಜಿ02ಎ).	29.49	ಮೆ// ಹೆಚ್.ಎನ್.ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	31.07	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
11	ಗದಗ	ಗದಗ-ಬೆಟಗೇರಿ ಗದಗ-ಬೆಟಗೇರಿ ನಗರಕ್ಕಾಗಿ ಸಗಟು ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ವಿದ್ಯುತ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಜು-03ಡಿವಿಜಿ01)	99.75	ಮೆ//ದೋಷಿಯಾನ್ ವಿಯೋಲಿಯಾ ವಾಟರ್ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈ.ಲಿ.	104.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
12	ಗದಗ-ಬೆಟಗೇರಿ	ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ ಹಾಗೂ ವಿತರಣಾ ಜಾಲ - ವಿದ್ಯುತ, ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಜು-03ಡಿವಿಜಿ01ಎ)	27.54	ಮೆ//ದೋಷಿಯಾನ್ ವಿಯೋಲಿಯಾ ವಾಟರ್ ಸಲ್ಯೂಷನ್ಸ್ ಪ್ರೈ.ಲಿ.	30.61	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
13	ಗದಗ-ಬೆಟಗೇರಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಡಿವಿಜಿ01)	72.21	ಮೆ//ಎಸ್.ಪಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	68.17	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
14	ಹಾವೇರಿ	ಹಾವೇರಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಜು-01ಹೆಚ್.ವಿ.ಆರ್.01)	9.90	ಮೆ//ಸಾಯ್ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	9.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
15	ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಎಫ್.ಎಂ.ಎಲ್ ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-01ಹೆಚ್.ವಿ.ಆರ್.02)	32.51	ಮೆ//ಗೌತಮ್ ಜಾನವಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ ಪ್ರೈ.ಲಿ. ಜಿ.ವಿ	18.54	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
16	ಹಾವೇರಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಫ್.ಎಂ.ಎಲ್ ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-04ಹೆಚ್.ವಿ.ಆರ್.02)	25.67	ಮೆ//ಗುರು ರಾಘವೇಂದ್ರ	15.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿದ್ದು ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
17	ಹಾವೇರಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-04ಹೆಚ್.ವಿ.ಆರ್.01)	37.23	ಮೆ//ಎಸ್.ಪಿ.ಎಂ.ಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	30.61	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
18	ಹಾವೇರಿ	ಸಾರ್ವಜನಿಕ ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು 02ಹೆಚ್.ವಿ.ಆರ್.06)	0.56	ಮೆ//ಎಲ್ಲನಗೌಡ ಎನ್ ಕರೆಗೌಡರ್	0.56	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
19	ಹಾವೇರಿ ಮತ್ತು ರಾಣಬೆನ್ನೂರು	ಕೊಳೆತ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಸ್.ಸಿ.ಬಿ.01)	2.39	ಮೆ//ಸ್ಯಾಂಡರ್ಡ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	1.25	ಗುತ್ತಿಗೆ ಮುಕ್ತಾಯಗೊಳಿಸಲಾಗಿದೆ.

20		ರಾಣಬೆನ್ನೂರು	ಒಳಚರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಎಸ್‌ಆರ್‌02)	55.53	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್, ಬಿ.ವಿ	27.5	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ
21		ರಾಣಬೆನ್ನೂರು	ಒಳಚರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಆರ್‌ಎಸ್‌ಆರ್‌02ಎ)	64.94	ಮೆ// ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಲಿ.	65.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
22		ರಾಣಬೆನ್ನೂರು	ಒಳಚರಂಡಿ ಜಾಲ ಅಳವಡಿಸುವಿಕೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್. ಮಾದರಿಯ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಆರ್‌ಎಸ್‌ಆರ್‌02ಬಿ)	8.4	ಮೆ// ಗುರು ರಾಘವೇಂದ್ರ	8.44	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
23		ರಾಣಬೆನ್ನೂರು	ಕೊಳೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಆರ್‌ಎಸ್‌ಆರ್‌06)	0.92	ಶ್ರೀ.ಎಸ್ ಜಿ ಶ್ರೀನಿವಾಸ ರೆಡ್ಡಿ	0.75	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
24	ವಿಜಯಪುರ	ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮರುಸಂಸ್ಥಾಪನೆ ಹಾಗೂ ಇಂಟರ್‌ಸಪ್ಲನ್, ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿ.ಸ್ಟ್ರಿಕ್ಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02)	53.74	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್, ಬಿ.ವಿ	18	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ
25		ವಿಜಯಪುರ	2ಬಿ ಡಿಸ್ಟ್ರಿಕ್ಟ್‌ಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02ಎ)	40.11	ಮೆ//ರಾಮ್ಪಿ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್, ಬಿ.ವಿ	16.73	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ
26		ವಿಜಯಪುರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02ಬಿ).	26.97	ಮೆ//ಪ್ರಾಟೀಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್ ಮತ್ತು ಇಂಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	19.21	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
27		ವಿಜಯಪುರ	250 ಕೆ.ಎಲ್‌ಡಿ ಎಸ್.ಟಿ.ಪಿ.ಯ ನಿರ್ಮಾಣ ಹಾಗೂ ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02ಸಿ)	1.87	ಮೆ//ಯೂರೋಟೆಕ್ ಎನ್ವಿರಾನ್‌ಮೆಂಟ್ ಪ್ರೈ.ಲಿ	1.53	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
28		ವಿಜಯಪುರ	ಅಸ್ತಿತ್ವದಲ್ಲಿರುವ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆಯ ಮರುಸಂಸ್ಥಾಪನೆ ಹಾಗೂ ಇಂಟರ್‌ಸಪ್ಲನ್, ಹೊಸ ಪ್ರದೇಶಗಳಿಗೆ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಡಿ.ಸ್ಟ್ರಿಕ್ಟ್ ಎ) ಹಾಗೂ ಮಳೆನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02ಡಿ).	13.2	ಮೆ//ಪಿ ಸಿ ಸ್ಟೇಡಾಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	26.42	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
29		ವಿಜಯಪುರ	2ಬಿ ಡಿಸ್ಟ್ರಿಕ್ಟ್‌ಯಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಮತ್ತು ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ - ಉಳಿಕೆ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಜೆಆರ್‌02ಇ).	42.77	ಮೆ//ಲಕ್ಷ್ಮೀ ಇಂಜಿನಿಯರಿಂಗ್	43.80	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
30	ಬೆಳಗಾವಿ	ಗೋಕಾಕ್	ಗೋಕಾಕ್ ನಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಜೆಕೆ01)	9.89	ಮೆ//ಹೈಕಾನ್ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ (ಇಂಡಿಯಾ).ಲಿ.	9.81	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ

31	ಗೋಕಾಕ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಜಿಕೆ01)	17.87	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈ.ಲಿ	19.4	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿವೆ.	
32	ಗೋಕಾಕ್	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿಯ 8.7 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ02)	24.9	ಮೆ//ಈಗಲ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ ಕಂ.	23.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
33	ಗೋಕಾಕ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ06)	0.55	ಮೆ//ಗಂಗಾರದ್ಡಿ	0.54	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
34	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎಸ್.ಪಿ.ಎಸ್.01)	13.11	ಮೆ//ಟಾಪಿ ಪ್ರೀಸ್ಟ್ರೆಸ್ಡ್ ಪ್ರಾಜೆಕ್ಟ್ ಲಿ.	10.88	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.	
35	ನಿಪ್ಪಾಣಿ	ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ಯಾಕೇಜು-02ಎಸ್.ಪಿ.ಎಸ್.01ಎ).	4.89	ಮೆ//ಆರ್.ಡಿ.ಕಿತ್ತೂರು	5.86	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
36	ನಿಪ್ಪಾಣಿ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಎಸ್.ಪಿ.ಎಸ್.01)	19.66	ಮೆ//ಜೈನ್ ಇರಿಗೇಷನ್ ಪ್ರೈ.ಲಿ	21.94	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿವೆ.	
37	ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್.ಪಿ.ಎಸ್.06)	0.27	ಮೆ//ವಿ.ಎ.ಧಾರವಾ	0.27	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.	
38	ಬೆಳಗಾವಿ, ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ, ರಬಕವಿ-ಬನಹಟ್ಟಿ, ಇಳಕಲ್, ಬಾದಾಮಿ, ಗೋಕಾಕ್, ನಿಪ್ಪಾಣಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್.ಪಿ.ಎಸ್.02)	6.2	ಮೆ//ಸ್ಟಾನ್ಡರ್ಡ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್	1.78	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
39	ಬಾಗಲಕೋಟೆ	ಜಮಖಂಡಿ	ಒಳಚರಂಡಿ ಜಾಲ ಹಾಗೂ 7.6 ಎಂ.ಎಲ್.ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ02)	21.91	ಮೆ//ಎಪಿಆರ್ ಪ್ರಾಜೆಕ್ಟ್ ಪ್ರೈ.ಲಿ.	17.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
40		ಜಮಖಂಡಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಜಿಕೆ06)	0.96	ಮೆ//ಅಭಿರಾಮ್ ಇನ್ಫ್ರಾ	0.94	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
41		ಜಮಖಂಡಿ	ಲಕ್ಷ್ಮಣ ಕೆರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು 03ಜಿಕೆ03)	1.09	ಮೆ.ಆರ್.ಡಿ.ಕಿತ್ತೂರು	1.11	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

42	ರಬಕವಿ-ಬಸವಟ್ಟ	ಒಳಚರಂಡಿ ಜಾಲ ಮತ್ತು ಎಸ್.ಎ.ಎಲ್. ಮಾರಿಯ 9.2 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಬಿ.ಕೆ(02))	42.64	ಮು//ಅಕ್ಕಾಟೆಕ್ ಲಕ್ಷ್ಮಿ (ಜೆ.ವಿ)	43.23	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಒಳಚರಂಡಿ ಮನೆ ಸಂಪರ್ಕವನ್ನು ಸಾಗರಸಭೆಯವರು ಕೈಗೊಂಡಿರುತ್ತಾರೆ
43	ರಬಕವಿ-ಬಸವಟ್ಟ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಆರ್.ಬಿ.ಕೆ(06))	0.91	ಮು//ಪಲ್ಲವಿ ಅಲ್ಮ ಮೂವರ್ಸ್	0.88	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
44	ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್. ಮಾರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್.ಕೆ(02))	35.87	ಮು//ಕೈಮರಾಜು	3.65	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ
45	ಇಳಕಲ್	ಎಫ್.ಎ.ಎಲ್. ಮಾರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಒಳಚರಂಡಿ ಜಾಲದ ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್.ಕೆ(02))	42.71	ಮು//ಯುವಿಎಲ್ ಎನ್.ರಾಜ್‌ಮುಖರ್ತಿ ಇಂಟರ್‌ನಿಯಲ್ ಲಿಮಿಟೆಡ್.	36.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ದೋಷನಿವಾರಣಾ ಅವಧಿಯಲ್ಲಿದ್ದು ಎಸ್.ಟಿ.ಪಿ ಘಟಕದಲ್ಲಿ ಬಂದಿರುವ ದೋಷಗಳ ಸರಿಪಡಿಸುವ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
46	ಇಳಕಲ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್.ಕೆ(01))	27.06	ಮು//ವಿಜೇಲಿಯಾ	18.77	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ ಹಾಗೂ ನಗರಸಭೆ ವತಿಯಿಂದ ಕಾರ್ಯಪದಕೆ ಮತ್ತು ನಿರ್ವಹಣೆಯನ್ನು ನಿರ್ವಹಿಸಲಾಗುತ್ತಿದೆ
47	ಇಳಕಲ್	ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್.ಕೆ(06))	6.63	ಮು//ಎಸ್.ಎ.ದೊಸ್ತಾಯಿ ಜಿ.ವಿ	5.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
48	ಇಳಕಲ್	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಎಲ್.ಕೆ(06))	0.82	ಮು//ಅಮರೇಶ್ ಕಬ್ಬದಗಿ ಜಿ.ವಿ	0.42	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
49	ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್(02))	6.88	ಮು//ಅಭಿರಾಮ್ ಇಲ್‌ಫ್ರಾ	4.50	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
50	ಬಾದಾಮಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್(02ಎ))	4.7	ಮು//ಆರ್.ಡಿ.ಕತ್ತಾಯ	4.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
51	ಬಾದಾಮಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಬಿಡಿಎಮ್(06))	0.14	ಮು//ಸಿ.ವಿ ಬಿ.ಎಸ್.ವಿಮುಖರ್	0.50	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
52	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ಬುದ್ಧಿವಾರ ಪ್ರದೇಶದಲ್ಲಿ ಶೌಚಾಲಯ ಕಟ್ಟಿದ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-01ಜಿಯುಬಿ01)	0.39	ಶ್ರೀ ಅನೀಲ್ ಪ್ರಸಾದ್	0.29	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ

53	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಕೆ.ಬಿ.ಎನ್. ದರ್ಗಾ - ಶೌಚಾಲಯ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಯುಬಿ01)	1.65	ಶ್ರೀ.ಸಂಜೀವ್ ರೆಡ್ಡಿ	2.25	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
54	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಯುಬಿ02)	35.07	ಮೆ//ಕೋರಮಂಡಲ್	1.56	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
55	ಕಲ್ಬುರ್ಗಿ	ಸಂದೀಕೂರ್ ಗ್ರಾಮದಲ್ಲಿ 40 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ ಪಿಯ ನಿರ್ಮಾಣ ಮತ್ತು ನಿರ್ವಹಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಯುಬಿ02ಎ).	47.3	ಮೆ//ಹೆಚ್.ಎನ್.ಬಿ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	48.75	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
56	ಕಲ್ಬುರ್ಗಿ	ಕಲ್ಬುರ್ಗಿ ನಗರದಲ್ಲಿ ಶರಣಬಸಪ್ಪ ದೇವಸ್ಥಾನದಲ್ಲಿ ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಯುಬಿ01ಎ)	2.69	ಶ್ರೀ.ಅನೀಲ್ ಪ್ರಸಾದ್ ಪಾನ್ವೇ	4.51	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
57	ಕಲ್ಬುರ್ಗಿ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ - ಉಳಿಕೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-03ಜಿಯುಬಿ02)	27.63	ಮೆ// ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	35.98	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
58	ಶಹಬಾದ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ನಿರ್ಮಾಣ, ಸರಬರಾಜು ವ್ಯವಸ್ಥೆಯ ಮುರ್ತುಪಡಿಸುವ ಹಾಗೂ ಹೊಸ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್.ಬಿಡಿ01)	22.62	ಮೆ//ಕೇ.ಜೆ. ಮತ್ತು ಸುರಾ ಇಂಜಿನಿಯರ್ಸ್ ಪ್ರೈ.ಲಿ.	27.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
59	ಶಹಬಾದ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಎಸ್.ಬಿಡಿ01).	11.82	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	11.03	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂತದಲ್ಲಿದೆ.
60	ಯಾದಗಿರ್	ಯಾದಗಿರ್ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ವೈಜಿಆರ್01)	7.51	ಮೆ//ಪ್ರಗತಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	6.83	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
61	ಯಾದಗಿರ್	ಅಗ್ನಿಶಾಮಕ ದಳದ ವಸತಿಗೃಹ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಫ್.ಇಎಸ್01)	1.17	ಮೆ//ಕೋಟಾದ್ಡಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	1.16	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
62	ಯಾದಗಿರ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ವೈಜಿಆರ್01).	14.79	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	14.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ
63	ಯಾದಗಿರ್	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಮತ್ತು ಎಸ್.ಟಿ ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-03ವೈಜಿಆರ್02)	25.14	ಮೆ//ಅಭಿರಾಮ್ ಇನ್‌ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಪ್ರೈ.ಲಿ.	4.07	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಬಿ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
64	ಕಲ್ಬುರ್ಗಿ, ಬೀದರ್, ಯಾದಗಿರ್	ಯಾದಗಿರ್, ಶಹಬಾದ್ ಮತ್ತು ಬಸವಕಲ್ಯಾಣ ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್.ಸಿಬಿ03)	4.75	ಮೆ//ಕೋಟಾದ್ಡಿ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	4.12	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
65	ಬೀದರ್	ಬೀದರ್ ಜಿಲ್ಲಾ ವಾರ್ಡ್ ಇಲಾಖೆ ಕಟ್ಟಡದ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಡಿಎಸ್01)	0.5	ಶ್ರೀ.ರಾಜಶೇಖರ್ ಕೆ.	0.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

66	ಬೀದರ್	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ ನಿರ್ಮಾಣ (02ಬಿಡಿಆರ್01)	28.03	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವೇಟ್ ಲಿ.	27.13	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
67	ಬೀದರ್	ವಿಕರಣ ಜಾಲ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್01ಎ)	27.58	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವೇಟ್ ಲಿ.	27.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
68	ಬೀದರ್	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಬಿಡಿಆರ್01)	12.92	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	32.84	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂಚದಲ್ಲಿದೆ
69	ಬೀದರ್	ಬಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಬಿ.ವಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್02)	36.8	ಮೆ// ಅಯ್ಯಪ್ಪ ಇನ್‌ಫ್ರಾ ಪ್ರಾಜೆಕ್ಟ್ಸ್ ಲಿ.	37.92	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
70	ಬೀದರ್	ಹೊಸ ಪ್ರದೇಶಕ್ಕೆ ಬಳಬರಂಡಿ ವ್ಯವಸ್ಥೆ ವಿಸ್ತರಣೆ (ಪ್ರಾ.ಕೇ.ಟು-03ಬಿಡಿಆರ್02)	19.0	ಶ್ರೀ ಗುರುನಾಥ್ ಕೊಲ್ಟರು	17.46	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
71	ಬೀದರ್	ಪ್ರವಾಸೋದ್ಯಮ ಅಭಿವೃದ್ಧಿ (ಪ್ರಾ.ಕೇ.ಟು-01ಬಿಡಿಆರ್03)	2.39	ಶ್ರೀ ಗುರುನಾಥ್ ಕೊಲ್ಟರು	5.67	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
72	ಬೀದರ್	ಬೀದರ್ ಕೋಟೆಯ ಖಂಡಕ ಸ್ವಚ್ಛಗೊಳಿಸುವ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-03ಬಿಡಿಆರ್02ಎ)	4.22	ಶ್ರೀ ಗುರುನಾಥ್ ಕೊಲ್ಟರು	4.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
73	ಬಸವಕಲ್ಯಾಣ	ಪ್ರವಾಸೋದ್ಯಮ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-01ಬಿಡಿಆರ್04)	2.6	ಮೆ//ದುರ್ಗಾಲ ಸರಸಿಂಹರಾಜು	2.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
74	ಬಸವಕಲ್ಯಾಣ	ಹೊಸ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಹೊಸ ನೀರು ಸಂಸ್ಕರಣ ಘಟಕ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್01)	24.48	ಮೆ//ಮೆಫಾ ಇಂಜಿನಿಯರ್ಸ್ ಮತ್ತು ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ ಪ್ರೈವೇಟ್ ಲಿ.	25.73	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
75	ಬಸವಕಲ್ಯಾಣ	24x7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಬಿಡಿಆರ್01)	68.02	ಮೆ//ವಿಶ್ವರಾಜ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	52.85	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಕಾರ್ಯಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಹಂಚದಲ್ಲಿದೆ
76	ಬಸವಕಲ್ಯಾಣ	ಬಸವಕಲ್ಯಾಣ ನಗರದಲ್ಲಿ ಬಗ್ಗಿರಾಮಕ ದಳದ ವಿಸ್ತೀರ್ಣ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಫ್‌ಎಸ್01ಎ)	1.32	ಮೆ//ಬಿ.ಆರ್ ಪಾಟೀಲ್ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ಸ್	1.25	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
77	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್01ಎ)	39.56	ಮೆ//ಎವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುದೀರ್ (ಪ್ರೈವೇಟ್)	42.18	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
78	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದ ಆರಿಸುಹೆ ಹಾಗೂ ಸಂಗಣಕಲ್ನಲ್ಲಿ ನೀರು ಬುದ್ಧೀಕರಣ ಘಟಕ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್01ಬಿ)	38.09	ಮೆ//ಎವಿಆರ್‌ಸಿಎಲ್ ಮತ್ತು ಸಾಯಿ ಸುದೀರ್ (ಪ್ರೈವೇಟ್)	46.59	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ
79	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ಫೀಲ್ಡ್ ಮೈನ್, ವಿಕರಣ ಜಾಲ, ಎಂ.ಬಿ.ಆರ್ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-02ಬಿಡಿಆರ್01ಸಿ)	31.32	ಮೆ//ಎಸ್‌ಎಂಸಿ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಲಿ.	32.1	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ


80	ಬಳ್ಳಾರಿ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಬಿಎಲ್‌ವೈ01).	68.77	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	49.46	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
81	ಬಳ್ಳಾರಿ	ಹೆಡ್ ವರ್ಕ್ಸ್ ರಸ್ತೆ ಮಾರ್ಗ, ಕಾವಲುಗಾರರ ಕೊಠಡಿ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಡಿ)	0.53	ಶ್ರೀ.ಸಿದ್ದರಾಮಯ್ಯ	0.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
82	ಬಳ್ಳಾರಿ	ನೀರು ಸರಬರಾಜು - ಮೋಕಾ ಹೆಡ್ ವರ್ಕ್ಸ್ ಹತ್ತಿರ ಕಡೆ ಗೋಡೆ ಮತ್ತು ಪೈಪ್ ಕಲೆವರ್ಕ್ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಇ)	0.58	ಶ್ರೀ.ಸಿದ್ದರಾಮಯ್ಯ	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
83	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ- ಟ್ರೆಂಚ್ ಲೈನ್ ಕಂಕ್ರೀಟ್‌ನ 1067 ಎಂಎಂ ಎಂಎಸ್ ಪೈಪ್ ಅನ್ನು 150 ಎಂಎಂ ಹಯಾ ಎಂಎಸ್ ಪೈಪ್ ರೈಲ್ವೆ ಲೈನ್ ಅಡ್ಡಲಾಗಿ ಅಲಿಪುರ್ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕದ ಹತ್ತಿರ 85.30 ಮೀ ಪೈಪ್ ಅಳವಡಿಕೆ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಎಫ್)	1.74	ಮೆ//ಅಯ್ಯಪ್ಪ ಇನ್ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	1.71	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
84	ಬಳ್ಳಾರಿ	ಬಳ್ಳಾರಿ ನಗರದಲ್ಲಿ ನೀರು ಶುದ್ಧೀಕರಣ ಘಟಕಕ್ಕಾಗಿ ರಸ್ತೆ ಮಾರ್ಗ ನಿರ್ಮಾಣ, ಕಾವಲುಗಾರರ ಕೊಠಡಿ ಮತ್ತು ಶೌಚಾಲಯ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು ಸಂಖ್ಯೆ 02ಬಿಎಲ್‌ವೈ01ಜಿ)	0.55	ಮೆ//ಎಂ.ರವೀಂದ್ರ ನಾಥ್	0.52	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
85	ಹೊಸಪೇಟೆ	ಹೊಸಪೇಟೆ ನಗರಸಭೆಯಲ್ಲಿ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ01).	15.64	ಮೆ//ಸಾಯಿ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	15.15	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
86	ಹೊಸಪೇಟೆ	24X7 ನಿರಂತರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-04ಹೆಚ್‌ಪಿಟಿ01)	46.01	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	44.12	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
87	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 146 ಕಿ.ಮೀ ಒಳಚರಂಡಿ ಜಾಲದ ಮೂರೈಕೆ ಹಾಗೂ ಅಳವಡಿಸುವಿಕೆ, ಮ್ಯಾನ್‌ಹೋಲ್ ಹಾಗೂ 1.75 ಕಿ.ಮೀ ಮಳೆನೀರು ಚರಂಡಿಗಳ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಎ).	29.43	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	20.71	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
88	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ - 27 ಎಂ.ಎಲ್.ಡಿ ಎಎಸ್‌ಪಿ ಮಾದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ 2 ಪೆಟೆ ವೆಲ್, ಪಂಪಿಂಗ್ ಯಂತ್ರ ಹಾಗೂ ಪಂಪಿಂಗ್ ಮ್ಯಾನ್ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಬಿ).	21.05	ಮೆ//ಶ್ಯಾಮರಾಜು ಮತ್ತು ಕಂಪನಿ (ಇಂಡಿಯಾ) ಪ್ರೈ.ಲಿ.	23.7	ಗುತ್ತಿಗೆ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
89	ಹೊಸಪೇಟೆ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ಯಾಕೇಜು-01ಹೆಚ್‌ಪಿಟಿ02ಸಿ).	11.18	ಮೆ//ಕೃಷ್ಣ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.13	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
90	ಗಂಗಾವತಿ ಮತ್ತು ಸಿಂಧನೂರು	ಅಗ್ನಿಶಾಮಕ ತುರ್ತುಸೇವೆಗಳ ವಸತಿ ಗೃಹ ನಿರ್ಮಾಣ (ಪ್ಯಾಕೇಜು-02ಎಫ್‌ಇಎಸ್‌04)	2.48	ಮೆ//ವಿ.ಅರ್.ಪಾಟೀಲ್ ಮತ್ತು ಅಸೋಸಿಯೇಟ್ಸ್	2.39	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
91	ಕೂವ್ವಳ ಮತ್ತು ಸಿಂಧನೂರು	ಕೂವ್ವಳ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ಯಾಕೇಜು-02ಎಸ್‌ಸಿಬಿ05)	0.57	ಶ್ರೀ.ಶ್ರೀನಿವಾಸ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	0.55	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

92	ಕೊಪ್ಪಳ	ಕೊಪ್ಪಳ	ಒಳಚರಂಡಿ ಸಂಗ್ರಹಣೆ ವ್ಯವಸ್ಥೆ ಒದಗಿಸುವಿಕೆ, ಎಫ್.ಎ.ಎಲ್ ಮೂದರಿ 8 ಎಂ.ಎಲ್.ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಮತ್ತು ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಕೆಪಿಎಲ್02).	32.22	ಮೆ//ಜಿಎಸ್‌ಜೆ ಅರವಿಂದ್ ಲಿ.	21.73	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ. ಎಡಿಬಿ ನೆರವು ಮುಕ್ತಾಯವಾದ ಕಾರಣ ಕಾಮಗಾರಿಯನ್ನು ಕೈಬಿಡಲಾಗಿದೆ.
93		ಗಂಗಾವತಿ	ಮಳೆ ನೀರು ಚರಂಡಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಟಿಎ01)	9.45	ಮೆ//ರಾಧ್ಯಾ ಇನ್ಸ್ಟ್ರಕ್ಟರ್ಸ್	4.79	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
94		ಗಂಗಾವತಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಜಿಟಿಎ06)	3.92	ಶ್ರೀಸಿದ್ಧರಾಮರಾಜ್	3.52	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
95		ಗಂಗಾವತಿ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್‌ಸಿಬಿ04)	6.69	ಶ್ರೀ.ಲ.ಮದಕರ್	3.35	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
96	ರಾಯಚೂರು	ರಾಯಚೂರು	ರಾಯಚೂರು ನಗರದ ರಾಮರ ಮುಖ್ಯ ಕೃಷ್ಣ ನೀರು ಸರಬರಾಜು ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಸಿಆರ್‌01).	14.2	ಮೆ//ಸಾಯಿ ಸುಧೀರ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ	14.74	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
97		ರಾಯಚೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇ.ಟು-01ಆರ್‌ಸಿಆರ್‌02)	39.81	ಮೆ//ಕೋರಮಂಡಲ್	2.96	ಕಾಮಗಾರಿ ರದ್ದುಪಡಿಸಲಾಗಿದೆ.
98		ರಾಯಚೂರು	ಹೊಸೂರು ವಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 68 ಕಿ.ಮಿ ಮತ್ತು 8 ಎಂಎಲ್‌ಡಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-02ಆರ್‌ಸಿಆರ್‌02).	83.66	ಮೆ//ಸ್ಪೆಸಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ	86.13	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
99		ರಾಯಚೂರು	ಎಕ್ಸ್ಲಾನ್‌ಪುರ ವಲಯದಲ್ಲಿ ಒಳಚರಂಡಿ ಜಾಲ 64 ಕಿ.ಮಿ ಮತ್ತು 20 ಎಂಎಲ್‌ಡಿ ಎಫ್.ಎ.ಎಲ್ ಮೂದರಿ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಟು-04ಆರ್‌ಸಿಆರ್‌02).		ಮೆ//ಸ್ಪೆಸಿಕ್ - ಅಕ್ವಾಟೆಕ್ ಜಿ.ವಿ		ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
100		ರಾಯಚೂರು	ಮುಖನಿಕೆರೆ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಆರ್‌ಸಿಆರ್‌04)	2.76	ಮೆ//ಸುಧಾಕರ್ ಇನ್ಸ್ಟ್ರಕ್ಟರ್ಸ್	2.67	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.
101		ರಾಯಚೂರು	24x7 ವಿರಂಚರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-04ಆರ್‌ಸಿಆರ್‌01)	79.93	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	66.18	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
102		ಸಿಂಧನೂರು	24x7 ವಿರಂಚರ ನೀರು ಸರಬರಾಜು ಕಾಮಗಾರಿ (04ಎಸ್‌ಎಸ್‌ಡಿ01)	80.66	ಮೆ//ಎಸ್‌ಪಿಎಂಎಲ್ ಇನ್‌ಫ್ರಾಸ್ಟ್ರಕ್ಚರ್ಸ್ ಪ್ರೈ.ಲಿ.	78.38	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
103		ಸಿಂಧನೂರು	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ಹಾಗೂ ಎಸ್.ಟಿ.ಪಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಟು-03ಎಸ್‌ಎಸ್‌ಡಿ02)	55.75	ಮೆ//ಯುಪಿಎಲ್ ಇಂಜಿನಿಯರ್ಸ್	54.03	ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿದೆ.
104		ಸಿಂಧನೂರು	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಟು-02ಎಸ್.ಎಸ್.ಡಿ.06)	1.73	ಶ್ರೀ.ಎಂ.ಸಿದ್ಧರಾಮಯ್ಯ	1.45	ಕಾಮಗಾರಿ ಮಾರ್ಗಗೊಂಡಿದೆ.

105	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಸಗಟು ನೀರು ಸರಬರಾಜು ವ್ಯವಸ್ಥೆ ಸುಧಾರಣೆ ಕಾಮಗಾರಿಗಳು, ಕಚ್ಚು ನೀರು ರೈಸಿಂಗ್ ಮ್ಯಾನ್ ಪುನಃಸ್ಥಾಪನೆ, ಆರ್.ಸಿ.ಸಿ ಮೇಲ್ದಟ್ಟಿದ ಜಲಸಂಗ್ರಹಗಾರ ನಿರ್ಮಾಣ ಹಾಗೂ 58 ಕಿ.ಮಿಗಳ ವಿತರಣೆ ಜಾಲ ವ್ಯವಸ್ಥೆ (ಪ್ರಾ.ಕೇ.ಜು-02ಸಿಆರ್‌ಎಸ್‌01).	11.07	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	11.03	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
106	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಮನೆ ಸಂವರ್ಧ ಕಾಮಗಾರಿಗಳು (ಪ್ರಾ.ಕೇ.ಜು-02ಸಿಆರ್‌ಎಸ್‌01ಎ).	4.31	ಮೆ//ಸುಪ್ರದ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	4.45	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
107	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಒಳಚರಂಡಿ ವ್ಯವಸ್ಥೆ ನಿರ್ಮಾಣ, 9.0 ಎಂ.ಎಲ್.ಡಿ ಎಫ್‌ಎಎಲ್ ಮಾದರಿಯ ಎಸ್‌ಟಿಪಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಸಂಬಂಧಿತ ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಮಳೆ ನೀರು ಚರಂಡಿ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಸಿಆರ್‌ಎಸ್‌02).	26.76	ಮೆ//ಜಿಎಸ್‌ಜೆ ಅರವಿಂದ್ (ಪಿ) ಲಿ.	29.3	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
108	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಪಾರ್ಶ್ವ ಭವನ ಕಟ್ಟಡ ನಿರ್ಮಾಣ (ಪ್ರಾ.ಕೇ.ಜು-02ಡಿಎಸ್‌03)	0.93	ಮೆ//ಆರ್‌ಎನ್ ಕನ್ಸ್ಟ್ರಕ್ಷನ್ಸ್	0.9	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
109	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಎಸ್‌ಸಿಬಿ06)	3.61	ಶ್ರೀ.ಕೃಷ್ಣ	0.76	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
110	ಚಾಮರಾಜನಗರ	ಚಾಮರಾಜನಗರ	ಕೊಳಚೆ ಪ್ರದೇಶ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿ (ಪ್ರಾ.ಕೇ.ಜು-02ಸಿಆರ್‌ಎಸ್‌06)	2.71	ಶ್ರೀ.ಗುರುರಾಘವೇಂದ್ರ	2.61	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
111	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆ ಯೋಜನೆ (ಪ್ರಾ.ಕೇ.ಜು - 1) - 10 ಪಟ್ಟಣಗಳು (ಪ್ರಾ.ಕೇ.ಜು-03ಯುಎಸ್‌01)	1.91	ಮೆ//ಜಿನಿಸಿಸ್	1.98	ಪೂರ್ಣಗೊಂಡಿದೆ.
112	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆ ಯೋಜನೆ (ಪ್ರಾ.ಕೇ.ಜು - 2) - 3 ಪಟ್ಟಣಗಳು (ಪ್ರಾ.ಕೇ.ಜು-03ಯುಎಸ್‌02)	2.92	ಮೆ//ನವಯುಗ ಟೆಕ್ನಾಲಜೀಸ್	2.89	ಪೂರ್ಣಗೊಂಡಿದೆ.
113	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ವಿವಿಧ ಪಟ್ಟಣಗಳು	ನಗರ ಸ್ವಚ್ಛತೆ ಯೋಜನೆ (ಪ್ರಾ.ಕೇ.ಜು - 3) - 4 ಪಟ್ಟಣಗಳು (ಪ್ರಾ.ಕೇ.ಜು-03ಯುಎಸ್‌03)	0.68	ಮೆ//ಜಿನಿಸಿಸ್	0.62	ಪೂರ್ಣಗೊಂಡಿದೆ.
114	ಬೆಂಗಳೂರು	ಬೆಂಗಳೂರು	ನಗರಾಭಿವೃದ್ಧಿ ಭವನದ ನಿರ್ಮಾಣ (10 ಪ್ರಾ.ಕೇ.ಜುಗಳು)	26.15	ಮೆ//ಆರ್.ಆರ್.ಪ್ರಾಬ್, ಅನಂತ್, ವಿ.ಕೆ., ಹರಿನಾಥ್, ಒಮೇಶ್, ಎಸ್. ಮತ್ತು ಇತರರು.	26.15	ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದೆ.

115	ಮೈಸೂರು	ಮೈಸೂರು	ಎ.ಟಿ.ಎ. ಕ್ಯಾಂಪಸ್ ಮತ್ತು ಹಾಸ್ಟೆಲ್ ನಲ್ಲಿ ಒಳಗಣ ಹಾಗೂ ಸಾಮಗ್ರಿಗಳ ಖರೀದಿ (4 ಪ್ಯಾಕೇಜುಗಳು)	3.42	ಮೆ//ಸಂಜಯ್, ಪ್ರಶಾಂತ್, ಮ್ಯಾಕ್, ಮಂಗಳ ರಾಮ್ ಇತರರು.	3.5	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.
116		ವಿವಿಧ ವಸ್ತುಗಳು	ಅಗ್ನಿಶಾಮಕ ತುರ್ತುಸೇವೆಗಳ ಉಪಕರಣಗಳ ಖರೀದಿ (12 ಪ್ಯಾಕೇಜುಗಳು)	22.92	ಮೆ.ಜಯಶಂಕರ್, ಬಾಬೂಲ್, ಅಶೋಕ್ ಲೇಲ್ಯಾಂಡ್ ಮತ್ತು ಇತರರು.	23.49	ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಂಡಿದೆ.

ವಿವರ 113+10+4+12 = 9 = 130


 ಪ್ರಾಧಿಕಾರ ನಿರ್ದೇಶಕರು,
 ಕೆ.ಎಂ.ಐ.ಡಿ.ಎ.ಓ. 1